UNITED STATES BANKRUPTCY COURT NORTHERN DISTRICT OF TEXAS		PROOF OF CLAIM
Name of Debtor: OPUS WEST CONSTRUCTION CORPORATION	Case Number 09-3436	
NOTE: This form should not be used to make a claim for an administrative expense arising after the commencement of administrative expense may be filed pursuant to 11 U.S.C. § 503.	fthe case. A r	equest for payment of an
Name of Creditor (the person or other entity to whom the debtor owes money or property): McBride Door & Hardware, Inc. Name and address where notices should be sent: Judith A. Descalso, Attorney at Law 960 Canterbury Pl., Ste. 340, Escondido, CA 92025 Telephone number: NOV 0 2 2009	claim am claim.	is box to indicate that this ends a previously filed n Number:
(760) 745-8380 BMC GROUP	Filed on:	· · · · · · · · · · · · · · · · · · ·
Name and address where payment should be sent (if different from above): McBride Door & Hardware, Inc. 13811 Danielson St., Poway, CA 92064	anyone el relating to	is box if you are aware that se has filed a proof of claim by your claim. Attach copy of giving particulars.
Telephone number: (858) 842-4480		is box if you are the debtor in this case.
If all or part of your claim is secured, complete item 4 below; however, if all of your claim is unsecured, do not complete item 4. If all or part of your claim is entitled to priority, complete item 5. Check this box if claim includes interest or other charges in addition to the principal amount of claim. Attach itemized statement of interest or charges. Basis for Claim:goods and services(See instruction #2 on reverse side.) Last four digits of any number by which creditor identifies debtor:(See instruction #3a on reverse side.) Secured.Claim (See instruction #4a on reverse side.) Check the appropriate box if your claim is secured by a lien on property or a right of setoff and provide the requested information. Nature of property or right of setoff:	5. Amount Priority any port one of the check the amount. Specify the Domestic 11 U.S.C Wages, si to \$10,9; before fi petition e business U.S.C. § Contribut plan – 11 Up to \$2, purchase, or service househole (a)(7).	of Claim Entitled to under 11 U.S.C. §507(a). If lion of your claim falls in ne following categories, ne box and state the priority of the claim. support obligations under . §507(a)(1)(A) or (a)(1)(B). alaries, or commissions (up 50*) carned within 180 days ling of the bankruptcy or cessation of the debtor's , whichever is earlier – 11 507 (a)(4). tions to an employee benefit U.S.C. §507 (a)(5). 425* of deposits toward , lease, or rental of property es for personal, family, or d use – 11 U.S.C. §507 penalties owed to
Amount of Secured Claim: S 47,514.20 Amount Unsequred: S		ental units – 11 U.S.C. §507
6. Credits: The amount of all payments on this claim has been credited for the purpose of making this proof of claim. 7. Documents: Attach redacted copies of any documents that support the claim, such as promissory notes, purchase orders, invoices, itemized statements of running accounts, contracts, judgments, mortgages, and security agreements. You may also attach a summary. Attach redacted copies of documents providing evidence of perfection of a security interest. You may also attach a summary. (See instruction 7 and definition of "redacted" on reverse side.)	of 11 U.S	pecify applicable paragraph S.C. §507 (a)(). nt entitled to priority:
DO NOT SEND ORIGINAL DOCUMENTS. ATTACHED DOCUMENTS MAY BE DESTROYED AFTER SCANNING. If the documents are not available, please explain:	4/1/10 and e	e subject to adjustment on very 3 years thereafter with ses commenced on or after djustment.
Date: 10.29.07 Signature: The person filing this claim must sign it. Sign and print name and title, if any, of the crother person authorized to file this claim and state address and telephone number if different from the address above. Attach copy of power of attorney, if any. **RICK Mc BOUDE COFFURE		OPUS WEST

INSTRUCTIONS FOR PROOF OF CLAIM FORM

The instructions and definitions below are general explanations of the law. In certain circumstances, such as bankruptcy cases not filed voluntarily by the debtor, there may be exceptions to these general rules.

Items to be completed in Proof of Claim form

Court, Name of Debtor, and Case Number:

Fill in the federal judicial district where the bankruptcy case was filed (for example, Central District of California), the bankruptcy debtor's name, and the bankruptcy case number. If the creditor received a notice of the case from the bankruptcy court, all of this information is located at the top of the notice.

Creditor's Name and Address:

Fill in the name of the person or entity asserting a claim and the name and address of the person who should receive notices issued during the bankruptcy case. A separate space is provided for the payment address if it differs from the notice address. The creditor has a continuing obligation to keep the court informed of its current address. See Federal Rule of Bankruptcy Procedure (FRBP) 2002(g).

- 1. Amount of Claim as of Date Case Filed:
 - State the total amount owed to the creditor on the date of the Bankruptcy filing. Follow the instructions concerning whether to complete items 4 and 5. Check the box if interest or other charges are included in the claim.
- 2. Basis for Claim:

State the type of debt or how it was incurred. Examples include goods sold, money loaned, services performed, personal injury/wrongful death, car loan, mortgage note, and credit card. If the claim is based on the delivery of health care goods or services, limit the disclosure of the goods or services so as to avoid embarrassment or the disclosure of confidential health care information. You may be required to provide additional disclosure if the trustee or another party in interest files an objection to your claim.

3. Last Four Digits of Any Number by Which Creditor Identifies

State only the last four digits of the debtor's account or other number used by the creditor to identify the debtor.

3a. Debtor May Have Scheduled Account As:

Use this space to report a change in the creditor's name, a transferred claim, or any other information that clarifies a difference between this proof of claim and the claim as scheduled by the debtor.

4. Secured Claim:

Check the appropriate box and provide the requested information if the claim is fully or partially secured. Skip this section if the claim is entirely unsecured. (See DEFINITIONS, below.) State the type and the value of property that secures the claim, attach copies of lien documentation, and state annual interest rate and the amount past due on the claim as of the date of the bankruptcy filing.

- 5. Amount of Claim Entitled to Priority Under 11 U.S.C. §507(a). If any portion of your claim falls in one or more of the listed categories, check the appropriate box(es) and state the amount entitled to priority. (See DEFINITIONS, below.) A claim may be partly priority and partly non-priority. For example, in some of the categories, the law limits the amount entitled to priority.
- 6. Credits:

An authorized signature on this proof of claim serves as an acknowledgment that when calculating the amount of the claim, the creditor gave the debtor credit for any payments received toward the debt.

7. Documents:

Attach to this proof of claim form redacted copies documenting the existence of the debt and of any lien securing the debt. You may also attach a summary. You must also attach copies of documents that evidence perfection of any security interest. You may also attach a summary. FRBP 3001(c) and (d). If the claim is based on the delivery of health care goods or services, see instruction 2. Do not send original documents, as attachments may be destroyed after scanning.

Date and Signature:

The person filing this proof of claim must sign and date it. FRBP 9011. If the claim is filed electronically, FRBP 5005(a)(2), authorizes courts to establish local rules specifying what constitutes a signature. Print the name and title, if any, of the creditor or other person authorized to file this claim. State the filer's address and telephone number if it differs from the address given on the top of the form for purposes of receiving notices. Attach a complete copy of any power of attorney. Criminal penalties apply for making a false statement on a proof of claim.

DEFINITIONS_

Debtor

A debtor is the person, corporation, or other entity that has filed a bankruptcy case.

Creditor

A creditor is a person, corporation, or other entity owed a debt by the debtor that arose on or before the date of the bankruptcy filing. See 11 U.S.C. §101 (10)

Claim

A claim is the creditor's right to receive payment on a debt owed by the debtor that arose on the date of the bankruptcy filing. See 11 U.S.C. §101 (5). A claim may be secured or unsecured.

Proof of Claim

A proof of claim is a form used by the creditor to indicate the amount of the debt owed by the debtor on the date of the bankruptey filing. The creditor must file the form with the clerk of the same hankruptey court in which the bankruptey case was filed

Secured Claim Under 11 U.S.C. §506(a)

A secured claim is one backed by a lien on property of the debtor. The claim is secured so long as the creditor has the right to be paid from the property prior to other creditors. The amount of the secured claim cannot exceed the value of the property. Any amount owed to the creditor in excess of the value of the property is an unsecured claim. Examples of liens on property include a mortgage on real estate or a security interest in a car.

A lien may be voluntarily granted by a debtor or may be obtained through a court proceeding. In some states, a court judgment is a lien. A claim also may be secured if the creditor owes the debtor money (has a right to setoff).

Unsecured Claim

An unsecured claim is one that does not meet the requirements of a secured claim. A claim may be partly unsecured if the amount of the claim exceeds the value of the property on which the creditor has a lien.

Claim Entitled to Priority Under 11 U.S.C. §507(a) Priority claims are certain categories of unsecured claims that are paid from the available money or property in a bankruptcy case before other unsecured claims.

Redacted

A document has been redacted when the person filing it has masked, edited out, or otherwise deleted, certain information. A creditor should redact and use only the last four digits of any social-security, individual's taxidentification, or financial-account number, all but the initials of a minor's name and only the year of any person's date of birth.

Evidence of Perfection

Evidence of perfection may include a mortgage, lien, certificate of title, financing statement, or other document showing that the lien has been filed or recorded.

INFORMATION

Acknowledgment of Filing of Claim
To receive acknowledgment of your filing, you may
either enclose a stamped self-addressed envelope and a
copy of this proof of claim or you may access the court's
PACER system (www.pacer.psc.uscourts.gov) for a
small fee to view your filed proof of claim.

Offers to Purchase a Claim

Certain entities are in the business of purchasing claims for an amount less than the face value of the claims. One or more of these entities may contact the creditor and offer to purchase the claim. Some of the written communications from these entities may easily be confused with official court documentation or communications from the debtor. These entities do not represent the bankruptey court or the debtor. The creditor has no obligation to sell its claim. However, if the creditor decides to sell its claim, any transfer of such claim is subject to FRBP 3001(e), any applicable provisions of the Bankruptey Code (11 [J.S.C. § 101 et seq.), and any applicable orders of the bankruptey court.

RECORDING REQUESTED BY McBride Door & Hardware

WHEN RECORDED MAIL TO

JUL 10, 2009

3:25 PM

2009-0380917

OFFICIAL RECORDS SAN DIEGO COUNTY RECORDER'S OFFICE DAVID L. BUTLER, COUNTY RECORDER FEES: 13.00

NOTICES:

PAGES:

1



Name: McBride Door & Hardware, Inc.

Street Address: 13811 Danielson Street

City & State: Poway, CA 92064

SPACE ABOVE THIS LINE FOR RECORDER'S USE

MECHANIC'S LIEN

This form complies with professional standards in effect January 1-December 31, 2008

The undersigned, claimant,: McBride Door & Hardware, Inc.

(Name of person or firm claiming Mechanic's Lien. Contractors use name exactly as it appears on Contractor's License)

claims a Mechanic's Lien upon the following described real property

City of Poway, County of San Diego State of California

Lockheed Martin - 10301, 10325 and 10343 Meanley Drive, San Diego, CA 92131

(General description of property where the work or materials were furnished. Street address is sufficient, but legal description if possible)

The sum of \$ 47,514.20 together with interest thereon at the highest legal rate per annum from

(Amount of claim due and unpaid) (Date when balance became due)

is due claimant (after deducting all just credits and offsets) for the following work, equipment and/or material furnished by claimant: Supplied and Installed Doors, Frames and Hardware

(Insert general description of the work, equipment or materials)

Claimant furnished the work, equipment and/or material at the request of, or under contract with:

Opus West Construction Corporation - 2050 Main Street, Suite 800, Irvine, CA 92614

(Name of person or firm who ordered or contracted for the work or materials)

The owners and reputed owners of the property are:

Sequoia Realty Limited Partnership - 10350 Bren Road West, Minnetonka, MN 55343

(Insert name/address of owner or real property.

This can be obtained from the County Recorder or by checking the building permit application at the Building department.)

Firm Name McBride

By: X

Signature of claimant or authorized agent)

VERIFICATION

I, the undersigned, say: I am the claimant named in the foregoing Mechanic's Lien; I have read said claim of Mechanic's Lien and know the contents thereof; the same is true of my own knowledge. I am authorized to execute this Claim of Lien.

I declare under penalty of perjury that the foregoing is true and correct.

Executed on (), 2008 JNM (Date of signature)

at Con California

(City where signed)

X

(Personal signature of individual who is swearing the contents of the claim of Mechanic's Lien are true)

Register: Accounts Receivable - Employee From 11/01/2008 through 08/27/2009

Sorted by: Order Entered

Date	Number	Customer	Memo/Description	Qty	Rate	Charge	Paid	Balance
11/18/2008	2889-1	Opus West Constru				187,956.00		187,956.00
12/15/2008	2889-2	Opus West Constru				98,104.50		286,060.50
01/08/2009	115493	Opus West Constru					187,956.00	98,104.50
01/19/2009	2889-3	Opus West Constru				31,785.30		129,889.80
02/04/2009	116527	Opus West Constru					98,104,50	31,785.30
02/18/2009	2889-4	Opus West Constru				1,273.50	,	33,058.80
03/12/2009	117555	Opus West Constru				•	31,785,30	1,273.50
03/18/2009	2889-5	Opus West Constru				8,820.00	,,	10,093.50
04/20/2009	2889-6	Opus West Constru				884.70		10,978.20
05/19/2009	2889-7	Opus West Constru				36,536.00		47,514.20



RECEIVED

NOV 03 2008

Lockheed Martin TI / 11152.00 08100 /Doors, Frames & Hardware McBride Door & Hardware, Inc. / Rick McBride Contact Phone # 760.546.1400 Contact Fax # 60.546.1401 Payment Terms: Standard

OPUS WEST-IRVINE

SUBCONTRACT AGREEMENT (Labor and Materials)

This Subcontract Agreement ("Subcontract") is made as of this 08th day of October, 2008, by and between OPUS West Construction Corporation ("Contractor"), with its office located at 2050 Main St., Suite 800, Irvine, CA 92614, and McBride Door & Hardware, Inc. ("Subcontractor") with its office located at 2067 Wineridge Place Ste C, Escondido, CA 92029.

Contractor and Subcontractor agree as follows:

- 1. Subcontract Documents. The term "Subcontract Documents" is defined in Paragraph 1 of the attached Rider "A".
- Project. Contractor is providing design and construction-related services to Owner (defined below) in connection with the project generally described as Lockheed Martin TI
 ("Project"), located at 10301, 10325, 10343 Meanley Drive, San Diego, CA 92131 ("Project Site"), and consisting of the total work provided by Contractor under contract
 documents between Owner and Contractor.
- 3. Owner. The Owner of the Project is Sequoia Realty Limited Partnership ("Owner").
- 4. Architect/Engineer. The architect and engineers ("Architect/Engineer") of record for the Project are:

Architect of Record:

Smith Consulting Architects

Civil Engineer:

DDCA

Structural Engineer of Record:

Opus Architects & Engineers, Inc.

- 5. Scope of Work. Subcontractor's scope of work for the Project is described in the attached Rider "A" and is defined therein as the Work.
- 6. Schedule. Time is of the essence. Accordingly, all time limits and requirements for completion set forth in the Subcontract Documents, including any intermediate milestones (collectively referred to in the Subcontract Documents as the "Schedule"), are of the essence of this Subcontract. Subcontract shall begin its Work as soon as the Project is ready for the Work or within three (3) calendar days after being notified orally or in writing to proceed by Contractor. The Substantial Completion of the Work (defined in the General Conditions of Subcontract) shall be achieved as required by job progress, so as to allow the entire Project to be substantially completed on or before. Subcontractor shall conform to all progress and schedule requirements of the Subcontract Documents and as directed by Contractor's project manager, and must achieve the milestones (if any) as described in the attached Rider "A".
- 7. Subcontract Sum. Contractor shall pay Subcontract or the sum of \$355,340.00 ("Subcontract Sum"). The Subcontract Sum includes freight and delivery charges and all applicable state and local taxes including sales and use tax, and if required by law, these taxes must be separately stated on any payment applications, invoices or similar documents delivered by Subcontractor to Contractor for completion of the Work in accordance with the terms and conditions of the Subcontract Documents. A breakdown of the components of the Subcontract Sum is set forth in the attached Rider "A".
- 8. Riders. The following Riders are attached to and made a part of this Subcontract:
 - 8.1 Rider A (Scope of Work)
 - 8.2 Rider B (Indemnification)
 - 8.3 Rider C (Insurance)

Contractor and Subcontractor sign as follows:	
Approved by Contractor's project manager	_
CONTRACTOR Andrew Ranallo	SUBCONTRACTOR
OPUS West Construction Corporation	McBride Door & Hardware, Inc.
By: Alfers Ordan	B
Jeffery Dickerson	Rick MEBride
(Print Name)	(Print Name)
Vice President of Construction	President
$\frac{\text{(Title)}}{\text{(}\sqrt{7/98}}$	(Title) 10 - 27 - 08
(Date) / ((Date)

ORIGINAL

Œ

RIDER A

This Rider A is attached to and made a part of the Subcontract between OPUS West Construction Corporation and McBride Door & Hardware, Inc. dated 10/08/2008. All capitalized terms used, but not defined in this Rider "A" have the meaning ascribed to them in the Subcontract.

Work/Subcontract Documents.

Subcontractor shall furnish all necessary labor, materials, equipment, skills, services (including design and engineering, if applicable), supervision and appurtenances necessary to complete all Section Doors, Frames & Hardware work ("Work") for the Project, including but not limited to, strict compliance with the following documents (the "Subcontract Documents"):

Drawings and Specifications

Description	Number	Last Revision
Toilet Partitions Specification	10150	10/29/2007
Toilet Accessories Specification	10160	10/29/2007
Postal Specialties Specification	10550	10/29/2007
Window Blind Specification	12200	10/29/2007
Hydraulic Elevator Specification	14200	05/07/2007
General Mechanical Requirements Specification	15010	05/09/2007
Fire Protection Specification	15300	05/09/2007
Plumbing Specification .	15400	05/09/2007
Heating, Ventilating, and Air Conditioning Specification	15500	05/09/2007
Energy Management System Specification	15800	05/09/2007
Electrical Specification	16000	05/09/2007
Demolition Specification	2050	07/05/2007
Earthwork Specification	2200	07/05/2007
Asphaltic Paving Specification	2510	07/05/2007
Site Concrete Specification	2520	07/05/2007
Site Utilities Specification	2600	07/05/2007
Landscape and Irrigation Specification	2900	08/16/2007
Cast in Place Concrete Specification	3002	08/16/2007
Reinforcing Steel Specification	3202	08/16/2007
Structural Metal Framing, Joists, and Deck Specification	5100	07/27/2007
Metal Fabrications Specification	5500	07/27/2007
Finish Carpentry	6200	10/29/2007
Built-Up Roofing Specification	7510	09/19/2007
Sheet Metal Flashing and Trim Specification	7620	09/06/2007
Caulking and Sealants Specification	7910	08/16/2007
Wood Door Specification	8200	09/13/2007
Aluminum Framing & Glazing Systems Specification	8400	09/06/2007
Door Hardware Specification	8700	09/06/2007
Glazed Aluminum Curtainwalls Specification	8900	09/13/2007
Gypsum Board Assemblies Specification	9250	10/29/2007
Ceramic Tile Specification	9300	10/29/2007

Acoustical Ceilings Specification		
• •	9510	10/29/2007
Resilient Flooring & Base Specification	9650	10/29/2007
Carpet Specification	9680	10/29/2007
Painting Specification	9900	10/29/2007
Wallcovering Specification	9950	10/29/2007
Smith Consulting Architects: Lockheed Martin- Building A, B, C Tenant Improvements Specifications	SCA Project No.	09/10/2008
Title Sheet	08123.T A TS1	07/15/2008
General Notes	A TS2	07/15/2008
Site Plan	A AS.1	07/15/2008
First Floor Exiting Plan	A EX.1	07/15/2008
Second Floor Exiting Plan	A EX.2	07/15/2008
First Floor Plan	A A1	07/15/2008
Second Floor Plan	A A2	07/15/2008
First Floor Reflected Ceiling Plan	A A2.1	07/15/2008
Second Floor Reflected Ceiling Plan	A A2.2	07/15/2008
Door Schedule/Details	A A3.1	07/15/2008
Details	A AD1	07/15/2008
Schedules	M-1A	07/15/2008
First Floor Plan	M-2A	07/15/2008
Second Floor Plan	M-3A	07/15/2008
First Floor Piping Plan	M-4A	07/15/2008
Second Floor Piping Plan	M-5A	07/15/2008
Title 24 Calcs	M-6A	07/15/2008
Schedules, Notes, Details	PA-01	07/15/2008
First Floor Plan	PA-1.0	07/15/2008
Second Floor Plan	PA-1.1	07/15/2008
Note Sheet	E1.1A	07/15/2008
Luminaire Schedule	E1.2A	07/15/2008
Title 24 Calcs	E1.3A	07/15/2008
First Floor Lighting Plan	E2.1A	
Second Floor Lighting Plan	E2.2A	07/15/2008
Horizon Tech Center	A_A6.2	07/15/2008
First Floor Power Plan	E3.1A	02/20/2008
Second Floor Power Plan	E3.2A	07/15/2008
Roof Power Plan	E4.1A	07/15/2008
Singleline Diagram	E5.1A	07/15/2008
Panel Schedules	E6.1A	07/15/2008
Detail Sheet 1		07/15/2008
Detail Sheet 2	E7.1A	07/15/2008
Title Sheet	E7.2A	07/15/2008
	B TS1	07/15/2008

a

General Notes	B TS2	07/15/2008
Site Plan	B AS.1	07/15/2008
First Floor Exiting Plan	B EX.1	07/15/2008
Second Floor Exiting Plan	B EX.2	07/15/2008
First Floor Plan	B A1	07/15/2008
Second Floor Plan	B A2	07/15/2008
First Floor Reflected Cailing Plan	B A2.1	07/15/2008
Second Floor Reflected Ceiling Plan	B A2.2	07/15/2008
Door Schedule/Details	B A3.1	07/15/2008
Details	B AD1	07/15/2008
Schedules	M-1B	07/15/2008
First Floor Plan	M-2B	07/15/2008
Second Floor Plan	M-3B	07/15/2008
Roof Plan	M-4B	07/15/2008
First Floor Piping Plan	M-5B	07/15/2008
Second Floor Piping Plan	M-6B	07/15/2008
Title 24 Calcs	M-7B	07/15/2008
Schedules, Notes, Details	PB-01	07/15/2008
First Floor Plan	PB-1.0	07/15/2008
Second Floor Plan	PB-1.1	07/15/2008
Note Sheet	E1.1B	07/15/2008
Luminaire Schedule	E1.2B	07/15/2008
Title 24 Calcs	E1.3B	07/15/2008
First Floor Lighting Plan	E2.1B	07/15/2008
Second Floor Lighting Plan	E2.2B	07/15/2008
First Floor Power Plan	E3.1B	07/15/2008
Second Floor Power Plan	E3.2B	07/15/2008
Roof Power Plan	E4.1B	07/15/2008
Singletine Diagram	E5.1B	07/15/2008
Panel Schedules	E6.1B	07/15/2008
Detail Sheet 1	E7.1B	07/15/2008
Detail Sheet 2	E7.2B	07/15/2008
Title Sheet	C TS1	07/15/2008
General Notes	C TS2	07/15/2008
Site Plan	C AS.1	07/15/2008
First Floor Exiting Plan	C EX.1	07/15/2008
Second Floor Exiting Plan	C EX.2	07/15/2008
First Floor Plan	C A1	07/15/2008
Second Floor Plan	C A2	07/15/2008
First Floor Reflected Ceiling Plan	C A2.1	07/15/2008
Second Floor Reflected Ceiling Plan	C A2.2	07/15/2008

Door Schedules/Details	C A3.1	07/15/2008
Details	C AD1	07/15/2008
Schedules	M-1C	07/15/2008
First Floor Plan	M-2C	07/15/2008
Second Floor Plan	M-3C	07/15/2008
First Floor Piping Plan	M-4C	07/15/2008
Second Floor Piping Plan	M-5C	07/15/2008
Title 24 Calcs	M-6C	07/15/2008
Schedules, Notes, Details	PC-01	07/15/2008
First Floor Plan	PC-1.0	07/15/2008
Second Floor Plan	PC-1.1	07/15/2008
Note Sheet	E1.1C	07/15/2008
Luminaire Schedule	E1.2C	07/15/2008
Title 24 Calcs	E1.3C	07/15/2008
First Floor Lighting Plan	E2.1C	07/15/2008
Second Floor Lighting Plan	E2.2C	07/15/2008
First Floor Power Plan	E3.1C	07/15/2008
Second Floor Power Plan	E3.2C	07/15/2008
Roof Power Plan	E4.1C	07/15/2008
Singleline Diagram	E5.1C	07/15/2008
Panel Schedules	E6.1C	07/15/2008
Detail Sheet 1	E7.1C	07/15/2008
Detail Sheet 2	E7.2C	07/15/2008
Horizon Tech Center - Title Sheet	A_T1.1	02/20/2008
Horizon Tech Center - Title 24 Energy Compliance	A_T1.2	02/20/2008
Horizon Tech Center - Fire Tested Assemblies and Penetrations	A_AC:1	02/20/2008
Horizon Tech Center - Architectural Site Plan	A_A1.1	02/20/2008
Horizon Tech Center - Site Plan Details	A_A1.2	02/20/2008
Horizon Tech Center - First Level Floor Plan	A_A2.1	02/20/2008
Horizon Tech Center - Second Level Floor Plan	A_A2.2	02/20/2008
Horizon Tech Center - Roof Plan	A_A2.3	02/20/2008
Horizon Tech Center - Enlarged Floor Plans	A_A2.4	02/20/2008
Horizon Tech Center - Exterior Elevations	A_A3.1	02/20/2008
Horizon Tech Center - Wall Sections	A_A4.1	02/20/2008
Horizon Tech Center - Stair and Elevator Sections	A_A4.2	02/20/2008
Horizon Tech Center - Details	A_A5.1	02/20/2008
Horizon Tech Center - Partition Schedule and Details	A_A6.1	02/20/2008
Horizon Tech Center - Door Schedule and Hardware Groups	A_A6.2	02/20/2008
Interior Elevations	A_A7.1	02/20/2008
Horizon Tech Center - Interior Details	A_A8.1	02/20/2008
Horizon Tech Center - Reflected Ceiling Plans	A_A9.1	02/20/2008

Horizon Tech Center - Enlarged Finish Plans		
Horizon Tech Center - Title Sheet	A_A10.1	02/20/2008
Horizon Tech Center - Foundation Plan	A_S1	02/20/2008
Horizon Tech Center - Framing Plan Level 02	A_\$2	02/20/2008
	A_S3	02/20/2008
Horizon Tech Center - Framing Plan, Roof	A_S4	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Elevations	A_S5.1	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Elevations	A_S5.2	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Sections and Details	A_S5.3	02/20/2008
Horizon Tech Center - Sections and Details	A_S6	02/20/2008
Horizon Tech Center - Sections and Details	A_S7	02/20/2008
Horizon Tech Center - Sections and Details	A_S8	02/20/2008
Horizon Tech Center - Sections and Details	A_59	02/20/2008
Horizon Tech Center - Sections and Details	A_S10	02/20/2008
Horizon Tech Center - Schedule, Notes, Legend, Details and T-24	A_M1.0a	01/02/2008
Horizon Tech Center - Site Plan and Equipment Pad Layout	A_M1.1a	01/02/2008
Horizon Tech Center - Mechanical HVAC 1st Floor Plan	A_M2.1a	01/02/2008
Horizon Tech Center - Mechanical HVAC 2nd Floor Plan	A_M2.2a	01/02/2008
Horizon Tech Center - Mechanical HVAC Roof Plan	A_M2.3a	01/02/2008
Horizon Tech Center - Specifications and Calculations	A_P-1	11/15/2007
Horizon Tech Center - Site Plan	A_P-2	11/15/2007
Horizon Tech Center	A_P-3	11/15/2007
Horizon Tech Center - Second Floor Plan	A_P-4	11/15/2007
Horizon Tech Center - Roof Plan	A_P-5	11/15/2007
Horizon Tech Center - Restroom Details	A_P-6	11/15/2007
Horizon Tech Center - Restroom Details	A_P-7	11/15/2007
Horizon Tech Center - Note Sheet	A_E1.1	11/15/2007
Horizon Tech Center - Title 24	A_E1.2A	11/15/2007
Horizon Tech Center - Exterior Title 24	A E1.2B	11/15/2007
Horizon Tech Center - Lighting Detail Sheet	A_E1.3	11/15/2007
Horizon Tech Center - Site Plan Utility	A_E2.1	11/15/2007
Horizon Tech Center - Site Plan Lighting	A_E2.2	11/15/2007
Horizon Tech Center - First Floor Lighting Plan	A_E3.1	11/15/2007
Horizon Tech Center - First Floor Power Plan	A_E3.2	
Horizon Tech Center - Second Floor Lighting Plan	A_E4.1	11/15/2007
Horizon Tech Center - Second Floor Power Plan		11/15/2007
Horizon Tech Center - Roof Plan	A_E4.2	11/15/2007
Horizon Tech Center - Single Line Diagram and Panel Schedules	A_E5.1	11/15/2007
Horizon Toch Center - Detail Sheet	A_E6.1	11/15/2007
Horizon Tech Center - Detail Sheet #2	A_E7.1	11/15/2007
Horizon Tech Center - Detail Sheet #3	A_E7.2	11/15/2007
Horizon Tech Center - Title Sheet	A_E7.3	11/15/2007
	B_T1.1	02/20/2008

Horizon Tech Center - Title 24 Energy Compliance		
Horizon Tech Center - Fire Tested Assemblies and Penetrations	B_T1.2	02/20/2008
Horizon Tech Center - Fire Tested Assemblies and Penetrations	B_AC.1	02/20/2008
Horizon Tech Center - Architectural Site Plan	B_AC.1	02/20/2008
Horizon Tech Center Horizon Tech Center	B_A1.1	02/20/2008
	B_A1.2	02/20/2008
Horizon Tech Center - First Level Floor Plan	B_A2.1	02/20/2008
Horizon Tech Center - Second Level Floor Plan	B_A2.2	02/20/2008
Horizon Tech Center - Roof Plan	B_A2.3	02/20/2008
Horizon Tech Center - Enlarged Floor Plans	B_A2.4	02/20/2008
Horizon Tech Center - Exterior Elevations	B_A3.1	02/20/2008
Horizon Tech Center - Wall Sections	B_A4.1	02/20/2008
Horizon Tech Center - Stair and Elevator Sections	B_A4.2	02/20/2008
Horizon Tech Center - Details	B_A5.1	02/20/2008
Horizon Tech Center - Partition Schedule and Details	B_A6.1	02/20/2008
Horizon Tech Center - Door Schedule and Hardware Group	B_A6.2	02/20/2008
Horizon Tech Center - Interior Elevations	B_A7.1	02/20/2008
Horizon Tech Center - Interior Details	B_A8.1	02/20/2008
Horizon Tech Center - Reflected Ceiling Plan	B_A9.1	02/20/2008
Horizon Tech Center - Enlarged Finish Plans	B_A10.1	02/20/2008
Horizon Tech Center - Title Sheet	B_S1	02/20/2008
Horizon Tech Center - Foundation Plan	B_\$2	02/20/2008
Horizon Tech Center - Framing Plan Level 02	B_S3	02/20/2008
Horizon Tech Center - Framing Plan Roof	B_\$4	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Elevations	B_S5.1	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Elevations	B_S5.2	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Sections and Details	B_S5.3	02/20/2008
Horizon Tech Center - Sections and Details	B_S6	02/20/2008
Horizon Tech Center - Sections and Details	B_\$7	02/20/2008
Horizon Tech Center - Sections and Details	B_S8	02/20/2008
Horizon Tech Center	B_S9	02/20/2008
Horizon Tech Center - Sections and Details	B_S10	02/20/2008
Horizon Tech Center - Schedule, Notes, Legend, Details and T-24	B_M1.0b	01/02/2008
Horizon Tech Center - Site Plan and Equipment Pad Layout	B_M1.1b	01/02/2008
Horizon Tech Center - Mechanical HVAC 1st Floor Plan	B_M2.1b	01/02/2008
Horizon Tech Center - Mechanical HVAC 2nd Floor Plan	B_M2.2b	01/02/2008
Horizon Tech Center - Mechanical HVAC Roof Plan	B_M2.3b	01/02/2008
Horizon Tech Center - Specifications and Calculations	_ В_Р1	11/15/2007
Horizon Tech Center - Site Plan	- B_P2	11/15/2007
Horizon Tech Center - First Floor Plan	B_P3	11/15/2007
Horizon Tech Center - Second Floor Plan	B_P4	11/15/2007
Horizon Tech Center - Roof Plan	B_P5	11/15/2007
	- <u>-</u>	11/12/00/

Perize Tech Center - Pater Sheet 11/15/2007 11/15/2	Horizon Tech Center - Restroom Details	B_P6	11/15/2007
Retizen Tech Center - Title 24 Retizen Tech Center - Esterior Title 24 Retizen Tech Center - Esterior Title 24 Retizen Tech Center - Retire	Horizon Tech Center - Restroom Details	B_ P 7	11/15/2007
Notizon Tech Center - Exterior Title 24 B E 1.28 11/15/2007 Horizon Tech Center B E E 1.3 11/15/2007 Horizon Tech Center B E E 1.3 11/15/2007 Horizon Tech Center B E E 2.1 11/15/2007 Horizon Tech Center - Pietr Floor Lighting Plan B E 5.1 11/15/2007 Horizon Tech Center - Pietr Floor Lighting Plan B E 5.1 11/15/2007 Horizon Tech Center - Fietr Floor Lighting Plan B E 5.1 11/15/2007 Horizon Tech Center - Second Floor Lighting Plan B E 5.1 11/15/2007 Horizon Tech Center - Second Floor Power Plan B E 5.1 11/15/2007 Horizon Tech Center - Second Floor Power Plan B E 5.1 11/15/2007 Horizon Tech Center - Second Floor Power Plan B E 5.1 11/15/2007 Horizon Tech Center - Single Line Diagram and Pasas Schedules B E 5.1 11/15/2007 Horizon Tech Center - Denis I Sheet B E 7.1 11/15/2007 Horizon Tech Center - Denis I Sheet #2 B E 7.2 11/15/2007 Horizon Tech Center - Title Sheet C T 1.1 02/20/2008 Horizon Tech Center - Title Sheet C T 1.1 02/20/2008 Horizon Tech Center - Title Sheet #2 Denis I Sheet *2	Horizon Tech Center - Note Sheet	B_E1.1	11/15/2007
Horizon Tech Center Herizon Tech Center	Horizon Tech Center - Title 24	B_E1.2A	11/15/2007
Horizon Tech Center	Horizon Tech Center - Exterior Title 24	B E1.2B	11/15/2007
Nortizon Tech Center Fint Floor Lighting Plan B_E32 11/15/2007 Horizon Tech Center - Fint Floor Lighting Plan B_E31 11/15/2007 Horizon Tech Center - Fint Floor Fower Plan B_E31 11/15/2007 Horizon Tech Center - Second Floor Lighting Plan B_E41 11/15/2007 Horizon Tech Center - Second Floor Power Plan B_E42 11/15/2007 Horizon Tech Center - Second Floor Power Plan B_E42 11/15/2007 Horizon Tech Center - Second Floor Power Plan B_E51 11/15/2007 Horizon Tech Center - Single Line Diagram and Panel Schedules B_E51 11/15/2007 Horizon Tech Center - Detail Sheet #2 B_E51 11/15/2007 Horizon Tech Center - Detail Sheet #2 B_E72 11/15/2007 Horizon Tech Center - Detail Sheet #2 B_E72 11/15/2007 Horizon Tech Center - Tide Sheet C_T11 02/20/2008 Horizon Tech Center - Tide Sheet C_T11 02/20/2008 Horizon Tech Center - Tide Sheet C_T11 02/20/2008 Horizon Tech Center - First Tented Assemblies and Pemetrations C_AC1 02/20/2008 Horizon Tech Center - Architectural Site Plan C_A11 02/20/2008 Horizon Tech Center - Sice Plan Details C_A12 02/20/2008 Horizon Tech Center - Second Level Floor Plan C_A22 02/20/2008 Horizon Tech Center - Second Level Floor Plan C_A24 02/20/2008 Horizon Tech Center - Reof Plan C_A31 02/20/2008 Horizon Tech Center - Sheet and Plan Hardware Groups C_A62 02/20/2008 Horizon Tech Center - Sheet and Elevator Sections C_A41 02/20/2008 Horizon Tech Center - Details C_A61 02/20/2008 Horizon Tech Center - Details C_A62 02/20/2008 Horizon Tech Center - Hardrey Repair Plan Level C_A62 02/20/2008 Ho	Horizon Tech Center	B_E1.3	11/15/2007
Norizon Tech Center - First Floor Lighting Plan B_E3.1 11/15/2007	Horizon Tech Center	B_E2.1	11/15/2007
Horizon Tech Center - Flist Floor Power Plan B_E32 11/15/2007	Horizon Tech Center	B_E2.2	11/15/2007
Horizon Tech Center - Second Floor Lighting Plan B_E4.1 11/15/2007 Horizon Tech Center - Second Floor Power Plan B_E5.1 11/15/2007 Horizon Tech Center - Single Line Diagram and Panel Schedules B_E5.1 11/15/2007 Horizon Tech Center - Detail Sheet #2 11/15/2007 Horizon Tech Center - Title Sheet C_T1.1 02/20/2008 Horizon Tech Center - Title Sheet C_T1.2 02/20/2008 Horizon Tech Center - Fire Tested Assemblies and Penetrations C_AC.1 02/20/2008 Horizon Tech Center - Fire Tested Assemblies and Penetrations C_A1.1 02/20/2008 Horizon Tech Center - Sice Plan Details C_A1.2 02/20/2008 Horizon Tech Center - Sice Plan Details C_A1.2 02/20/2008 Horizon Tech Center - Second Level Floor Plan C_A2.2 02/20/2008 Horizon Tech Center - Second Level Floor Plan C_A2.3 02/20/2008 Horizon Tech Center - Success Assemblies and Penetrations C_A2.3 02/20/2008 Horizon Tech Center - Success Assemblies Assemblies C_A3.1 02/20/2008 Horizon Tech Center - Success Assemblies C_A3.1 02/20/2008 Horizon Tech Center - Success Assemblies C_A3.1 02/20/2008 Horizon Tech Center - Success Assemblies C_A3.1 02/20/2008 Horizon Tech Center - Hustilis C_A6.1 02/20/2008 Horizon Tech Center - Hustilis C_A6.1 02/20/2008 Horizon Tech Center - Husticis C_A8.1 02/20/2008 Horizon Tech Center - Husticis Plan C_A9.2 02/20/2	Horizon Tech Center - First Floor Lighting Plan	B_E3.1	11/15/2007
Horizon Tech Center - Second Floor Power Plan B	Horizon Tech Center - First Floor Power Plan	B_E3.2	11/15/2007
Horizon Tech Center - Single Line Diagram and Panel Schedules B	Horizon Tech Center - Second Floor Lighting Plan	B_E4.1	11/15/2007
Horizzon Tech Center - Single Line Diagram and Panel Schedules B_E6.1 11/15/2007	Horizon Tech Center - Second Floor Power Plan	B_E4.2	11/15/2007
Horizon Tech Center - Detail Sheet Horizon Tech Center - First Level Floor Plan Horizon Tech Center - Site Plan Details Horizon Tech Center - Subrand Elevations Horizon Tech Center - Subrand Elevations Horizon Tech Center - Subrand Elevations Horizon Tech Center - Entaired Flan Horizon Tech Center - Further Plan Horizon Tech Center - Entaired Floor Plan Horizon Tech Center - Interior Details Horizon Tech Center - Entaired Floor Plan Horizon Tech Center - Fundation Plan H	Horizon Tech Center	B_E5.1	11/15/2007
Norizon Tech Center - Detail Sheet #2 11/15/2007	Horizon Tech Center - Single Line Diagram and Panel Schedules	B_E6.1	11/15/2007
Horizon Tech Center - Title Sheet	Horizon Tech Center - Detail Sheet	B_E7.1	11/15/2007
Horizon Tech Center - Title 24 Energy Compliance C_T1.2 02707008 Horizon Tech Center - Fire Tested Assemblies and Penetrations C_AC.1 02707008 Horizon Tech Center - Fire Tested Assemblies and Penetrations C_A1.1 02707008 Horizon Tech Center - Steir Plan Details C_A1.2 02707008 Horizon Tech Center - Steir Plan Details C_A2.1 02707008 Horizon Tech Center - Second Level Floor Plan C_A2.2 02707008 Horizon Tech Center - Roof Plan C_A2.3 02707008 Horizon Tech Center - Roof Plan C_A2.4 02707008 Horizon Tech Center - Enlarged Floor Plan C_A2.4 02707008 Horizon Tech Center - Esterior Elevations C_A3.1 02707008 Horizon Tech Center - Stair and Elevator Sections C_A4.1 02707008 Horizon Tech Center - Stair and Elevator Sections C_A4.2 02707008 Horizon Tech Center - Details C_A5.1 02707008 Horizon Tech Center - Partition Schedule and Details C_A6.1 02707008 Horizon Tech Center - Door Schedule and Hardware Groups Horizon Tech Center - Interior Details C_A6.1 02707008 Horizon Tech Center - Interior Details C_A6.1 02707008 Horizon Tech Center - Interior Details C_A6.1 02707008 Horizon Tech Center - Door Schedule and Hardware Groups Horizon Tech Center - Door Schedule and Hardware Groups Horizon Tech Center - Enlarged Finish Plans C_A6.2 02707008 Horizon Tech Center - Enlarged Finish Plans Horizon Tech Center - Enlarged Finish Plans Horizon Tech Center - Enlarged Finish Plans Horizon Tech Center - Framing Plan Level 2 C_S3 02707008 Horizon Tech Center - Framing Plan Level 2 Horizon Tech Center - Framing Plan Level 2 Horizon Tech Center - Framing Plan Level 2 Horizon Tech Center - Titl-Up Panel Wall Elevations Horizon Tech Center - Titl-Up Panel Wall Elevations Horizon Tech Center - Framing Plan Level 2 Horizon Tech Cente	Horizon Tech Center - Detail Sheet #2	B_E7.2	11/15/2007
Horizon Tech Center - Fire Tested Assemblies and Penetrations	Horizon Tech Center - Title Sheet	C_T1.1	02/20/2008
Horizon Tech Center - Architectural Site Plan	Horizon Tech Center - Title 24 Energy Compliance	C_T1.2	02/20/2008
Horizon Tech Center - Site Plan Details	Horizon Tech Center - Fire Tested Assemblies and Penetrations	C_AC.1	02/20/2008
Horizon Tech Center - First Level Floor Plan C_A2.1 CZ2072008 Horizon Tech Center - Second Level Floor Plan C_A2.2 0272072008 Horizon Tech Center - Roof Plan C_A2.3 0272072008 Horizon Tech Center - Enlarged Floor Plan C_A2.4 0272072008 Horizon Tech Center - Enlarged Floor Plan C_A3.1 0272072008 Horizon Tech Center - Enlarged Floor Plan C_A3.1 0272072008 Horizon Tech Center - Starir and Elevations C_A4.1 0272072008 Horizon Tech Center - Starir and Elevator Sections C_A4.2 0272072008 Horizon Tech Center - Details C_A5.1 0272072008 Horizon Tech Center - Details C_A6.1 0272072008 Horizon Tech Center - Door Schedule and Details C_A6.1 0272072008 Horizon Tech Center - Interior Elevations C_A7.1 0272072008 Horizon Tech Center - Interior Details C_A8.1 0272072008 Horizon Tech Center - Interior Details C_A9.1 0272072008 Horizon Tech Center - Enlarged Finish Plans C_A9.1 0272072008 Horizon Tech Center - Enlarged Finish Plans Horizon Tech Center - Fundation Plan C_S2 0272072008 Horizon Tech Center - Fundation Plan C_S2 0272072008 Horizon Tech Center - Fundation Plan C_S5.1 0272072008 Horizon Tech Center - Fundation Plan Horizon Tech Center - Fundation Plan C_S5.1 0272072008 Horizon Tech Center - Title Up Panel Wall Elevations C_S5.1 0272072008 Horizon Tech Center - Title Up Panel Wall Elevations Horizon Tech Center - Title Up Panel Wall Elevations Horizon Tech Center - Title Up Panel Wall Elevations Horizon Tech Center - Title Up Panel Wall Elevations Horizon Tech Center - Title Up Panel Wall Elevations Horizon Tech Center - Title Up Panel Wall Elevations Horizon Tech Center - Title Up Panel Wall Elevations	Horizon Tech Center - Architectural Site Plan	C_A1.1	02/20/2008
Horizon Tech Center - Second Level Floor Plan C_A2.2 O2/20/2008 Horizon Tech Center - Roof Plan C_A2.3 O2/20/2008 Horizon Tech Center - Enlarged Floor Plan C_A2.4 O2/20/2008 Horizon Tech Center - Exterior Elevations C_A3.1 O2/20/2008 Horizon Tech Center - Stair and Elevations C_A4.1 O2/20/2008 Horizon Tech Center - Stair and Elevator Sections C_A4.2 O2/20/2008 Horizon Tech Center - Details C_A5.1 O2/20/2008 Horizon Tech Center - Partition Schedule and Details C_A6.1 O2/20/2008 Horizon Tech Center - Door Schedule and Hardware Groups C_A6.2 O2/20/2008 Horizon Tech Center - Interior Elevations C_A7.1 O2/20/2008 Horizon Tech Center - Interior Details C_A8.1 O2/20/2008 Horizon Tech Center - Reflected Ceiling Plan C_A9.1 O2/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 O2/20/2008 Horizon Tech Center - Title Sheet C_S1 O2/20/2008 Horizon Tech Center - Foundation Plan C_S2 O2/20/2008 Horizon Tech Center - Foundation Plan Horizon Tech Center - Framing Plan Level 2 C_S3 O2/20/2008 Horizon Tech Center - Title Up Panel Wall Elevations C_S5.2 O2/20/2008 Horizon Tech Center - Title Up Panel Wall Elevations Horizon Tech Center - Title Up Panel Wall Elevations Horizon Tech Center - Title Up Panel Wall Elevations Horizon Tech Center - Title Up Panel Wall Elevations	Horizon Tech Center - Site Plan Details	C_A1.2	02/20/2008
Horizon Tech Center - Roof Plan C_A2.3 O2/20/2008 Horizon Tech Center - Enlarged Floor Plan C_A2.4 O2/20/2008 Horizon Tech Center - Exterior Elevations C_A3.1 O2/20/2008 Horizon Tech Center - Stair and Elevator Sections C_A4.1 O2/20/2008 Horizon Tech Center - Otalis Horizon Tech Center - Partition Schedule and Details C_A6.1 O2/20/2008 Horizon Tech Center - Partition Schedule and Details C_A6.1 O2/20/2008 Horizon Tech Center - Door Schedule and Hardware Groups C_A6.2 O2/20/2008 Horizon Tech Center - Interior Elevations C_A7.1 O2/20/2008 Horizon Tech Center - Interior Details C_A8.1 O2/20/2008 Horizon Tech Center - Interior Details C_A9.1 O2/20/2008 Horizon Tech Center - Reflected Ceiling Plan C_A9.1 O2/20/2008 Horizon Tech Center - Enlarged Finish Plans Horizon Tech Center - Foundation Plan C_A9.1 O2/20/2008 Horizon Tech Center - Foundation Plan C_S2 O2/20/2008 Horizon Tech Center - Foundation Plan C_S2 O2/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S3 O2/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 O2/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 O2/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations	Horizon Tech Center - First Level Floor Plan	C_A2.1	02/20/2008
Horizon Tech Center - Enlarged Floor Plan C_A2.4 02/20/2008 Horizon Tech Center - Exterior Elevations C_A3.1 02/20/2008 Horizon Tech Center - Wall Sections C_A4.1 02/20/2008 Horizon Tech Center - Stair and Elevator Sections Horizon Tech Center - Details C_A5.1 02/20/2008 Horizon Tech Center - Details C_A6.1 02/20/2008 Horizon Tech Center - Partition Schedule and Details Horizon Tech Center - Door Schedule and Hardware Groups Horizon Tech Center - Interior Elevations C_A7.1 02/20/2008 Horizon Tech Center - Interior Details C_A8.1 02/20/2008 Horizon Tech Center - Interior Details C_A9.1 02/20/2008 Horizon Tech Center - Reflected Ceiling Plan C_A9.1 02/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 02/20/2008 Horizon Tech Center - Foundation Plan C_S2 02/20/2008 Horizon Tech Center - Foundation Plan C_S5.1 02/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S5.1 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008	Horizon Tech Center - Second Level Floor Plan	C_A2.2	02/20/2008
Horizon Tech Center - Exterior Elevations C_A3.1 02/20/2008 Horizon Tech Center - Wall Sections C_A4.1 02/20/2008 Horizon Tech Center - Stair and Elevator Sections C_A4.2 02/20/2008 Horizon Tech Center - Details C_A5.1 02/20/2008 Horizon Tech Center - Details C_A6.1 02/20/2008 Horizon Tech Center - Partition Schedule and Details C_A6.1 02/20/2008 Horizon Tech Center - Door Schedule and Hardware Groups C_A6.2 02/20/2008 Horizon Tech Center - Interior Elevations C_A7.1 02/20/2008 Horizon Tech Center - Interior Details C_A8.1 02/20/2008 Horizon Tech Center - Reflected Ceiling Plan C_A9.1 02/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 02/20/2008 Horizon Tech Center - Enlarged Finish Plans C_S1 02/20/2008 Horizon Tech Center - Foundation Plan C_S2 02/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S3 02/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S5.1 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl- Up Panel Wall Elevations C_S5.2 02/20/2008	Horizon Tech Center - Roof Plan	C_A2.3	02/20/2008
Horizon Tech Center - Wall Sections C_A4.1 02/20/2008 Horizon Tech Center - Stair and Elevator Sections C_A5.1 02/20/2008 Horizon Tech Center - Details C_A5.1 02/20/2008 Horizon Tech Center - Partition Schedule and Details C_A6.1 02/20/2008 Horizon Tech Center - Door Schedule and Hardware Groups C_A6.2 02/20/2008 Horizon Tech Center - Interior Elevations C_A7.1 02/20/2008 Horizon Tech Center - Interior Details C_A8.1 02/20/2008 Horizon Tech Center - Interior Details C_A8.1 02/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 02/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 02/20/2008 Horizon Tech Center - Title Sheet C_S1 02/20/2008 Horizon Tech Center - Foundation Plan C_S2 02/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S3 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 02/20/2008	Horizon Tech Center - Enlarged Floor Plan	C_A2.4	02/20/2008
Horizon Tech Center - Stair and Elevator Sections C_A4.2 C_A5.1 O2/20/2008 Horizon Tech Center - Details C_A6.1 O2/20/2008 Horizon Tech Center - Partition Schedule and Details C_A6.1 O2/20/2008 Horizon Tech Center - Door Schedule and Hardware Groups C_A6.2 O2/20/2008 Horizon Tech Center - Interior Elevations C_A7.1 O2/20/2008 Horizon Tech Center - Interior Details C_A8.1 O2/20/2008 Horizon Tech Center - Reflected Ceiling Plan C_A9.1 O2/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 O2/20/2008 Horizon Tech Center - Title Sheet C_S1 O2/20/2008 Horizon Tech Center - Foundation Plan C_S2 O2/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S3 O2/20/2008 Horizon Tech Center - Title-Up Panel Wall Elevations C_S5.2 O2/20/2008 Horizon Tech Center - Title-Up Panel Wall Elevations C_S5.2 O2/20/2008	Horizon Tech Center - Exterior Elevations	C_A3.1	02/20/2008
Horizon Tech Center - Details C_A5.1 02/20/2008 Horizon Tech Center - Partition Schedule and Details C_A6.1 02/20/2008 Horizon Tech Center - Door Schedule and Hardware Groups C_A6.2 02/20/2008 Horizon Tech Center - Interior Elevations C_A7.1 02/20/2008 Horizon Tech Center - Interior Details C_A8.1 02/20/2008 Horizon Tech Center - Reflected Ceiling Plan C_A9.1 02/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 02/20/2008 Horizon Tech Center - Title Sheet C_S1 02/20/2008 Horizon Tech Center - Foundation Plan C_S2 02/20/2008 Horizon Tech Center - Foundation Plan C_S5.1 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.1 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 02/20/2008	Horizon Tech Center - Wall Sections	C_A4.1	02/20/2008
Horizon Tech Center - Partition Schedule and Details C_A6.1 O2/20/2008 Horizon Tech Center - Door Schedule and Hardware Groups C_A6.2 O2/20/2008 Horizon Tech Center - Interior Elevations C_A7.1 O2/20/2008 Horizon Tech Center - Interior Details C_A8.1 O2/20/2008 Horizon Tech Center - Reflected Ceiling Plan C_A9.1 O2/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 O2/20/2008 Horizon Tech Center - Title Sheet C_S1 O2/20/2008 Horizon Tech Center - Foundation Plan C_S2 O2/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S3 O2/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 O2/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 O2/20/2008	Horizon Tech Center - Stair and Elevator Sections	C_A4.2	02/20/2008
Horizon Tech Center - Door Schedule and Hardware Groups C_A6.2 C_A7.1 O2/20/2008 Horizon Tech Center - Interior Elevations C_A7.1 O2/20/2008 Horizon Tech Center - Interior Details C_A8.1 O2/20/2008 Horizon Tech Center - Reflected Ceiling Plan C_A9.1 O2/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 O2/20/2008 Horizon Tech Center - Title Sheet C_S1 O2/20/2008 Horizon Tech Center - Foundation Plan C_S2 O2/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S3 O2/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 O2/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 O2/20/2008	Horizon Tech Center - Details	C_A5.1	02/20/2008
Horizon Tech Center - Interior Elevations C_A7.1 O2/20/2008 Horizon Tech Center - Interior Details C_A8.1 O2/20/2008 Horizon Tech Center - Reflected Ceiling Plan C_A9.1 O2/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 O2/20/2008 Horizon Tech Center - Title Sheet C_S1 O2/20/2008 Horizon Tech Center - Foundation Plan C_S2 O2/20/2008 Horizon Tech Center - Foundation Plan C_S3 O2/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.1 O2/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 O2/20/2008	Horizon Tech Center- Partition Schedule and Details	C_A6.1	02/20/2008
Horizon Tech Center - Interior Details C_A8.1 02/20/2008 Horizon Tech Center - Reflected Ceiling Plan C_A9.1 02/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 02/20/2008 Horizon Tech Center - Title Sheet C_S1 02/20/2008 Horizon Tech Center - Foundation Plan C_S2 02/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S3 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 02/20/2008	Horizon Tech Center - Door Schedule and Hardware Groups	C_A6.2	02/20/2008
Horizon Tech Center - Reflected Ceiling Plan C_A9.1 02/20/2008 Horizon Tech Center - Enlarged Finish Plans C_A10.1 02/20/2008 Horizon Tech Center - Title Sheet C_S1 02/20/2008 Horizon Tech Center - Foundation Plan C_S2 02/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S3 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.1 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 02/20/2008	Horizon Tech Center - Interior Elevations	C_A7.1	02/20/2008
Horizon Tech Center - Enlarged Finish Plans C_A10.1 02/20/2008 Horizon Tech Center - Title Sheet C_S1 02/20/2008 Horizon Tech Center - Foundation Plan C_S2 02/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S3 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.1 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 02/20/2008	Horizon Tech Center - Interior Details	C_A8.1	02/20/2008
Horizon Tech Center - Title Sheet C_S1 02/20/2008 Horizon Tech Center - Foundation Plan C_S2 02/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S3 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.1 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 02/20/2008	Horizon Tech Center - Reflected Ceiling Plan	C_A9.1	02/20/2008
Horizon Tech Center - Foundation Plan C_S2 02/20/2008 Horizon Tech Center - Framing Plan Level 2 C_S3 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.1 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 02/20/2008	Horizon Tech Center - Enlarged Finish Plans	C_A10.1	02/20/2008
Horizon Tech Center - Framing Plan Level 2 C_S3 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.1 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_S5.2 02/20/2008	Horizon Tech Center - Title Sheet	C_S1	02/20/2008
Horizon Tech Center - Titl-Up Panel Wall Elevations C_SS.1 02/20/2008 Horizon Tech Center - Titl-Up Panel Wall Elevations C_SS.2 02/20/2008	Horizon Tech Center - Foundation Plan	C_S2	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Elevations C_SS.2 02/20/2008	Horizon Tech Center - Framing Plan Level 2	C_83	02/20/2008
Havingan Task Center Till He Well Septime and Details	Horizon Tech Center - Titl-Up Panel Wall Elevations	C_S5.1	02/20/2008
Horizon Tech Center - Tilt-Up Wall Sections and Details C_S5.3 02/20/2008	Horizon Tech Center - Tilt-Up Panel Wall Elevations	C_S5.2	02/20/2008
	Horizon Tech Center - Tilt-Up Wall Sections and Details	C_S5.3	02/20/2008

Horizon Tech Center - Sections and Details	C_S6	02/20/2008
Horizon Tech Center - Sections and Details	C_S7	02/20/2008
Horizon Tech Center - Sections and Details	C_S8	02/20/2008
Horizon Tech Center - Sections and Details	C_S9	02/20/2008
Horizon Tech Center - Sections and Details	C_S10	02/20/2008
Horizon Tech Center - Schedule, Notes, Legends, Details and T-24	C_M1.0c	01/02/2008
Horizon Tech Center - Site Plan and Equipment Pad Layout	C_M1.1c	01/02/2008
Horizon Tech Center - Mechanical HVAC 1st Floor Plan	C_M2.1c	01/02/2008
Horizon Tech Center - Mechanical HVAC 2nd Floor Plan	C_M2.2c	01/02/2008
Horizon Tech Center - Mechanical HVAC Roof Plan	C_M2.3c	01/02/2008
Horizon Tech Center - Specifications and Calculations	C_P1	11/15/2007
Horizon Tech Center - Site Plan	C_P2	11/15/2007
Horizon Tech Center - First Floor Plan	C_P3	11/15/2007
Horizon Tech Center - Second Floor Plan	C_P4	11/15/2007
Horizon Tech Center - Second Floor Plan	C_P4	11/15/2007
Horizon Tech Center - Roof Plan	C_P5	11/15/2007
Horizon Tech Center - Restroom Details	C_P6	11/15/2007
Horizon Tech Center	C_P7	11/15/2007
Horizon Tech Center - Note Sheet	C_E1.1	11/15/2007
Horizon Tech Center - Title 24	C_E1.2A	11/15/2007
Horizon Tech Center - Exterior Title 24	C E1.2B	11/15/2007
Horizon Tech Center - Lighting Detail Sheet	C_E1.3	11/15/2007
Horizon Tech Center - Site Plan Utility	C_E2.1	11/15/2007
Horizon Tech Center - Site Plan Lighting	C_E2.2	11/15/2007
Horizon Tech Center - First Floor Lighting Plan	C_E3.1	11/15/2007
Horizon Tech Center - First Floor Power Plan	C_E3.2	11/15/2007
Horizon Tech Center - Second Floor Lighting Plan	C_E4.1	11/15/2007
Horizon Tech Center - Second Floor Power Plan	C_E4.2	11/15/2007
Horizon Tech Center - Roof Plan	C_E5.1	11/15/2007
Horizon Tech Center - Single Line Diagram and Panel Schedules	C_E6.1	11/15/2007
Horizon Tech Center - Detail Sheet	C_E7.1	11/15/2007
Horizon Tech Center - Detail Sheet #2	C_E7.2	11/15/2007
Horizon Tech Center - Detail Sheet #3	C_E7.3	11/15/2007
First Floor - Building 'A'	A-1	06/02/2008
Second Floor - Building 'B'	A-2	06/02/2008
First Floor - Building 'B'	B-1	06/02/2008
Second Floor - Building 'B'	B-2	06/02/2008
First Floor - Building 'C'	C-1	06/02/2008
Second Floor - Building 'C'	C-2	06/02/2008

Field Bulletins

Date Number Name



Lockheed Martin- Field Bulletin 1

Supplemental Design Documents

Description	Date
Special Conditions of Subcontract	04/25/2007
Supplemental General Conditions of Subcontract	04/25/2007
General Conditions of Subcontract	04/25/2007

Other Documents

Description	Number	Date	Last Revision Date
Lockheed Martin TI Timeplan 9.2.08.PDF		9/18/2008	9/18/2008
LockHeed Martin RFI # 3 - Response (072408).pdf		9/9/2008	9/9/2008
LockHeed Martin RFI # 2-Response (072408).pdf		9/9/2008	9/9/2008
LockHeed Martin RFI # 1-Response (72408).pdf		9/9/2008	9/9/2008
LockHeed Martin RFI # 4 - Response (090908).pdf		9/9/2008	9/9/2008

Subcontractor acknowledges that Contractor has made available to Subcontractor all of the Subcontract Documents, and Subcontractor shall be responsible for obtaining copies pertinent to its Work. Subcontractor represents that it has carefully examined the Subcontract Documents.

Modifications and Clarifications

This Subcontract includes, but is not limited to, the following items:

- Subcontractor shall provide all doors, frames and hardware per architectural plans and specifications.
- b. Subcontractor shall provide all hardware to allow for future master keying. The keying schedule and keying of the building is not included in this contract.
- c. Subcontractor shall factory finish all wood doors used on the project.
- d. Subcontractor acknowledges that the Contractor is going for LEED Silver and will therefore provide all documentation and material to meet LEED requirements. More specifically, the subcontractor will meet the requirements of the Indoor Environmental Quality section with regard to credit 4.4.

This Subcontract excludes the following:

- General Building Permit.
- b. Performance Payment or Bond.
- Card readers, power supplies, transformers, conduit, wiring, j-boxes, and terminations.

Schedule. Subcontractor will achieve the following milestones (referred to as the "Schedule"):

N/A

Schedule Notes

- 1. In accordance with requirements as described in the project schedule titled "Lockheed Martin Development Time Plan" with a run date of September 2, 2008 and as described in Contractor's periodic updates to the Project Schedule and Contractor's Superintentendent's two and three week look ahead schedules.
- 2. Completion of all Tenant Improvement Doors, Frames and Hardware work for second floor building B 11/07/08
- 3. Completion of all Tenant Improvement Doors, Frames and Hardware work for first floor building B 11/14/08
- 4. Completion of all Tenant Improvement Doors, Frames and Hardware work for second floor building A 11/21/08
- 5. Completion of all Tenant Improvement Doors, Frames and Hardware work for first floor building A 11/28/08
- 6. Completion of all Tenant Improvement Doors, Frames and Hardware work for second floor building C 12/05/08
- 7. Completion of all Tenant Improvement Doors, Frames and Hardware work for first floor building C 12/12/08
- 8. Subcontractor shall make best efforts to accelerate the schedule.

Subcontract Sum Breakdown. The breakdown of the Subcontract Sum is as follows:

Subcontract Recap

Sub-Job Number	Sub-Job Name	Name		Rate
11152.00	Lockheed Martin TI	Building A		\$109,148.00
11152.00	Lockheed Martin TI	Building B		\$126,734.00
11152.00	Lockheed Martin TI	Building C		\$119,458.00
			Total	\$ 355,340.00
Subcontract Sum Break	down			
Name		Account Code		Amount
Doors/Frames/Hdwe - S	ubcontract	11152.00-F10-08100.00-S		\$355,340.00
			Total	\$355,340.00

Unit Pricing

If requested by Contractor, Subcontractor will provide additional units of work, as directed, at the unit prices set forth below. Unit prices will apply to all building construction and will include, without limitation, all material, labor, equipment, compensation, general conditions, benefits, overhead, clean-up, supervision, profit, parking, shop drawings, small tools and all sales, use and other applicable taxes. Unit prices do not include design. Unit prices will also apply to net quantity changes in the Work made pursuant to the Subcontract Documents.

The following unit prices shall be in effect until:

Unit Price List

N/A

5. Alternates

If requested by Contractor, Subcontractor will promptly provide the alternate work set forth below for the stated amount. When requested by Contractor, the alternate work will become part of the Work defined in Paragraph 1 above.

Alternates

N/A

The alternate prices shall be in effect until:

Alternates Notes

END OF RIDER A



RIDER B

This Rider B is attached to and made a part of the Subcontract between OPUS West Construction Corporation and McBride Door & Hardware, Inc. dated 10/08/2008. All capitalized terms used but not defined in this Rider B have the meaning ascribed to them in the Subcontract or the General Conditions of Subcontract, as applicable. To the extent of any conflict between the provisions of this Rider B and the provisions of any other Subcontract Document, this Rider B shall be controlling.

Section 1. Licensing.

Subcontractor represents and warrants that it and each of its Sub-subcontractors are and will remain duly and validly licensed to the full extent required under all applicable Laws for the performance by each such party of their respective portion of the Work under this Subcontract, and that each such party shall maintain such required license(s) in good standing throughout the full and complete performance of the Work by such party hereunder. Subcontractor will submit proof of such licensure to Contractor upon request.

Section 2. Change Orders.

Any "Change Order" shall be set forth in writing, on Contractor's form, signed by an authorized representative of Contractor, and shall be executed by Contractor prior to Subcontractor proceeding with the requested change in the Work under the applicable conditions of the Subcontract Documents.

Section 3. Title to Work.

Title to all Work, including materials, equipment, and systems, covered by an Application for Payment, whether incorporated in the Project or not, will pass to Contractor and Owner upon the earlier of (a) receipt of such payment (net of any retainage), or (b) incorporation of such Work into the Project.

Section 4. Indemnification

- (a) Subject to Subsections (b) and (c) below, Subcontractor will defend, indemnify and hold harmless Contractor, Owner and Architect/Engineer, and their respective officers, directors, partners, members, agents, and employees (each, an "Indemnitee" and collectively, the "Indemnitees") from and against any and all claims, demands, obligations, actions, causes of action, damages, costs, losses, liabilities and expenses (including, without limitation, attorneys' fees and costs and other litigation, mediation, arbitration, or dispute resolution expenses), arising from or in any way connected with Subcontractor's performance or non-performance of this Subcontract (all of the foregoing being referred to as "Claims"). Any such defense of an Indemnitee will be provided by Subcontractor by legal counsel reasonably satisfactory to such Indemnitee. Subject to Subsections (b) and (c) below, Subcontractor's obligations to defend and indemnify (i) include (without limitation) all Claims, whether occurring before, during or after the performance of this Subcontract, which arise from or relate to the activities, products, actions or omissions of Subcontractor, its Sub-subcontractors, anyone directly or indirectly employed by them, or anyone for whose acts any of them may be liable (collectively, the "Subcontractor Parties"); (ii) shall not be limited in any way by any limitation on the amount or type of damages, compensation, or benefits payable by or for Subcontractor Parties"); (ii) shall not be limited in any way by any limitation acts, disability acts, other employee benefits acts, or any insurance required to be carried by Subcontractor under the Subcontract Documents; (iii) specifically and expressly include (without limitation) any Claims caused in part by the negligence (whether active or passive) or other misconduct of any Indemnitee; and (iv) shall be triggered by the assertion of a Claim against any Indemnitee without the requirement that it first be determined that Subcontractor Party was negligent or otherwise at
- (b) Notwithstanding the provisions of Subsection (a) above, Subcontractor is not obligated to indemnify an Indemnitee for a Claim which is ultimately determined, upon final adjudication, settlement or other resolution of the Claim ("Finally Determined"), to have been caused solely by the active negligence or willful misconduct of that Indemnitee; provided, however, that this exception does not limit or relieve Subcontractor's defense obligations prior to the Claim being so Finally Determined or Subcontractor's obligations to indemnify all other Indemnitees which are not Finally Determined to have participated in such negligence or misconduct.
- (c) The parties intend that Subcontractor's indemnity and defense obligations under this Subcontract will be enforced to the fullest extent allowable under applicable laws, and agree that if any of the provisions of this Section are, to any extent, held to be invalid, illegal or unenforceable for any reason, any remaining portion thereof and all other provisions of this Section will not be affected by such holding, but will remain valid and in force to the fullest extent permitted by law.

Section 5. Waiver.

Subcontractor hereby waives the benefits of, and Subcontractor's rights under, California Business and Professions Code Section 7108.5 to the fullest extent the same may be waived by Subcontractor under applicable Laws.

Section 6. SWPPP.

Subcontractor shall comply with (i) all applicable water quality Laws, including those enforced by the California State Water Resources Control Board (the "SWRCB") and the Regional Water Quality Control Board (Region 9); (ii) the National Pollutant Discharge Elimination System and the Waste Discharge Requirements for Discharges of Storm Water Runoff Associated with Construction Activity (SWRCB Order No. 99-08-DWQ) and all amendments and modifications thereto; (iii) any Storm Water Pollution Prevention Plan applicable to the Project (as modified from time to time, the "SWPPP") and all associated Best Management Practices; and (iv) City and/or County ordinances, guidelines, and manuals applicable to stormwater discharges from construction sites. If Subcontractor observes any violation of any Laws, it shall immediately correct such violation. Any Work performed by Subcontractor that is not in compliance with applicable Laws shall be redone in compliance with applicable Laws at Subcontractor's sole expense. The SWPPP is a part of the Subcontract Documents.

Section 7. California License Law.

CONTRACTORS ARE REQUIRED BY LAW TO BE LICENSED AND REGULATED BY THE CONTRACTORS' STATE LICENSE BOARD WHICH HAS JURISDICTION



Lockheed Martin TI / 11152.00 Doors, Frames & Hardware

TO INVESTIGATE COMPLAINTS AGAINST CONTRACTORS IF A COMPLAINT REGARDING A PATENT ACT OR OMISSION IS FILED WITHIN FOUR YEARS OF THE DATE OF THE ALLEGED VIOLATION. A COMPLAINT REGARDING A LATENT ACT OR OMISSION PERTAINING TO STRUCTURAL DEFECTS MUST BE FILED WITHIN 10 YEARS OF THE DATE OF THE ALLEGED VIOLATION. ANY QUESTIONS CONCERNING A CONTRACTOR MAY BE REFERRED TO THE REGISTRAR, CONTRACTORS' STATE LICENSE BOARD, P.O. BOX 26000, SACRAMENTO, CALIFORNIA 95826.

Contractor's California License No.	509591
Subcontractor's California License No.	

END OF RIDER B



RIDER C

This Rider C is attached to and made a part of the Subcontract between OPUS West Construction Corporation, and McBride Door & Hardware, Inc. dated 10/08/2008. All capitalized terms used but not defined in this Rider "C" have the meaning ascribed to them in the Subcontract or General Conditions of Subcontract, as applicable.

1 <u>Liability/Worker's Compensation Insurance</u>. Prior to commencing the Work, Subcontractor shall purchase and maintain during the progress of the Work and any periods of warranty and additional work performed by Subcontractor, insurance that will protect against claims for bodily injury, death, damage to property or other damages arising out of or in connection with the performance of the Work (including warranty and additional work) by Subcontractor, Sub-subcontractor or by anyone employed by any of them, or by anyone for whose acts any of them may be liable. Subcontractor's liability insurance may be maintained in a combination of primary and umbrella policies, and the cost of such insurance shall be included in the Subcontract Sum. Subcontractor's policies of insurance shall have the following minimum limits, coverage and requirements:

(a) Workers' Compensation

Employer's Liability, including "Stop Gap" coverage and USL&H if applicable

Commercial General Liability (Electrical, HVAC, Plumbing, Fire Protection Sprinkler, Steel Erection, Elevator, Excavating, Roofing, Foundation and Curtain Wall Subcontractors)

Commercial General Liability (All Other Subcontractors)

Commercial Automobile Liability

Professional Liability (to the extent required of Subcontractor under the Subcontract Documents)

Statutory Limits

\$1,000,000 each accident \$1,000,000 disease-policy limit \$1,000,000 disease-each employee

\$5,000,000 each occurrence \$5,000,000 products/completed operations aggregate \$5,000,000 general aggregate minimum \$2,000,000 per project)

\$2,000,000 each occurrence
\$2,000,000 products/completed operations aggregate
\$2,000,000 general aggregate (per project)

\$1,000,000 any one accident or loss

\$1,000,000 each claim \$1,000,000 annual aggregate

(b) The Commercial General Liability insurance required under Paragraph 1(a) will (i) be on ISO Form CG 00 01 or its equivalent, (ii) include overage for products/completed operations, (iii) be maintained for a period of three (3) years after completion of the Work, (iv) specifically cover as "insured contracts" the Subcontractor's indemnity obligations as set forth in this Subcontract and other contractual indemnities assumed by the Subcontractor under the Subcontract Documents and (v) provide a \$2,000,000 minimum general aggregate limit of liability on a per project basis.

The Commercial Automobile Liability insurance required under Paragraph 1(a) will include coverage for all owned, hired and non-owned automobiles. Professional Liability, if applicable to the Subcontractor's Work, shall be maintained for a period of three (3) years after completion of the Work. Any retroactive date on such Professional Liability policy shall be prior to the commencement of any Work under this Subcontract.

- (c) Employer's Liability, Commercial General Liability and Automobile Liability insurance may be arranged under separate policies for the full minimum limits required, or by a combination of underlying policies with the balance provided by an Excess or Umbrella Liability policy.
- (d) The Subcontractor shall endorse its Commercial General Liability, Commercial Automobile Liability, and Umbrella/Excess Liability policies to add the Contractor and the Owner (and others as specifically required by the Subcontract Documents) as "additional insureds". Such insurance afforded to the Contractor and the Owner as "additional insureds" under the Subcontractor's policies will be primary insurance and not excess over, or contributing with, any insurance purchased or maintained by the Contractor or the Owner. The "additional insured" endorsement to Subcontractor's Commercial General Liability policy will be on ISO Form 20 10 07 04 and 20 37 07 04 or their equivalent and will include coverage for ongoing and completed operations.
- (e) All insurance policies required under Paragraph 1 or the Subcontract Documents will (i) be issued by insurance companies that have an A.M. Best rating of A-VII or better and (ii) contain a provision that coverage afforded thereunder shall not be cancelled or restrictive modifications added, without thirty (30) days prior written notice by certified mail to the Contractor. If Subcontractor fails to purchase and maintain the insurance coverage required herein, Contractor may, but shall not be obligated to, obtain such insurance and either charge all costs for such insurance to the Subcontractor or offset the costs of such insurance against amounts due Subcontractor under the Subcontractor.
- (f) Certificates of Insurance will be filed with the Contractor prior to the start of the Subcontractor's Work on the Project Site. Such Certificates of Insurance will be in a form and substance acceptable to the Contractor and will provide satisfactory evidence that the Subcontractor has complied with all insurance requirements, including Contractor's, Owner's and any other required parties status as "additional insureds".
- (g) Contractor may exclude Subcontractor from the Project Site and withhold payments to Subcontractor until a properly executed certificate of insurance evidencing the insurance required herein is received by Contractor.
- (h) It is understood and agreed that the insurance coverages and limits required by this Subcontract shall not limit the extent of Subcontractor's responsibilities and liabilities specified within the Subcontract documents or under law.

2 Contractor's Builder's Risk Insurance.

2.1 Unless otherwise provided in the Subcontract Documents, Contractor will cause builder's risk insurance to be purchased and maintained with a "causes of loss" or equivalent policy form covering work to be performed by Contractor (including those working for or under Contractor) at the Project Site to the full insurable value thereof, on a replacement cost basis and subject to reasonable deductibles. Covered "causes of loss" means risks of direct physical loss or damage to covered property unless specifically excluded or limited under the policy. This insurance will include the interests of Owner, Contractor, Subcontractor and Sub-subcontractors in respect to the work to be performed by Contractor at the Project, and shall insure against perils of fire (with extended coverage), theft, vandalism, malicious mischief, collapse, earthquake, flood, windstorm, temporary falsework, shoring and forms and debris removal, and such other matters as are insured against in the form of the policy maintained by Contractor. Unless specifically provided in writing, such insurance will not include coverage for any property, structure(s) and contents (whether real or personal) owned by the Owner or third parties existing as of commencement of Contractor's work or otherwise. Contractor will carry earthquake and flood insurance if Contractor deems it appropriate.

To the extent of coverage afforded by builder's risk or any other property or equipment floater insurance applicable to the Work or the Project or equipment used in the performance of the Work or Project, regardless of whether such insurance is owned by or for the benefit of Subcontractor, Contractor or Owner or their respective subcontractors and agents, Contractor and Subcontractor agree to waive all rights against (1) each other and any of their subcontractors, sub-subcontractors, agents and employees, each of the other, and (2) the Owner and any of its contractors, subcontractors, agents and employees, whether under subrogation or otherwise, for loss or damage to the extent covered by such insurance, except such rights as they may have to the proceeds of such insurance. If policies of insurance referred to in this paragraph require an endorsement to provide for continued coverage where there is a waiver of subrogation, then the owners of such policies will cause them to be so endorsed. A waiver of subrogation shall be effective as to a party even though that party would otherwise have a duty of indemnification, contractual or otherwise, did not pay the insurance premium directly or indirectly, and whether or not the party had an insurable interest in the property damaged.

If (i) the Project suffers an insurable loss, (ii) the loss is due in part to the negligence of Subcontractor and (iii) an insurance deductible amount (not to exceed \$10,000.00) is applied to the loss payable under builder's risk or other property insurance applicable to the Project, Subcontractor will be liable to Contractor for the deductible amount; however, Contractor may, in its discretion, apportion the deductible amount among other parties responsible for the loss. Subcontractor will promptly pay Contractor, upon demand, for any such deductible amount, and Contractor may offset the deductible amount against any amounts due Subcontractor under the Subcontract. Neither Contractor nor Owner represents that builder's risk or property insurance, if any, applicable to the Project or the Work is adequate to protect the interests of Subcontractor. It is Subcontractor's obligation to determine whether it should purchase and maintain supplementary property insurance to protect its interests in the Work.

- 2.2 Any insured loss is to be adjusted by Owner and Contractor and made payable to Contractor, as trustee, or to Owner and Contractor, as joint trustees for the insureds, as their interests may appear, subject to the requirements of any applicable mortgage or loss payable clause.
- 2.3 Subcontractor hereby releases and agrees to defend and indemnify Contractor and Owner from all claims for loss or damage to or loss of use of Subcontractor's property in or about the Project Site and shall purchase such insurance in respect thereto as Subcontractor deems appropriate. Subcontractor shall require a similar release and indemnity by Sub-subcontractors.

END OF RIDER C

U





To Subcontract Agreement dated:

OPUS West Construction Corporation SUBCONTRACT CHANGE ORDER

NOV 03 2008

OPUS WEST-IRVINE

Change Order Date:

10/10/2008

Change Order #:

10/08/2008

Doors, Frames & Hardware

CON-11152.00-12

08100

TO: McBride Door & Hardware, Inc.

2067 Wineridge Place Ste C

Escondido, CA 92029

PROJECT: Lockheed Martin TI

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

CHANGE DETAILS

Item Description

Cost increase due to revision in Building B lobby. Doors 100 B & C went from pair to single and

another single door was added. Two of the three single doors have sidelights.

Amount

\$2,375.00

\$2,375.00

SCHEDULE

Completion date of original contract will not be adjusted, unless noted herein.

CONTRACT SUMMARY

TO THE POST OF THE PARTY OF THE			
Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-F10-08100.00-S	\$355,340.00	\$2,375.00	\$357,715.00
	\$355,340.00	\$2,375.00	\$357,715.00
Original Contract Amount			\$355,340.00
Previously Approved Change Orders			\$0.00
Amount this Change Order		······································	\$2,375.00
Contract Amount to Date			\$357,715.00

ACKNOWLEDGEMENT

Printed Name

Andrew Ranallo

Printed Name

OPUS West Construction Corporation

Reference this change order number on all Application for Payment documents.

Printed On: 10/10/2008

Page I of I





OPUS West Construction Corporation SUBCONTRACT CHANGE ORDER

NUV 25 2008

OPUS WEST-IRVINE

Doors, Frames & Hardware

CON-11152.00-12

Change Order #:

Change Order Date:

10/31/2008

To Subcontract Agreement dated: 10/08/2008

TO: McBride Door & Hardware, Inc. 2067 Wineridge Place Ste C

Escondido, CA 92029

PROJECT: Lockheed Martin TI

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

CHANGE DETAILS

Item Description

Cost to change out existing core and shell locksets to match Tl cylinders, revise locksets from "L" series to "ND" series schlage, omit electric locks and hinges, expedite Building B frames,

and field bulletin 2 & 3 changes.

Amount

\$(9,659.00)

08100

\$(9,659.00)

SCHEDULE

Completion date of original contract will not be adjusted, unless noted herein.

CONTRACT SUMMARY

Cost Code Previous Amount This Change Order Current Contract Amount 11152.00-F10-08100.00-S \$357,715.00 \$(9,659.00) \$348,056.00 \$357,715,00 \$(9,659.00) \$348,056.00 Original Contract Amount. \$355,340.00 Previously Approved Change Orders.... \$2,375.00 Amount this Change Order..... \$(9,659.00) Contract Amount to Date..... \$348,056.00

ACKNOWLEDGEMENT

Please sign and return all original copies

OPUS West Construction Corporation

Andrew Ranallo

12/2/08

Reference this change order number on all Application for Payment documents.

PL-

RECEIVED



OPUS West Construction Corporation SUBCONTRACT CHANGE ORDER

JAN 08 2009

OPUS WEST-IRVINE

Change Order Date:

12/25/2008

Doors, Frames & Hardware

Change Order #:

3

CON-11152.00-12

To Subcontract Agreement dated:

08100

TO: McBride Door & Hardware, Inc.

10/08/2008

PROJECT: Lockheed Martin TI

2067 Wineridge Place Ste C

Escondido, CA 92029

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

CHANGE DETAILS

Item Description

Subcontractor shall provide all labor, material, equipment and supervision to complete the additional Work to add Electric Room doors and revise swing at door #A126. Please refer to Amount

\$5,106.00

Subcontractor change order request number 8 dated, 11/25/08 for cost breakdown.

\$5,106.00

SCHEDULE

Completion date of original contract will not be adjusted, unless noted herein.

CONTRACT SUMMARY

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-F10-08100.00-S	\$348,056.00	\$5,106.00	\$353,162.00
	\$348,056.00	\$5,106.00	\$353,162.00
Original Contract Amount			
Previously Approved Change Orders			\$(7,284.00)
Amount this Change Order			\$5,106.00
Contract Amount to Date	***************************************	•••••••••••••••••••••••••••••••••••••••	

ACKNOWLEDGEMENT


Please sign and return all original copies

OPUS West Construction Corporation

Andrew Ranallo

Printed Name

Reference this change order number on all Application for Payment documents.





FEB 23 2009



OPUS West Construction Corporation SUBCONTRACT CHANGE ORDER

OPUS WEST-IRVINE

Change Order Date:

02/05/2009

Change Order #:

4

Doors. Frames & Hardware

CON-11152.00-12

To Subcontract Agreement dated: 10/08/2008 McBride Door & Hardware, Inc.

2067 Wineridge Place Ste C Escondido, CA 92029

PROJECT: Lockheed Martin Tl

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

CHANGE DETAILS

Item Description

Subcontractor shall provide additional doors per Kitchen Design Drawings.

Amount

\$7,529.00 \$7,529.00

08100

SCHEDULE

Completion date of original contract will not be adjusted, unless noted herein.

CONTRACT SUMMARY

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-F10-08100.00-S	\$353,162.00	\$7,529.00	\$360,691.00
	\$353,162.00	\$7,529.00	\$360,691.00
Original Contract Amount			
Previously Approved Change Orders			
Amount this Change Order			
Contract Amount to Date			
			\$360,691.00

ACKNOWLEDGEMENT

Please sign and return all original copies

OPUS West Construction Corporation

Printed Name

Andrew Ranallo

2/23/09

Reference this change order number on all Application for Payment documents.

Hardware, Inc.

Page 1 of 1

Printed On: 02/05/2009

Se



FEB 23 2009

OPUS West Construction Corporation

SUBCONTRACT CHANGE ORDE OPUS WEST-INVINE

Change Order Date:

02/05/2009

Doors, Frames & Hardware

CON-11152.00-12

Change Order #:

5

To Subcontract Agreement dated: 10/08/2008

08100

TO: McBride Door & Hardware, Inc. 2067 Wineridge Place Ste

PROJECT: Lockheed Martin TI

1381 1 panielson St. Povoly, on 92044

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

CHANGE DETAILS

Item

Description Subcotnractor shall provide sound seals at all IDf rooms

Amount

\$1,415.00 \$1,415.00

SCHEDULE

Completion date of original contract will not be adjusted, unless noted herein.

CONTRACT SUMMARY

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-F10-08100.00-S	\$360,691.00	\$1,415.00	\$362,106.00
	\$360,691.00	\$1,415.00	\$362,106.00
Original Contract Amount			\$355,340.00
Previously Approved Change Orders			\$5,351.00
Amount this Change Order			\$1,415.00
Contract Amount to Date		•••••••	

ACKNOWLEDGEMENT

Please sign and return all original copies

McBride Door & Hardward

OPUS West Construction Corporation

Andrew Ranallo

Reference this change order number on all Application for Payment documents.









OPUS West Construction Corporation SUBCONTRACT CHANGE ORDER

Change Order Date:

03/02/2009

Doors, Frames & Hardware

Change Order #:

6

CON-11152.00-12

To Subcontract Agreement dated:

10/08/2008

PROJECT: Lockheed Martin Tl

TO: McBride Door & Hardware, Inc.

13811 Danielson St. Poway, CA 92064

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

CHANGE DETAILS

Item Description

Amount

Subcontractor shall provide passage sets at egress stair doors in lieu of locksets at all buildings per tenant

\$2,271.00

08100

\$2,271.00

SCHEDULE

Completion date of original contract will not be adjusted, unless noted herein.

CONTRACT SUMMARY

Cost Code	Previous Amount	This Change Order	Current C	ontract Amount
11152.00-F10-08100.00-S	\$362,106.00	\$2,271.00		\$364,377.00
	\$362,106.00	\$2,271.00		\$364,377.00
Original Contract Amount				\$355,340.00
Previously Approved Change Orders				\$6,766.00
Amount this Change Order				\$2,271.00
Contract Amount to Date		***************************************	***********	\$364,377.00

ACKNOWLEDGEMENT

Please sign and return all original copies

OPUS West Construction Corporation

Andrew Ranallo

3/12/09

Reference this change order number on all Application for Payment documents.

The work covered by this Subcontract Change Order will be performed under the same terms and conditions as those in the Subcontract Agreement. Subcor this Subcontract Change Order is inclusive of all Subcontractor's claims for additional compensation for work heretofore authorized or performed beyond the Subcontract Agreement as amended this date. No other claims will be accepted by Contractor.





APR 16 2009



OPUS West Construction Corporation PUS WEST-IRVINE SUBCONTRACT CHANGE ORDER

Change Order Date:

03/25/2009

Doors, Frames & Hardware

CON-11152.00-12

Change Order #:

7

To Subcontract Agreement dated: 10/08/2008

PROJECT: Lockheed Martin TI

08100

McBride Door & Hardware, Inc.

10301, 10325, 10343 Meanley Drive

2067 Wineridge Place Ste C Escondido, CA 92029

13811 Danielson St. POWAY, 0A 92064

San Diego, CA 92131

CHANGE DETAILS

Item Description

Amount

Subcontractor shall provide 10 kickplates at Building A

\$560.00

\$560.00

SCHEDULE

Completion date of original contract will not be adjusted, unless noted herein.

CONTRACT SUMMARY

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-F10-08100.00-S	\$364,377.00	\$560.00	\$364,937.00
	\$364,377.00	\$560.00	\$364,937.00
Original Contract Amount			\$355,340.00
Previously Approved Change Orders	•••••••••••••••••••••••••••••••••••••••		\$9,037.00
Amount this Change Order			\$560.00
Contract Amount to Date	•••••••••••••••••••••••••••••••		

ACKNOWLEDGEMENT

Please sign and return all original copies

4cBride Door & Hardware, Inc

OPUS West Construction Corporation

Andrew Ranallo

Reference this change order number on all Application for Payment documents.

The work covered by this Subcontract Change Order will be performed under the same terms and conditions as those in the Subcontract Agreement. Subcontractor agrees this Subcontract Change Order is inclusive of all Subcontractor's claims for additional compensation for work heretofore authorized or performed beyond the scope of the Subcontract Agreement as amended this date. No other claims will be accepted by Contractor.



Hardware, Inc

Printed On: 03/25/2009

Received



OPUS West Construction Corporation SUBCONTRACT CHANGE ORDER

APR 1 4 2009

Change Order Date:

03/31/2009

Doors, Frames & Hardware

Change Order #:

CON-11152.00-12

To Subcontract Agreement dated:

10/08/2008

PROJECT: Lockheed Martin TI

08100

TO: McBride Door & Hardware, Inc.

2067 Wineridge Place Ste C 13811 Danielson Street Escondido, CA 92029 Poway CA 92064 -Escondido, CA 92029

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

CHANGE DETAILS

Item Description

Subcontractor shall provide hardware modifications as directed by site superintendent.

Amount \$423.00

\$423.00

SCHEDULE

Completion date of original contract will not be adjusted, unless noted herein.

CONTRACT SUMMARY

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-F10-08100.00-S	\$364,937.00	\$423.00	\$365,360.00
	\$364,937.00	\$423.00	\$365,360.00
Original Contract Amount			\$355,340.00
Previously Approved Change Orders	•••••••••••••••••••••••••••••••••••••••	<i>i</i>	\$9,597.00
Amount this Change Order			\$423.00
Contract Amount to Date	***************************************	***************************************	\$365,360.00

ACKNOWLEDGEMENT

Please sign and return all original copies

OPUS West Construction Corporation

Andrew Ranallo

20/09

Reference this change order number on all Application for Payment documents.

The work covered by this Subcontract Change Order will be performed under the same terms and conditions as those in the Subcontract Agreement. Subcor this Subcontract Change Order is inclusive of all Subcontractor's claims for additional compensation for work heretofore authorized or performed beyond the Subcontract Agreement as amended this date. No other claims will be accepted by Contractor.





SUBCONTRACT APPLICATION FOR I MENT

Supplier #: 1082549	Project Name :	Lockheed Martin TI		Project Nun	nber :	11152			
Address: 13811 Danielson Street	Subcontractor:	McBride Door & Hardware, Inc.		Date of App	lication :	11/18/2008			•
Powery CA 92054 SS 8324480 SS 83242480	Supplier #:	1082549				2889-1			
Powes	Address:	13811 Danielson Street		Period Fron	n:	11/1/2008	Period To:	11/30/2008	
Remittance Address : OPUS West Construction Corporation	_	Poway, CA 92064							
Afta: Accounts Psyable 2020 Main Street, Suite 800 Invine, CA 95614 CONTRACT INFORMATION ITEM SALES TAX(\$) (If applicable) ORIGINAL CONTRACT AMOUNT OPUS APPROVED CHANGE ORDER # I THRU # 2	Phone:	858.842.4480							
2020 Main Street, Suite 800	Remittance Address	: OPUS West Construction Corpora	ntion						
Irvine, CA 92614		Attn : Accounts Payable							
Note		•							
SALES TAX(S) (applicable TOTAL(S) S353,340 S		•							
Signal Contract Amount Signal Contract Signal Con	CONTRACT INFO			T"			,		
A	ODICINAL CONTR			SALES	TAX(\$) (if a	oplicable)	<u> </u>	TOTAL(S)	
Sade		·····		<u> </u>			ļ		\$355,340.00
APPLICATION INFORMATION A Total Completed & Stored to Date B Less Retainage 10 % 2 20,884.00 C Total Earned Less Retainage (A - B) D Less Previous Billings (previous req's line C) E Current Payment Due (C - D) F Balance to Finish, Plus Retainage (H - A + B) S 160,100.00 G Current Gross Amount Completed This Period S 208,840.00 SUBCONTRACTOR: BY: DATE: 111/18/2008 McBride Door & Hardware, Inc. Supplier #: 1082549 APPLICATION BREAKDOWN THIS SECTION MUST BE COMPLETE IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS Account Code Description Amount Amount Application This Period Total Work Application This Period Total Work Complete Complete Complete Complete Application Net Payment Application This Period Total Work Total Work Application Total Work Application This Period Total Work Application Total Work Application This Period Total Work Application	OPUS APPROVED (T TO DATE TOTAL						-\$7,284.00
A Total Completed & Stored to Date B Less Retainage 10% \$ 20,884,00 C Total Earned Less Retainage (A - B) \$ 187,956,00 E Current Payment Due (C - D) F Balance to Finish, Plus Retainage (H - A + B) \$ 160,100,00 G Current Gross Amount Completed This Period \$ 208,840,00 SUBCONTRACTOR: McBride Door & Hardware, Inc. Supplier #: 1082549 BY: 11/18/2008 APPLICATION BREAKDOWN THIS SECTION MUST BE COMPLETE IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS Current Conuact Amount Code Description Amount Application This Period Complete Complete Application Previous Application This Period Complete Complete Complete Complete Complete Complete Subcontract S148,056,00 \$0.00 \$0.00 \$0.00 \$0.00 \$10,00 \$0.00	A DDI ICATION INI	· · · · · · · · · · · · · · · · · · ·	II TODATE IOTA	Ч	··········		1		\$348,056.00
B Less Retainage 10 % S 20,884.00 S 187,956.00 C Total Earned Less Retainage (A - B)				\$ 208.840	00				
C Total Earned Less Retainage (A - B) D Less Previous Billings (previous req's line C) E Current Payment Due (C - D) F Balance to Finish, Plus Retainage (H - A + B) G Current Gross Amount Completed This Period SUBCONTRACTOR: BY: DATE: 11/18/2008	•								
D Less Previous Billings (previous req's line C) S	J		-	J 20,004.	.00			••	
E Current Payment Due (C - D) F Balance to Finish, Plus Retainage (H - A + B) G Current Gross Amount Completed This Period SUBCONTRACTOR: BY: DATE: 11/18/2008 APPLICATION BREAKDOWN THIS SECTION MUST BE COMPLETE IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS Current Contract Amount Amount Amount Amount Amount Amount Description Description Description Description Description Description Description S187,956.00 S160,100.00 Supplier #: 1082549 McBride Door & Hardware, Inc. Supplier #: 1082549 McBride Door & Hardware, Inc. Supplier #: 1082549 Total Work Complete Complete Complete Application Previous Application This Period Complete Complete Application Application This Period Complete Application S187,956.00 S0.00 S0.00 S0.00 S0.00 S0.00 MDIV/0! S0.00 S0.00 S0.00 S0.00 S0.00 S0.00 MDIV/0! S0.00		- ' ' '			00		\$ 187,956.0	00	
### F Balance to Finish, Plus Retainage (H - A + B) G Current Gross Amount Completed This Period SUBCONTRACTOR: BY: DATE: McBride Door & Hardware, Inc. Supplier #: 1082549		. ,		<u> </u>	.00		f 105056	••	
SUBCONTRACTOR: McBride Door & Hardware, Inc. Supplier #: 1082549	-			f 160 100	••		<u>3 187,936.0</u>	00	
SUBCONTRACTOR: BY: DATE: 11/18/2008 APPLICATION BREAKDOWN THIS SECTION MUST BE COMPLETE IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS Current Contract Previous Application This Period Complete Complete Application This Period Complete Complete Application This Period Complete Application This Period Complete Subcontract S148,056.00 \$0.0		<u> </u>							
BY: DATE: 11/18/2008 APPLICATION BREAKDOWN THIS SECTION MUST BE COMPLETE IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS Current Contract Amount Application This Period Complete Complete Complete Application Net Payment I+G A/H G-K 11/152.00-F10-08100.00-S Doors/Frames/Hdwe-Subcontract \$348,056.00 \$0.00 \$208,840.00 \$208,840.00 \$0.00 #DIV/0! \$0.00 \$0.0	G Current Gross An	sount Completed This Period		\$ 208,840.	00				
BY: DATE: 11/18/2008 APPLICATION BREAKDOWN THIS SECTION MUST BE COMPLETE IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS Current Contract Amount Application This Period Complete Complete Complete Application Net Payment I+G A/H G-K 11152.00-F10-08100.00-S Doors/Frames/Hdwe - Subcontract \$348,056.00 \$0.00 \$208,840.00 \$0.00 #DIV/0! \$0.00 \$0.		SUBCONTRACTO	R:	McBride Doo	or & Hardware.	Inc.	Supplier #:	1082549	
### APPLICATION BREAKDOWN THIS SECTION MUST BE COMPLETE IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS Account Code		RV ·			1 1	Z	<u> </u>	1002017	<u> </u>
APPLICATION BREAKDOWN THIS SECTION MUST BE COMPLETE IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS Current Contract Amount				11/19/2009	Carry 1		·	· · · · · · · · · · · · · · · · · · ·	
Account Code Description		DAIE:		11/18/2008		· · · · · · · · · · · · · · · · · · ·			
Account Code Description	A PPI ICATION RRI	FAKDOWN							
Current Contract Amount			THIS PAVMENT T	O BE PROCE	SCEU BA UDI	10			
Account Code Description Current Contract Amount Application This Period Complete Complete Complete Complete Complete Application Net Payment G - K	THIS SECTION MOD	T DE COMPEDITION ON DER YOR	I I I I I I I I I I I I I I I I I I I	T BETROCE	3320 61 01				
Account Code Description Amount Application This Period Complete Complete Application Net Payment 11152.00-F10-08100.00-S Doors/Frames/Hdwe - Subcontract \$348,056.00 \$0.00 \$208,840.00 \$208,840.00 60.00% \$20,884.00 \$187,956.00 \$0.00 \$0.00 \$0.00 \$0.00 #DIV/0! \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 #DIV/0! \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 #DIV/0! \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 #DIV/0! \$0.00 \$0.00 \$0.00				From					
1+G A/H G-K			Current Contract	Previous		Total Work	Percent	Retainage This	
\$1152.00-F10-08100.00-\$ Doors/Frames/Hdwe - Subcontract \$348,056.00 \$0.00 \$208,840.00 \$208,840.00 \$0.00 \$20,884.00 \$187,956.00 \$0.00	Account Code	Description	Amount	Application	This Period	Complete	Complete	Application	Net Payment
\$0.00 \$0.00 \$0.00 #DIV/0! \$0.00 \$0.0						I+G	A/H		G-K
\$0.00 \$0.00 \$0.00 #DIV/0! \$0.00 \$0.0	1152.00-F10-08100.00-S	Doors/Frames/Hdwe - Subcontract	\$348,056.00	\$0.00	\$208,840.00	\$208,840.00	60.00%	\$20,884.00	\$187,956.00
\$0.00 \$0.00 \$0.00 #DIV/0! \$0.00 \$0.0				\$0.00	\$0.00	\$0.00	#DIV/01		
\$0.00 \$0.00 \$0.00 #DIV/0! \$0.00 \$0.0									\$0,00
TOTAL \$348,056.00 \$0.00 \$208,840.00 \$208,840.00 60.00% \$20,884.00 \$187,956.00				\$0.00	\$0,00	\$0.00	#DIV/0!	\$0.00	\$0.00
3107,330,00						-	#DIV/0!	\$0.00	\$0.00
H I G A J K E		TOTAL							\$187,956.00
		· !	Н		Ġ	A	J	K	E
		nilloj (ii)/	Vendordn			ie da la		frik 'G/L'Exp'. €	
Vendoriny #sp. 1946 1946 1946 1946 1946 1946 1946 1946	THE RESERVE OF THE PROPERTY OF								

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

[California Civil Code § 3262(d) (1)]
This form complies with professional standards in effect January 1-December 31, 2008

Upon receipt by	y the undersigned of a	check from	Орі		uction Corporation	
in the sum of	\$187,956.00	payable to	N	·	ustomer)	
6 54 61	(Amount of Check)	payaoto to	McBride Door & Hardware, Inc. (Payee or Payees of Check)			
	check has been properlifective to release any N	Mechanic's Lie		the bank upon ond right the u	which it is drawn, thi	s document
located at	Lockheed Martir	TI Job #11152	(Owner) 2, 10301, 10325 & 1	0343 Meanley	Drive, San Diego, CA	92131
			(Job descript	ion)		
This release co	Opus West Construc	tion Corporation		ervices, equipn through	nent and/or material fur 11/30/2008	mished to only
	(Your Cus	•			(Date) ed before the release dat	
furnished under this release unle Bond right shal rescission, aban services, equipm	a written Change Orders specifically reserved ll not otherwise affect donment, or breach of the nent, and/or material cold by the progress payment.	r which has been the contract rithe contract, or the contract or the contract, or the contract of the cont	en fully executed by not in this release. The ghts, including righ the right of the unders elease if that furnishe	the parties prices release of any ts between parting to recove to labor, serviced labor, services	ased upon work perform or to the release date are y Mechanic's Lien, Stop rties to the contract bater compensation for furn ees, equipment, and/or m it, said party should veri	p Notice, or sed upon a ished labor, naterial was
Dated: Nove	nber 18, 2008		N	AcBride Door	& Hardware, Inc.	
	· · · · · · · · · · · · · · · · · · ·	- -			ny Name)	P-W-W
			(1-1+1	n B		
				(Sign	nature)	
			(• •	, Office Maanger	
	,		<u> </u>		e/Title)	
progress payme		ryment check h			be used by a party who a clease only becomes effe	
Notes:	· · · · · · · · · · · · · · · · · · ·	·				

SUBCONTRACT APPLICATION FOR P MENT


Project Name :	Lockheed Martin TI	Project Number :	11152			
Subcontractor:	McBride Door & Hardware, Inc.	Date of Application :	12/15/2008			
Supplier #:	1082549	Application Number:	2889-2			
Address:	13811 Danielson Street	Period From :	12/1/2008	Period To:	12/31/2008	
	Poway, CA 92064	_		_	' <u></u>	
Phone:	858.842.4480					
Remittance Addre	ss: OPUS West Construction Corporation					
	Attn : Accounts Payable					
	2020 Main Street, Suite 800					
	Irvine, CA 92614					
CONTRACT INFO	ORMATION					
	ITEM	SALES TAX(\$) (if a	applicable) TOTAL(\$)			
ORIGINAL CONTI	RACT AMOUNT					\$355,340.00
OPUS APPROVED	CHANGE ORDER # 1 THRU #3					-\$2,178.00
	CONTRACT AMOUNT TO DATE	TOTAL				\$353,162.00
APPLICATION IN	<u>NFORMATION</u>					
A Total Complete	d & Stored to Date	\$ 317,845.00				
B Less Retainage	10 %	\$ 31,784.50				
C Total Earned Le	ss Retainage (A - B)			\$ 286,060.5	50	
D Less Previous Bi	llings (previous req's line C)	\$ 187,956.00				
E Current Paymen	t Due (C - D)			\$ 98,104.5	50	
F Balance to Finish	, Plus Retainage (H - A + B)	\$ 67,101.50				
G Current Gross Amount Completed This Period		\$ 109,005.00				
	SUBCONTRACTOR:	McBride Door & Hardware	, Inc.	Supplier #:	1082549	
	BY:	Cutiva	3-			
	DATE:	12/15/2008				
ADDI ICATION DI	DEAKDONN					

APPLICATION BREAKDOWN

THIS SECTION MUST BE COMPLETE IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS

Account Code	Description	Current Contract Amount	From Previous Application	This Period	Total Work Complete	Percent Complete	Retainage This Application	Net Payment
·					1 + G	A/H		G - K
11152.00-F10-08100.00-S	Doors/Frames/Hdwe - Subcontract	\$353,162.00	\$208,840.00	\$109,005.00	\$317,845.00	90.00%	\$10,900.50	\$98,104.50
			\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	\$0.00
1.00			\$0.00	\$0.00	\$0.00	#DIV/01	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	#DIV/0!	\$ 0.00	\$0.00
	TOTAL	\$ 353,162.00	\$ 208,840.00	\$109,005.00	\$317,845.00	90.00%	\$10,900.50	\$ 98,104.50
		Н	i	G	Α	J	K	E

SHADED AREA FOR OPUS ACCOUNTING USE ONLY



CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

[California Civil Code § 3262(d) (1)]
This form complies with professional standards in effect January 1-December 31, 2008

Upon receipt b	y the undersigned of a	check from	Opus West Construction Corporation			
: the of	ድ <u>ሰ</u> ያ 10 <i>4 5</i> 0	mariabla ta	(Your Customer)			
in the sum of	\$98,104.50 (Amount of Check)	_ payable to _	McBride Door & Hardware, Inc. (Payee or Payees of Check)			
	check has been prope		has been paid by the bank upon which it is drawn, this document , Stop Notice, or Bond right the undersigned has Sequoia Realty LP			
located at	Lockheed Ma	rtin TI #11152, 10	(Owner) 0301, 10325 and 10343 Meanley Drive, San Diego, CA 92131			
This release co			(Job description) gned for all labor, services, equipment and/or material furnished to			
	Opus West Constru					
and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written Change Order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any Mechanic's Lien, Stop Notice, or Bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, and/or material covered by this release if that furnished labor, services, equipment, and/or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.						
Dated: Dece	mber 15, 2008		McBride Door & Hardware, Inc.			
			(Company Name)			
			(Signature)			
			Cathy Brannon, Office Maanger			
			(Name/Title)			
progress payme	•	payment check ha	il Code Section 3252(d)(1). It is to be used by a party who applies for a as not yet cleared the bank. This release only becomes effective when			
Notes:						
-						
© 2008 ABCAForm	ns.					

SUBCONTRACT APPLICATION FOR 1 MENT

Project Name:	Lockheed Martin TI	Project Number :	11152			
Subcontractor:	McBride Door & Hardware, Inc.	Date of Application :	1/19/2009			
Supplier #:	1082549	Application Number :	2889-3			
Address:	13811 Danielson Street	Period From :	1/1/2009	Period To: 1/3	1/2009	
	Poway, CA 92064					
Phone:	858.842.4480					
Remittance Address: OPUS West Construction Corporation						
	Attn : Accounts Payable					
	2020 Main Street, Suite 800					
	Irvine, CA 92614					
CONTRACT INF	ORMATION					
	ITEM	SALES TAX(\$) (if a	pplicable)		TOTAL(\$)	
ORIGINAL CONT	RACT AMOUNT					\$355,340.00
OPUS APPROVED	CHANGE ORDER # 1 THRU #3					-\$2,178.00
	CONTRACT AMOUNT TO DATE	TOTAL				\$353,162.00
APPLICATION I	NFORMATION					, , , , , , , , , , , , , , , , , , , ,
A Total Complete	d & Stored to Date	\$ 353,162.00				
B Less Retainage	10 %	\$ 35,316.20				
C Total Earned Lo	ess Retainage (A - B)			\$ 317,845.80		
D Less Previous B	illings (previous req's line C)	\$ 286,060.50				
E Current Paymer	nt Due (C - D)			\$ 31,785.30		
F Balance to Finisl	h, Plus Retainage (H - A + B)	\$ 35,316.20				
G Current Gross A	Amount Completed This Period	\$ 35,317.00				
	SUBCONTRACTOR:	McBride Door & Hardware	. Inc	Supplier #: 108	2549	
	BY:		3, 11.0.	3uppner #: 108	2349	
	DATE:	1/19/2009				
APPLICATION B	DEA PROMAT				***	
	<u>REARDOWN</u> JST BE COMPLETE IN ORDER FOR THIS PAYM	(ENT TO DE DDOOEGGED DV OD	7.10			
TILD OCCITON MIC	DOI DE COMILECTE IN ORDER FOR THIS PAYN	TENT TO BE PROCESSED BY OP	1			
		From			ŀ	

Account Code	Description	Current Contract Amount	From Previous Application	This Period	Total Work Complete	Percent Complete	Retainage This Application	Net Payment
**************************************					1+G	A/H		G-K
11152.00-F10-08100.00-S	Doors/Frames/Hdwe - Subcontract	\$353,162.00	\$317,845.00	\$35,317.00	\$353,162.00	100.00%	\$3,531.70	\$31,785.30
			\$0.00	\$0.00	\$0,00	#DIV/0!	\$0.00	\$0.0
			\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	\$0.0
			\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	\$0.00
	TOTAL	\$353,162.00	\$317,845.00	\$35,317.00	\$353,162.00	100.00%	\$3,531.70	\$31,785.30
		Н	I	G	Α	J	K	E

SHADED AREA FOR OPUS ACCOUNTING USE ONLY

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

[California Civil Code § 3262(d) (1)]
This form complies with professional standards in effect January 1-December 31, 2009

Upon receipt b	by the undersigned of a	check from	Opus West Construction Corporation
in the sum of	\$31,785.30	payable to	(Your Customer)
m die sam of	(Amount of Check)	- payable to _	McBride Door & Hardware, Inc. (Payee or Payees of Check)
and when the shall become e on the job of	check has been prope	rly endorsed and Mechanic's Lien,	has been paid by the bank upon which it is drawn, this document, Stop Notice, or Bond right the undersigned has Sequoia Realty LP
located at	Lockheed Mart	in - Job #11152, 1	(Owner) 10301, 10325 and 10343 Meanley Drive, San Diego, CA 92131 (Job Description)
This release co	vers a progress payme Ocean West Constru (Your Cu	uction Corporation	med for all labor, services, equipment and/or material furnished to n through 1/31/09 only
furnished under this release unle Bond right sha rescission, abar services, equipm not compensate	over any retentions reta of been received; extrast r a written Change Ord ess specifically reserve all not otherwise affect adonment, or breach of ment, and/or material c	ined before or after sor items furnished er which has been and by the claimant to the contract right the contract, or the overed by this rele	er the release date; extras furnished before the release date for which ed after the release date. Rights based upon work performed or items a fully executed by the parties prior to the release date are covered by in this release. This release of any Mechanic's Lien, Stop Notice, or hts, including rights between parties to the contract based upon a e right of the undersigned to recover compensation for furnished labor, ease if that furnished labor, services, equipment, and/or material was ecipient of this document relies on it, said party should verify evidence
Dated: Janua	ry 19, 2009		McBride Door & Hardware, Inc. (Company Name) (Signature) Cathy Brannon, Office Manager (Name/Title)
progress payme	n complies with the requent when the progress parly endorsed, has clea	ayment check has	Code Section 3252(d)(1). It is to be used by a party who applies for a not yet cleared the bank. This release only becomes effective when
Notes:			
2009 ABCAForm			

SUBCONTRACT APPLICATION FOR P MENT

Project Name :	Project Name : Lockheed Martin TI			Project Num	iber :	11152			
Subcontractor:	McBri	de Door & Hardware, Inc.		Date of App	lication :	2/18/2009			1
Supplier #:	10825	49		Application	Number :	2889-4		<u></u> -	
Address:	13811	Danielson Street		Period From		2/1/2009	Period To:	2/28/2009	
•	Powa	y, CA 92064					_		
Phone: 858.842.4480									
Remittance Address: OPUS West Construction Corporation									
Attn : Accounts Payable									
2020 Main Street, Suite 800									
	Irvine, CA 92614								
CONTRACT INFO	RMAT	ION							
ITEM			SALES	TAX(\$) (if ap	oplicable)	TOTAL(\$)			
ORIGINAL CONTR	ACT A	MOUNT							\$355,340.00
OPUS APPROVED (CHANG	E ORDER # 1 THRU #5_							\$6,766.00
		CONTRACT AMOUN	T TO DATE TOTAL						\$362,106.00
APPLICATION IN	FORM/	ATION							
A Total Completed	& Stor	ed to Date		\$ 354,577.	00				
B Less Retainage		10 %	!	\$ 35,457.	70				
C Total Earned Less	s Retair	nage (A - B)					\$ 319,119.	30	
D Less Previous Bill	lings (pı	revious reg's line C)		\$ 317,845.	80				
E Current Payment	Due (C	- D)		\$ 1,273.50					_
F Balance to Finish,	Plus Re	etainage (H - A + B)		\$ 42,986.70					
G Current Gross An	nount C	Completed This Period		\$ 1,415.0	00				
		SUBCONTRACTO	R:	McBride Doo	r & Hardware,	Inc.	Supplier #:	1082549	
		BY:		_cu	tun	<u> </u>			
		DATE:		2/18/2009	<u> </u>				
APPLICATION BRI	EAKDO)WN							
			THIS PAVMENT T	O BE PROCES	SCED BY UDI	10			
THIS SECTION MUST BE COMPLETE IN ORDER FOR THIS PAYMENT TO			O DE LICOCES	SOLD BI OF	1		T		
	1			From					
	ł		Current Contract	Previous		Total Work	Percent	Retainage This	
Account Code		Description	Amount	Application	This Period	Complete	Complete	Application	Net Payment
						1+G	A/H		G-K

\$362,106.00

\$362,106.00

Н

\$353,162.00

\$0.00

\$0.00

\$0.00

\$353,162.00

\$1,415.00

\$0.00

\$0.00

\$0.00

\$1,415.00

\$354,577.00

\$0.00

\$0.00

\$0.00

\$354,577.00

97.92%

#DIV/0!

#DIV/0!

#DIV/0!

97.92%

\$141.50

\$0.00

\$0.00

\$0.00

\$141.50

\$1,273.50

\$0.00

\$0.00

\$0.00

\$1,273.50

E

SHADED AREA FOR OPUS ACCOUNTING USE ONLY

Doors/Frames/Hdwe - Subcontract

TOTAL

11152.00-F10-08100,00-S

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

[California Civil Code § 3262(d) (1)]

This form complies with professional standards in effect January 1-December 31, 2009

Upon receipt by	y the undersigned of a	check from	Opus West Construction Corporation
in the sum of	\$1,273.50	payable to	(Your Customer)
in the sam of	(Amount of Check)	_ payable to _	McBride Door & Hardware, Inc.
and when the c shall become ef on the job of	check has been prope	Mechanic's Liei	(Payce or Payees of Check) I has been paid by the bank upon which it is drawn, this document in, Stop Notice, or Bond right the undersigned has equoia Realty Limited Partnership
located at	Lockheed Mart	in - Job #11152,	(Owner) 10301, 10325 and 10343 Meanley Drive, San Diego, CA 92131 (Job Description)
This release cov	vers a progress payme Opus West Constru (Your Cu	ction Corporatio	gned for all labor, services, equipment and/or material furnished to
furnished under this release unle Bond right shal rescission, abanc services, equipm	a written Change Ord ss specifically reserve l not otherwise affect donment, or breach of tent, and/or material c	or items furnish er which has bee d by the claiman t the contract rig the contract, or the overed by this re	ther the release date; extras furnished before the release date for which ed after the release date. Rights based upon work performed or items on fully executed by the parties prior to the release date are covered by the in this release. This release of any Mechanic's Lien, Stop Notice, or ghts, including rights between parties to the contract based upon a the right of the undersigned to recover compensation for furnished labor, lease if that furnished labor, services, equipment, and/or material was recipient of this document relies on it, said party should verify evidence
Dated: Februa	ary 18, 2009	_	McBride Door & Hardware, Inc. (Company Name) (Signature) Cathy Brannon, Office Manager (Name/Title)
progress paymen	complies with the requ to when the progress p rly endorsed, has clea	ayment check ha	l Code Section 3252(d)(1). It is to be used by a party who applies for a so not yet cleared the bank. This release only becomes effective when
Notes:			
2009 ABCAForms		·	

SUBCONTRACT APPLICATION FOR F MENT

Project Name :	Lockheed Martin TI		Project Nu	mber :	11152			
Subcontractor:	McBride Door & Hardware, Inc.		Date of App	olication :	3/18/2009			-
Supplier #:	1082549		Application		2889-5	889-5		
Address:	13811 Danielson Street		Period From		3/1/2009	Period To:	3/31/2009	
	Poway, CA 92064				27.17.200		3/31/2009	•
Phone:	858.842.4480							
Remittance Addre	ss: OPUS West Construction Corpor	ation						
	Attn : Accounts Payable							
	2020 Main Street, Suite 800							
	Irvine, CA 92614							
CONTRACT INFO	ORMATION							
	ITEM		SALES	S TAX(\$) (if a	pplicable)		TOTAL(\$)	
ORIGINAL CONTI								\$355,340.00
OPUS APPROVED	CHANGE ORDER # 1 THRU #6							\$9,037.00
	CONTRACT AMOUN	NT TO DATE TOTA	L		· · · · · · · · · · · · · · · · · · ·			\$364,377.00
APPLICATION IN	<u>VFORMATION</u>			<u> </u>				
A Total Completes	d & Stored to Date		\$ 364,377	.00				
B Less Retainage	10%	<u>6</u>	\$ 36,437	.70				
C Total Earned Le	ss Retainage (A - B)					\$ 327,939.	30	
D Less Previous Bi	llings (previous req's line C)		\$ 319,119.	30			<u> </u>	•
E Current Paymen	t Due (C - D)			-		\$ 8,820.0	00	
F Balance to Finish	, Plus Retainage (H - A + B)		\$ 36,437.	70				-
G Current Gross A	mount Completed This Period		\$ 9,800.00					
	SUBCONTRACTO	D.	MaBrida Dos	or & Hardware.	Inc	S #	1000510	
		к.	Michide Doc	r & Hardware,	, Inc.	Supplier #:	1082549	
	BY:		<u>Car</u>	my 0				
	DATE:		3/18/2009	<u> </u>				
A DDI ICATION DD	E A MANUAL							
APPLICATION BR								
THIS SECTION MU	ST BE COMPLETE IN ORDER FOR	THIS PAYMENT T	O BE PROCE	SSED BY OPU	JS			
			From					
		Current Contract	Previous		Total Work	Percent	Retainage This	
Account Code	Description	Amount	Application	This Period	Complete	Complete	Application	Net Payment
					I+G	A/H		G - K
1152.00-F10-08100.00-	S Doors/Frames/Hdwe - Subcontract	\$364,377.00	C254 672 00	5 0 000 00	P2 < 4 9 P P P P			
	- Social tames in we - Supportinget	\$304,377.00°	\$354,577.00	\$9,800.00	\$364,377.00	100.00%	\$980,00	\$8,820.00
			\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	\$0.00

\$0.00

\$0.00

\$354,577.00

\$364,377.00

\$0.00

\$0.00

\$9,800.00

G

\$0.00

\$0.00

\$364,377.00

#DIV/0!

#DIV/0!

100.00%

\$0.00

\$0.00

\$980.00

\$0.00

\$0.00

\$0.00

\$8,820.00

Ε

SHADED AREA FOR OPUS ACCOUNTING USE ONLY

TOTAL

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

[California Civil Code § 3262(d) (1)]
This form complies with professional standards in effect January 1-December 31, 2009

Upon receipt by	y the undersigned of	a check from	Opus West Construction Corporation
in the sum of	\$8,820.00	payable to	(Your Customer) McBride Door & Hardware, Inc.
and when the c shall become et on the job of	(Amount of Check check has been prop fective to release ar	perly endorsed an	(Payee or Payees of Check) and has been paid by the bank upon which it is drawn, this document en, Stop Notice, or Bond right the undersigned has Sequoia Realty LP
located at	Lockheed Mar	tin TI - Job #111	(Owner) 52, 10301, 10325 & 10343 Meanley Drive, San Diego, CA 92131
This release cov	Opus West Const	nent of the unders ruction Corporati Customer)	(Job Description) signed for all labor, services, equipment and/or material furnished to on through 3/31/09 only
payment has not furnished under this release unle Bond right shal rescission, aband services, equipm	a written Change O ss specifically reser I not otherwise afford donment, or breach of tent, and/or material	as or items furnis rder which has be wed by the claimatect the contract rof the contract, or covered by this r	ofter the release date; extras furnished before the release date for which hed after the release date. Rights based upon work performed or items en fully executed by the parties prior to the release date are covered by nt in this release. This release of any Mechanic's Lien, Stop Notice, or ights, including rights between parties to the contract based upon a the right of the undersigned to recover compensation for furnished labor, elease if that furnished labor, services, equipment, and/or material was recipient of this document relies on it, said party should verify evidence
Dated: March	18, 2009		McBride Door & Hardware, Inc. (Company Name) (Signature) Cathy Brannon, Office Manager (Name/Title)
progress paymen	complies with the re It when the progress rly endorsed, has cl	payment check h	vil Code Section 3252(d)(1). It is to be used by a party who applies for a as not yet cleared the bank. This release only becomes effective when
Notes:			
•			
© 2009 ABCAForms			

SUBCONTRACT APPLICATION FOR 1 MENT

Project Name :	Lockheed Martin TI		Project Number: 11152					
Subcontractor:	McBride Door & Hardware, Inc.		Date of App	plication :	4/20/2009			-
Supplier #:	1082549		Application		2889-6			
Address:	13811 Danielson Street		Period From		4/1/2009	Period To:	4/30/2009	
	Poway, CA 92064			•••	11112005		4/30/2009	
Phone:	858.842.4480							
Remittance Addre	ss: OPUS West Construction Corpora	ation						
	Attn: Accounts Payable							
	2020 Main Street, Suite 800							
	Irvine, CA 92614							
CONTRACT INFO			,					
	ITEM	· · · · · · · · · · · · · · · · · · ·	SALES	STAX(\$) (If a	pplicable)		TOTAL(\$)	
ORIGINAL CONTR								\$355,340.00
OPUS APPROVED	CHANGE ORDER # 1 THRU #6_							\$10,020.00
A DDI YOA TYON IN	CONTRACT AMOUN	IT TO DATE TOTA	Ц			<u> </u>		\$365,360.00
APPLICATION IN								
A Total Completed	& Stored to Date		\$ 365,360	.00				
B Less Retainage	10 %	<u>6</u>	\$ 36,536	.00				
C Total Earned Les	ss Retainage (A - B)					\$ 328,824.	00	
D Less Previous Bil	lings (previous req's line C)		\$ 327,939.	.30				•
E Current Payment	Due (C - D)					\$ 884.	70	
F Balance to Finish	, Plus Retainage (H - A + B)		\$ 36,536.	.00				-
G Current Gross A	mount Completed This Period		\$ 983.	00				
	SUBCONTRACTO	R :	McBride Doo	or & Hardware	, Inc.	Supplier #:	1082549	
	BY:		_ Ca-	ttus	B			
	DATE:		4/20/2009	<u> </u>				
A DDI ICATION DD	E A KADAMAN		•					· · · · · · · · · · · · · · · · · · ·
APPLICATION BR		THE DATE OF THE						
THIS SECTION MU	ST BE COMPLETE IN ORDER FOR	THIS PAYMENT I	O BE PROCE	SSED BY OPU	JS			
		1	From					
		Current Contract	Previous		Total Work	Percent	Retainage This	
Account Code	Description	Amount	Application	This Period	Complete	Complete	Application	Net Payment
					I+G	A/H		G-K
[152.00-F10-08100.00-	S Doors/Frames/Hdwe - Subcontract	\$365,360.00	\$364,377.00	\$983.00	\$365,360.00	100,00%	\$00.20	6004.70
			2201,017,00	9765.00	9303,300.00	100,00%	\$98.30	\$884.70
		-	\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	#DIV/01		
	TOTAL	\$365,360.00	\$364,377.00	\$983.00	\$0.00 \$365,360.00	#DIV/0!	\$0.00 \$98.30	\$0.00
		Н	1	G	A	J	K K	\$884.70 E
	•		····					E
HADED AREA FOR	OPUS ACCOUNTING USE ONLY							
The state of the s	ando alD	Vêndorîn		D	in the second		G/L Exp	

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

[California Civil Code § 3262(d) (1)]
This form complies with professional standards in effect January 1-December 31, 2009

Upon receipt by	y the undersigned of a	check from	Opus West Construction Corporation
in the sum of	\$884.70	payable to	(Your Customer) McBride Door & Hardware, Inc.
	(Amount of Check)		(Payee or Payees of Check)
and when the c shall become ef on the job of	heck has been proper fective to release any	ly endorsed and Mechanic's Lie	d has been paid by the bank upon which it is drawn, this document on, Stop Notice, or Bond right the undersigned has Sequoia Realty, LP
located at	Lockheed Martir	1 TI - Job #1115	(Owner) 52, 10301, 10325 & 10343 Meanley Drive, San Diego, CA 92131
			(Job Description)
This release cov	Opus West Constru	ction Corporation	
	(Your Cus	,	(Date)
payment has not furnished under this release unle Bond right shal rescission, aband services, equipm	t been received; extras a written Change Orde ss specifically reserved I not otherwise affect donment, or breach of the lent, and/or material could by the progress paym	or items furnisher which has been do by the claimare the contract rithe contract, or to by this re-	fter the release date; extras furnished before the release date for which hed after the release date. Rights based upon work performed or items en fully executed by the parties prior to the release date are covered by it in this release. This release of any Mechanic's Lien, Stop Notice, or ights, including rights between parties to the contract based upon a the right of the undersigned to recover compensation for furnished labor, elease if that furnished labor, services, equipment, and/or material was recipient of this document relies on it, said party should verify evidence
Dated: April 2	20, 2009	•	McBride Door & Hardware, Inc.
			(Company Name)
			X (Signature)
			(Signature) Cathy Brannon, Office Manager
			(Name/Title)
			(Name/Titte)
progress paymen	complies with the requ It when the progress pa rly endorsed, has clea	ayment check h	ril Code Section 3252(d)(1). It is to be used by a party who applies for a as not yet cleared the bank. This release only becomes effective when
Notes:			
@ 2000 + DC + D	**		
© 2009 ABCAForms			

SUBCONTRACT APPLICATION FOR F MENT

Project Name :	Lockheed Martin TI		Project Nur	nber :	11152			
Subcontractor: McBride Door & Hardware, Inc.			Date of Application:		5/19/2009			-
Supplier #:	1082549		Application	Number:	2889-7)		
Address:	13811 Danielson Street		Period Fron	n:	5/1/2009	Period To:	5/31/2009	
	Poway, CA 92064					_		
Phone:	858.842.4480	<u></u>						
Remittance Address	s: OPUS West Construction Corpora	ation						
	Attn : Accounts Payable							
	2020 Main Street, Suite 800 Irvine, CA 92614							
CONTRACT INFO	·							
	ITEM		SALES	S TAX(\$) (if a)	nnlicable)	1	TOTAL(\$)	
ORIGINAL CONTR			1	2 17151(b) (g u)	opiicuote)		TOTAL(3)	\$355,340.0
OPUS APPROVED	CHANGE ORDER # 1 THRU #6_					 		\$10,020.0
	CONTRACT AMOUN	IT TO DATE TOTA	ı .			<u>"</u>		\$365,360.0
APPLICATION IN	FORMATION							
A Total Completed	& Stored to Date		\$ 365,360.	.00				
B Less Retainage	10 %	6	\$.	.00				
C Total Earned Less	s Retainage (A - B)	_				\$ 365,360.	00	
D Less Previous Bill	lings (previous req's line C)		\$ 328,824.	00				•
E Current Payment	Due (C - D)					\$ 36,536.0	00	
F Balance to Finish,	Plus Retainage (H - A + B)		\$.	00				-
	nount Completed This Period			00				
								
•	SUBCONTRACTO	R:	McBride Doo	r & Hardware,	Inc.	Supplier #:	1082549	
	BY :		(° 00	なんによ				'
	DATE:		5/19/2009	4.7				
APPLICATION BRI								
HIS SECTION MUS	ST BE COMPLETE IN ORDER FOR	THIS PAYMENT T	O BE PROCES	SSED BY OPU	JS		T	
			From				ł	
	l	Current Contract	Previous		Total Work	Percent	Retainage This	
Account Code	Description	Amount	Application	This Period	Complete	Complete	Application	Net Payment
					I+G	A/H		G-K
1152.00-F10-08100.00-S	Doors/Frames/Hdwe - Subcontract	\$365,360.00	\$365,360.00	\$0.00	\$365,360.00	100,00%	£0.00	#0.00
			\$303,300.00	30,00	\$303,300.00	100,00%	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	\$0.00
			\$0.00	\$0,00	\$0.00	#DIV/0!	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	#DIV/0!	\$0,00	\$0.00
	TOTAL	\$365,360.00	\$365,360.00	\$0.00	\$365,360.00	100.00%	\$0.00	\$0.00
		Н	I	G	A	J	K	E

CONDITIONAL WAIVER AND RELEASE UPON FINAL PAYMENT

[California Civil Code § 3262(d) (3)]
This form complies with professional standards in effect January 1-December 31, 2009

Upon receipt by	y the undersigned of a c	check from	Opus West Construction Corporation
in the sum of	\$36,536.00	payable to	(Your Customer)
in the sum of	(Amount of Check)	payable to	McBride Door & Hardware, Inc.
and when the o	` ,		(Payee or Payees of Check)
shall become ef	fective to release any N	Mechanic's Lien, S	as been paid by the bank upon which it is drawn, this document Stop Notice, or Bond right the undersigned has Sequoia Realty, LP
20. 100 01			(Owner)
located at	Lockheed Martin	TI - Job #11152,	10301, 10325 & 10343 Meanley Drive, San Diego, CA 92131 (Job Description)
except for dispu	ted claims for additiona	al work in the amo	for all labor, services, equipment and/or material furnished on the job, bunt of $\$ 0$. The property should verify evidence of payment to the undersigned.
Dated: May 1	9, 2009		McBride Door & Hardware, Inc.
		<u>x</u>	(Company Name) (Signature) Cathryn Brannon, Office Manager
			(Name/Title)
TAT 4 PPPE T			•
constitutes final	se is in accordance with payment has been, prop	h the California C verly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that ad has cleared the bank.
Note: This release constitutes final Notes:	se is in accordance with payment has been, prop	h the California C perly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that ad has cleared the bank.
constitutes final	se is in accordance with payment has been, prop	h the California C verly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that nd has cleared the bank.
constitutes final	se is in accordance with payment has been, prop	h the California C verly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that nd has cleared the bank.
constitutes final	se is in accordance with payment has been, prop	h the California C verly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that ad has cleared the bank.
constitutes final	se is in accordance wit payment has been, prop	h the California C verly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that nd has cleared the bank.
constitutes final	se is in accordance with payment has been, prop	h the California C perly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that ad has cleared the bank.
constitutes final	se is in accordance with payment has been, prop	h the California C verly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that nd has cleared the bank.
constitutes final	se is in accordance wit payment has been, prop	h the California C verly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that ad has cleared the bank.
constitutes final	se is in accordance with payment has been, prop	h the California C perly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that nd has cleared the bank.
constitutes final	se is in accordance wit payment has been, prop	h the California C verly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that nd has cleared the bank.
constitutes final	payment nas been, prop	h the California C perly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that nd has cleared the bank.
constitutes final	payment nas been, prop	h the California C verly endorsed, an	ivil Code Section 3252(d)(3). It is not effective until the check that nd has cleared the bank.
constitutes final	payment nas been, prop	perly endorsed, an	nd has cleared the bank.
constitutes final	payment nas been, prop	h the California C verly endorsed, an	nd has cleared the bank.
constitutes final	payment nas been, prop	perly endorsed, an	nd has cleared the bank.
constitutes final	payment nas been, prop	perly endorsed, an	nd has cleared the bank.