UNITED STATES E	SANKRUPTCY COURT FOR THE NORTHERN DISTRICT OF TEXAS	PROOF OF CLAIM
Name of Debtor: (Chec		Case Number:
Opus West Corporati Opus West Construct O.W. Commercial, In Opus West LP Opus West Partners,	tion Corporation nc.	34356-bjh-11
	not be used to make a claim for an administrative expense arising after the commencement of the ca. administrative expense may be filed pursuant to 11 U.S.C. § 503.	se. All other requests for payment of an
Name of Creditor (the pe	erson or other entity to whom the debtor owes money or property:	Check this box to indicate that this
Bergelectr 650 Opper		claim amends a previously filed claim.
Escondido,		Court Claim Number: (If known)
	BMC GROUP	Filed on:
Name and address wher	e notices should be sent:	
Same as A Telephone number: Email Address: bba: Name and address when	Check this box if you are aware that anyone else has filed a proof of claim relating to your claim. Attach copy of statement giving particulars.	
Same as A	bove	Check this box if you are the debtor or trustee in this case.
Telephone number:	(760) 746–1003	
1. Amount of Claim as		5. Amount of Claim Entitled to
If all or part of your clain item 4.	n is secured, complete item 4 below; however, if all of your claim is unsecured, do not complete	Priority under 11 U.S.C. §507(a). If any portion of your claim falls
If all or part of your clain	n is entitled to priority, complete item 5.	in one of the following categories, check the box and state the
	aim includes interest or other charges in addition to the principal amount of claim. Attach of interest or charges.	amount.
	lectrical Services	Specify the priority of the claim.
(See instruction #2 on re		Domestic support obligations under 11 U.S.C. §507(a)(1)(A) or
	y number by which creditor identifies debtor: ny have scheduled account as:	(a)(1)(B).
(See instru	ction \$3a on reverse side).	Wages, salaries, or commissions (up to \$10,950) earned within 180
,	nstruction #4 on reverse side.)  ox if your claim is secured by a lien on property or a right of setoff and provide the requested	days before filing of the bankruptcy petition or cessation of the debtor's business, whichever is earlier – 11  U.S.C. §507 (a)(4).
Nature of property or r	10	Contributions to an employee benefit plan – 11 U.S.C. §507 (a)(5).
	nd other charges as of time case filed included in secured claim, if any: \$314, 302.5	Up to \$2,425 of deposits toward
	Mechanic's Lien Amount Unsecured: \$	purchase, lease, or rental of property or services for personal, family, or household use – 11
6. Credits: The amount	of all payments on this claim has been credited for the purpose of making this proof of claim.	U.S.C. §507 (a)(7).  Taxes or penalties owed to
orders, invoices, itemize	edacted copies of any documents that support the claim, such as promissory notes, purchase d statements or running accounts, contracts, judgments, mortgages, and security agreements. You	governmental units - 11 U.S.C. §507 (a)(8).
a security interest. You r	ary. Attach redacted copies of documents providing evidence of perfection of may also attach a summary. (See instruction 7 and definition of "redacted" on reverse side.)	Other – Specify applicable paragraph of 11 U.S.C. §507 (a)(
DO NOT SEND ORIGI SCANNING.	NAL DOCUMENTS. ATTACHED DOCUMENTS MAY BE DESTROYED AFTER	). Amount entitled to priority:
If the documents are not	available, please explain:	\$
Date: 8/28/09	Signature: The person filing this claim must sign it. Sign and print name and title, if any, of the creditor or other person authorized to file this claim and state address and telephone number if different from the notice address above. Attach copy of power of attorney, if any.	FOR COURT USE ONLY

Penalty for presenting fraudulent claim: Fine of up to \$500,000 or imprisonment for up to 5 years, or both. 18 U.S.C. §§ 152 and 3571. Modified B10 (GCG) (12/08)

OPUS WEST 00158

# INSTRUCTIONS FOR PROOF OF CLAIM FORM

The instructions and definitions below are general explanations of the law. In certain circumstances, such as bankruptcy cases not filed voluntarily by the debtor, there may be exceptions to these general rules. The attorneys for the Debtors and their court-appointed claims agent (The BMC Group) are not authorized and are not providing you with any legal advice.

PLEASE SEND YOUR ORIGINAL, COMPLETED CLAIM FORM AS FOLLOWS: IF BY MAIL: OPUS WEST CORPORATION, et al C/O BMC GROUP, PO BOX 3020, CHANHASSEN, MN, 55317-3020. IF BY HAND OR OVERNIGHT COURIER: OPUS WEST CORPORATION, et al C/O BMC GROUP, 18750 LAKE DRIVE EAST, CHANHASSEN, MN, 55317. ANY PROOF OF CLAIM SUBMITTED BY FACSIMILE OR E-MAIL WILL NOT BE ACCEPTED.

# THE GENERAL BAR DATE IN THESE CHAPTER 11 CASES IS November 9, 2009

# Court, Name of Debtor, and Case Number:

These chapter 11 cases were commenced in the United States Bankruptcy Court for the Northern District of Texas on <u>July 6, 2009</u>. You should select the Debtor against which you are asserting your claim.

A SEPARATE PROOF OF CLAIM FORM MUST BE FILED AGAINST EACH DEBTOR.

#### Creditor's Name and Address:

Fill in the name of the person or entity asserting a claim and the name and address of the person who should receive notices issued during the bankruptcy case. Please provide us with a valid email address. A separate space is provided for the payment address if it differs from the notice address. The creditor has a continuing obligation to keep the court informed of its current address. See Federal Rule of Bankruptcy Procedure (FRBP) 2002(g).

# 1. Amount of Claim as of Date Case Filed:

State the total amount owed to the creditor on the Petition Date. Follow the instructions concerning whether to complete items 4 and/or 5. Check the box if interest or other charges are included in the claim.

#### 2. Basis for Claim:

State the type of debt or how it was incurred. Examples include goods sold, money loaned, services performed, personal injury/wrongful death, car loan, mortgage note, and credit card. If the claim is based on the delivery of health care goods or services, limit the disclosure of the goods or services so as to avoid embarrassment or the disclosure of confidential health care information. You may be required to provide additional disclosure if the debtor, trustee or another party in interest files an objection to your claim.

 Last Four Digits of Any Number by Which Creditor Identifies Debtor: State only the last four digits of the debtor's account or other number used by the creditor to identify the Debtor, if any.

## 3a. Debtor May Have Scheduled Account As:

Use this space to report a change in the creditor's name, a transferred claim, or any other information that clarifies a difference between this proof of claim and the claim as scheduled by the Debtor.

## 4. Secured Claim:

Check the appropriate box and provide the requested information if the claim is fully or partially secured. Skip this section if the claim is entirely unsecured. (See DEFINITIONS, below.) State the type and the value of property that secures the claim, attach copies of lien documentation, and state annual interest rate and the amount past due on the claim as of the date of the bankruptcy filing.

5. Amount of Claim Entitled to Priority Under 11 U.S.C. §507(a). If any portion of your claim falls in one or more of the listed categories, check the appropriate box(es) and state the amount entitled to priority. (See DEFINITIONS, below.) A claim may be partly priority and partly non-priority. For example, in some of the categories, the law limits the amount entitled to priority.

#### 6. Credits:

An authorized signature on this proof of claim serves as an acknowledgment that when calculating the amount of the claim, the creditor gave the Debtor credit for any payments received toward the debt.

#### 7. Documents:

Attach to this proof of claim form redacted copies documenting the existence of the debt and of any lien securing the debt. You may also attach a summary. You must also attach copies of documents that evidence perfection of any security interest. You may also attach a summary. FRBP 3001(c) and (d). If the claim is based on the delivery of health care goods or services, see instruction 2. Do not send original documents, as attachments may be destroyed after scanning.

#### Date and Signature:

The person filing this proof of claim must sign and date it. FRBP 9011. If the claim is filed electronically, FRBP 5005(a)(2), authorizes courts to establish local rules specifying what constitutes a signature. Print the name and title, if any, of the creditor or other person authorized to file this claim. State the filer's address and telephone number if it differs from the address given on the top of the form for purposes of receiving notices. Attach a complete copy of any power of attorney. Criminal penalties apply for making a false statement on a proof of claim.

## DEFINITIONS

## Debtor

A debtor is the person, corporation, or other entity that has filed a bankruptcy case.

## Creditor

A creditor is a person, corporation, or other entity owed a debt by the debtor on the date of the bankruptcy filing.

## Claim

A claim is the creditor's right to receive payment on a debt owed by the Debtor on the date of the bankruptcy filing. See 11 U.S.C. §101 (5). A claim may be secured or unsecured.

## Proof of Claim

A proof of claim is a form used by the creditor to indicate the amount of the debt owed by the debtor on the date of the bankruptcy filing. The creditor must file the form with the BMC Group as described in the instructions above and in the Bar Date Notice.

# Secured Claim Under 11 U.S.C. §506(a)

A secured claim is one backed by a lien on property of the debtor. The claim is secured so long as the creditor has the right to be paid from the property prior to other creditors. The amount of the secured claim cannot exceed the value of the property. Any amount owed to the creditor in excess of the value of the property is an unsecured claim. Examples of liens on property include a mortgage on real estate or a security interest in a car.

A lien may be voluntarily granted by a debtor or may be obtained through a court proceeding. In some states, a court judgment is a lien. A claim also may be secured if the creditor owes the debtor money (has a right to setoff).

## Unsecured Claim

An unsecured claim is one that does not meet the requirements of a secured claim. A claim may be partly unsecured if the amount of the claim exceeds the value of the property on which the creditor has a lien.

Claim Entitled to Priority Under 11 U.S.C. §507(a) Priority claims are certain categories of unsecured claims that are paid from the available money or property in a bankruptcy case before other unsecured claims.

## Redacted

A document has been redacted when the person filing it has masked, edited out, or otherwise deleted, certain information. A creditor should redact and use only the last four digits of any social-security, individual's taxidentification, or financial-account number, all but the initials of a minor's name and only the year of any person's date of birth.

## **Evidence of Perfection**

Evidence of perfection may include a mortgage, lien, certificate of title, financing statement, or other document showing that the lien has been filed or recorded.

# \_INFORMATION\_

Acknowledgment of Filing of Claim
To receive acknowledgment of your filing from the
BMC Group, please provide a self-addressed stamped
envelope and a copy of this proof of claim when you
submit the original claim to the BMC Group.

## Offers to Purchase a Claim

Certain entities are in the business of purchasing claims for an amount less than the face value of the claims. One or more of these entities may contact the creditor and offer to purchase the claim. Some of the written communications from these entities may easily be confused with official court documentation or communications from the debtor. These entities do not represent the bankruptcy court or the debtor. The creditor has no obligation to sell its claim. However, if the creditor decides to sell its claim, any transfer of such claim is subject to FRBP 3001(e), any applicable provisions of the Bankruptcy Code (11 U.S.C. § 101 et seq.), and any applicable orders of the bankruptcy court.

18 m

Recording requested by: BERGELECTRIC CORPORATION

And when recorded mail to:
BERGELECTRIC CORPORATION
650 OPPER STREET
ESCONDIDO, CA 92029

DOC# 2009-0209686

APR 23, 2009

1:34 PM

OFFICIAL RECORDS
SAN DIEGO COUNTY RECORDER'S OFFICE
DAVID L. BUTLER, COUNTY RECORDER
FEES: 10.00

**PAGES:** 

1



WO 11541

# MECHANIC'S LIEN (Claim of Lien)

The undersigned, BERGELECTRIC CORP., referred to in this Claim of Lien as the Claimant, claims a mechanic's lien for the labor, services, equipment and /or materials described below, furnished for a work of improvement upon that certain real property located in the City of San Diego, County of San Diego, State of California, and described as follows: Lockheed Martin TI: 10301, 10343 Meanly Drive, San Diego, CA 92131

After deducting all just credits and offsets, the sum of \$ 314,302.50 together with interest thereon at the rate of ten percent (10%) per annum from 4/23/09, is due Claimant for the following labor, services, equipment and/or materials furnished by Claimant: Furnished and installed electrical materials.

The name of the person or company by whom Claimant was employed, or to whom Claimant furnished the labor, services, equipment and/or materials is: Opus West Corp. 2050 Main Street Ste. 800 Irvine, CA 92614

The name(s) and address(es) of the owner(s) or reputed owner(s) of the real property is/are: Sequoia Realty LP, 10350 Bren Road, Hopkins, MN 55343

BERGELECTRIC CORPORATION

NAME OF CLAIMANT

Dami Nabors, Credit/Collections Coordinator

I, the undersigned, declare: I am the Credit/Collections Coordinator of Bergelectric Corporation, the Claimant named in the foregoing claim of mechanic's lien; I am authorized to make this Verification for the Claimant; I have read the foregoing claim of mechanic's lien and know the contents thereof, and the same is true to my own knowledge.

I declare under penalty of perjury under the laws of the State of California that the foregoing is true and

BY:

correct.

Escondido, CA Dated: April 23, 2009

# Bergelectric Corporation Progress Billing Open Items

	Cust Job#	Invoice	Invoice Date	Amount Billed	Date Paid	Check#	Amount Paid	Balance Due
Opus West Construction Corporation								
11541 - Opus West Construction Corporation	1115200	11541-1	08/01/08	49,500.00	10/09/08	~	-22,050.00	0.00
					10/02/08	110741	71,550.00	
11541 - Opus West Construction Corporation	1115200	11541-2 V	08/14/08	22,050.00				0.00
11541 - Opus West Construction Corporation	1115200	11541-2 Rev 1	08/14/08	118,800.00	11/04/08	112255	96,750.00	0.00
					10/09/08	τ-	22,050.00	
11541 - Opus West Construction Corporation	1115200	11541-3	09/12/08	201,150.00	11/04/08	112255	201,150.00	0.00
11541 - Opus West Construction Corporation	1115200	11541-4	10/31/08	250,650.00	01/07/09	115355	250,650.00	0.00
11541 - Opus West Construction Corporation	1115200	11541-5	11/21/08	459,958.50	01/07/09	115355	459,958.50	0.00
11541 - Opus West Construction Corporation	1115200	11541-6	12/15/08	105,373.80	02/03/09	116411	105,373.80	0.00
11541 - Opus West Construction Corporation	1115200	11541-7	01/20/09	44,449.20	03/10/09	117896	44,449.20	0.00
11541 - Opus West Construction Corporation	1115200	11541-8	02/17/09	15,884.10	٠			15,884.10
11541 - Opus West Construction Corporation	1115200	11541-9	02/17/09	138,418.40				138,418.40
11541 - Opus West Construction Corporation	1115200	11541-10	04/23/09	160,000.00				160,000.00
		Total for Cor	Total for Contract: 11541	1,544,184.00			1,229,881.50	314,302.50

This Subcontract Agreement ("Subcontract") is made as of this 01st day of July, 2008, by and between OPUS West Construction Corporation ("Contractor"), with its office located at 2050 Main St., Suite 800, Irvine, CA 92614, and Bergelectric Corp ("Subcontractor") with its office located at 650 Opper Street, Escondido, CA 92029.

Contractor and Subcontractor agree as follows:

- 1. Subcontract Documents. The term "Subcontract Documents" is defined in Paragraph 1 of the attached Rider "A".
- Project. Contractor is providing design and construction-related services to Owner (defined below) in connection with the project generally described as Lockheed Martin TI
  ("Project"), located at 10301, 10325, 10343 Meanley Drive, San Diego, CA 92131 ("Project Site"), and consisting of the total work provided by Contractor under contract
  documents between Owner and Contractor.
- 3. Owner. The Owner of the Project is ("Owner").
- Architect/Engineer. The architect and engineers ("Architect/Engineer") of record for the Project are:

Architect of Record:

Smith Consulting Architects

Civil Engineer:

PBS&J

Structural Engineer of Record:

Opus Architects & Engineers, Inc.

- 5. Scope of Work. Subcontractor's scope of work for the Project is described in the attached Rider "A" and is defined therein as the Work.
- 6. Schedule. Time is of the essence. Accordingly, all time limits and requirements for completion set forth in the Subcontract Documents, including any intermediate milestones (collectively referred to in the Subcontract Documents as the "Schedule"), are of the essence of this Subcontract. Subcontract shall begin its Work as soon as the Project is ready for the Work or within three (3) calendar days after being notified orally or in writing to proceed by Contractor. The Substantial Completion of the Work (defined in the General Conditions of Subcontract) shall be achieved as required by job progress, so as to allow the entire Project to be substantially completed on or before. Subcontractor shall conform to all progress and schedule requirements of the Subcontract Documents and as directed by Contractor's project manager, and must achieve the milestones (if any) as described in the attached Rider "A".
- 7. Subcontract Sum. Contractor shall pay Subcontractor the sum of \$1.043,484.00 ("Subcontract Sum"). The Subcontract Sum includes freight and delivery charges and all applicable state and local taxes including sales and use tax, and if required by law, these taxes must be separately stated on any payment applications, invoices or similar documents delivered by Subcontractor to Contractor for completion of the Work in accordance with the terms and conditions of the Subcontract Documents. A breakdown of the components of the Subcontract Sum is set forth in the attached Rider "A".
- 8. Riders. The following Riders are attached to and made a part of this Subcontract:
  - 8.1 Rider A (Scope of Work)
  - 8.2 Rider B (Indemnification)
  - 8.3 Rider C (Insurance)

Contractor and Subcontractor sign as follows:	
Approved by Contractor's project manager /	
Andrew Ranallo CONTRACTOR	SUBCONTRACTOR
OPUS West Construction Corporation	Bergelectric Com
By: Jelsey of Juch	By: Sur Ber
Jeffery Dickeson	Ken Bertalan
	(Print Name)
(Print Name)	Sr. Vice President, Construction
Vice President of Construction	51. Vice riesident, constituction
(Title)	(Title)
17810B	08/15/2008
(Date)	(Date)

ORIGINAL

# RIDER A

This Rider A is attached to and made a part of the Subcontract between OPUS West Construction Corporation and Bergelectric Corp dated 07/01/2008. All capitalized terms used, but not defined in this Rider "A" have the meaning ascribed to them in the Subcontract.

# Work/Subcontract Documents.

Subcontractor shall furnish all necessary labor, materials, equipment, skills, services (including design and engineering, if applicable), supervision and appurtenances necessary to complete all Section Electrical Design/Build work ("Work") for the Project, including but not limited to, strict compliance with the following documents (the "Subcontract Documents"):

# **Drawings and Specifications**

Description	Number	Last Revision
General Mechanical Requirements Specification	15010	05/09/2007
Fire Protection Specification	15300	05/09/2007
Plumbing Specification	15400	05/09/2007
Heating, Ventilating, and Air Conditioning Specification	15500	05/09/2007
Energy Management System Specification	15800	05/09/2007
Electrical Specification	16000	05/09/2007
Horizon Tech Center - Title Sheet	A_T1.1	02/20/2008
Horizon Tech Center - Title 24 Energy Compliance	A_T1.2	02/20/2008
Horizon Tech Center - Fire Tested Assemblies and Penetrations	A_AC.1	02/20/2008
Horizon Tech Center - Architectural Site Plan	A_A1.1	02/20/2008
Horizon Tech Center - Site Plan Details	A_A1.2	02/20/2008
Horizon Tech Center - First Level Floor Plan	A_A2.1	02/20/2008
Horizon Tech Center - Second Level Floor Plan	¢ A_A2.2	02/20/2008
Horizon Tech Center - Roof Plan	A_A2.3	02/20/2008
Horizon Tech Center - Enlarged Floor Plans	A_A2.4	02/20/2008
Horizon Tech Center - Exterior Elevations	A_A3.1	02/20/2008
Horizon Tech Center - Wall Sections	A_A4.1	02/20/2008
Horizon Tech Center - Stair and Elevator Sections	A_A4.2	02/20/2008
Horizon Tech Center - Details	A_A5.1	02/20/2008
Horizon Tech Center - Partition Schedule and Details	A_A6.1	02/20/2008
Horizon Tech Center - Door Schedule and Hardware Groups	A_A6.2	02/20/2008
Interior Elevations	A_A7.1	02/20/2008
Horizon Tech Center - Interior Details	A_A8.1	02/20/2008
Horizon Tech Center - Reflected Ceiling Plans	A_A9.1	02/20/2008
Horizon Tech Center - Enlarged Finish Plans	A_A10.1	02/20/2008
Horizon Tech Center - Title Sheet	A_S1	02/20/2008
Horizon Tech Center - Foundation Plan	A_S2	02/20/2008
Horizon Tech Center - Framing Plan Level 02	A_S3	02/20/2008
Horizon Tech Center - Framing Plan, Roof	A_S4	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Elevations	A_S5.1	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Elevations	A_\$5.2	02/20/2008

Horizon Tech Center - Tilt-Up Panel Wall Sections and Details	A_\$5.3	02/20/2008
Horizon Tech Center - Sections and Details	A_S6	02/20/2008
Horizon Tech Center - Sections and Details	A_\$7	02/20/2008
Horizon Tech Center - Sections and Details	A_\$8	02/20/2008
Horizon Tech Center - Sections and Details	A_S9	02/20/2008
Horizon Tech Center - Sections and Details	A_S10	02/20/2008
Horizon Tech Center - Schedule, Notes, Legend, Details and T-24	A_M1.0a	01/02/2008
Horizon Tech Center - Site Plan and Equipment Pad Layout	A_M1.1a	01/02/2008
Horizon Tech Center - Mechanical HVAC 1st Floor Plan	A_M2.1a	01/02/2008
Horizon Tech Center - Mechanical HVAC 2nd Floor Plan	A_M2.2a	01/02/2008
Horizon Tech Center - Mechanical HVAC Roof Plan	A_M2.3a	01/02/2008
Horizon Tech Center - Specifications and Calculations	A_P-1	11/15/2007
Horizon Tech Center - Site Plan	A_P-2	11/15/2007
Horizon Tech Center	A_P-3	11/15/2007
Horizon Tech Center - Second Floor Plan	A_P-4	11/15/2007
Horizon Tech Center - Roof Plan	A_P-5	11/15/2007
Horizon Tech Center - Restroom Details	A_P-6	11/15/2007
Horizon Tech Center - Restroom Details	A_P-7	11/15/2007
Horizon Tech Center - Note Sheet	A_E1.1	11/15/2007
Horizon Tech Center - Title 24	A_E1.2A	11/15/2007
Horizon Tech Center - Exterior Title 24	A E1.2B	11/15/2007
Horizon Tech Center - Lighting Detail Sheet	A_E1.3	11/15/2007
Horizon Tech Center - Site Plan Utility	A_E2.1	11/15/2007
Horizon Tech Center - Site Plan Lighting	A_E2.2	11/15/2007
Horizon Tech Center - First Floor Lighting Plan	A_E3.1	11/15/2007
Horizon Tech Center - First Floor Power Plan	A_E3.2	11/15/2007
Horizon Tech Center - Second Floor Lighting Plan	A_E4.1	11/15/2007
Horizon Tech Center - Second Floor Power Plan	A_E4.2	11/15/2007
Horizon Tech Center - Roof Plan	A_E5.1	11/15/2007
Horizon Tech Center - Single Line Diagram and Panel Schedules	A_E6.1	11/15/2007
Horizon Tech Center - Detail Sheet	A_E7.1	11/15/2007
Horizon Tech Center - Detail Sheet #2	A_E7.2	11/15/2007
Horizon Tech Center - Detail Sheet #3	A_E7.3	11/15/2007
Horizon Tech Center - Title Sheet	B_T1.1	02/20/2008
Horizon Tech Center - Title 24 Energy Compliance	B_T1.2	02/20/2008
Horizon Tech Center - Fire Tested Assemblies and Penetrations	B_AC.1	02/20/2008
Horizon Tech Center - Fire Tested Assemblies and Penetrations	B_AC.1	02/20/2008
Horizon Tech Center - Architectural Site Plan	B_A1.1	02/20/2008
Horizon Tech Center	B_A1.2	02/20/2008
Horizon Tech Center - First Level Floor Plan	B_A2.1	02/20/2008
Horizon Tech Center - Second Level Floor Plan	B_A2.2	02/20/2008

Horizon Tech Center - Roof Plan	B_A2.3	02/20/2008
Horizon Tech Center - Enlarged Floor Plans	B_A2.4	02/20/2008
Horizon Tech Center - Exterior Elevations	B_A3.1	02/20/2008
Horizon Tech Center - Wall Sections	B_A4.1	02/20/2008
Horizon Tech Center - Stair and Elevator Sections	B_A4.2	02/20/2008
Horizon Tech Center - Details	B_A5.1	02/20/2008
Horizon Tech Center - Partition Schedule and Details	B_A6.1	02/20/2008
Horizon Tech Center - Door Schedule and Hardware Group	B_A6.2	02/20/2008
Horizon Tech Center - Interior Elevations	B_A7.1	02/20/2008
Horizon Tech Center - Interior Details	B_A8.1	02/20/2008
Horizon Tech Center - Reflected Ceiling Plan	B_A9.1	02/20/2008
Horizon Tech Center - Enlarged Finish Plans	B_A10.1	02/20/2008
Horizon Tech Center - Title Sheet	B_S1	02/20/2008
Horizon Tech Center - Foundation Plan	B_S2	02/20/2008
Horizon Tech Center - Framing Plan Level 02	B_S3	02/20/2008
Horizon Tech Center - Framing Plan Roof	B_S4	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Elevations	B_S5.1	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Elevations	B_S5.2	02/20/2008
Horizon Tech Center - Tilt-Up Panel Wall Sections and Details	B_S5.3	02/20/2008
Horizon Tech Center - Sections and Details	B_S6	02/20/2008
Horizon Tech Center - Sections and Details	B_S7	02/20/2008
Horizon Tech Center - Sections and Details	B_\$8	02/20/2008
Horizon Tech Center	B_S9	02/20/2008
Horizon Tech Center - Sections and Details	B_S10	02/20/2008
Horizon Tech Center - Schedule, Notes, Legend, Details and T-24	B_M1.0b	01/02/2008
Horizon Tech Center - Site Plan and Equipment Pad Layout	B_M1.1b	01/02/2008
Horizon Tech Center - Mechanical HVAC 1st Floor Plan	B_M2.1b	01/02/2008
Horizon Tech Center - Mechanical HVAC 2nd Floor Plan	B_M2.2b	01/02/2008
Horizon Tech Center - Mechanical HVAC Roof Plan	B_M2.3b	01/02/2008
Horizon Tech Center - Specifications and Calculations	B_P1	11/15/2007
Horizon Tech Center - Site Plan	B_P2	11/15/2007
Horizon Tech Center - First Floor Plan	B_P3	11/15/2007
Horizon Tech Center - Second Floor Plan	B_P4	11/15/2007
Horizon Tech Center - Roof Plan	B_P5	11/15/2007
Horizon Tech Center - Restroom Details	B_P6	11/15/2007
Horizon Tech Center - Restroom Details	B_P7 ,	11/15/2007
Horizon Tech Center - Note Sheet	B_E1.1	11/15/2007
Horizon Tech Center - Title 24	B_E1.2A	11/15/2007
Horizon Tech Center - Exterior Title 24	B E1.2B	11/15/2007
Horizon Tech Center	B_E1.3	11/15/2007
Horizon Tech Center	B_E2.1	11/15/2007

Horizon Tech Center	B_E2.2	11/15/2007
Horizon Tech Center - First Floor Lighting Plan	B_E3.1	11/15/2007
Horizon Tech Center - First Floor Power Plan	B_E3.2	11/15/2007
Horizon Tech Center - Second Floor Lighting Plan	B_E4.1	11/15/2007
Horizon Tech Center - Second Floor Power Plan	B_E4.2	11/15/2007
Horizon Tech Center	B_E5.1	11/15/2007
Horizon Tech Center - Single Line Diagram and Panel Schedules	B_E6.1	11/15/2007
Horizon Tech Center - Detail Sheet	B_E7.1	11/15/2007
Horizon Tech Center - Detail Sheet #2	B_E7.2	11/15/2007
Horizon Tech Center - Title Sheet	C_T1.1	02/20/2008
Horizon Tech Center - Title 24 Energy Compliance	C_T1.2	02/20/2008
Horizon Tech Center - Fire Tested Assemblies and Penetrations	C_AC.1	02/20/2008
Horizon Tech Center - Architectural Site Plan	C_A1.1	02/20/2008
Horizon Tech Center - Site Plan Details	C_A1.2	02/20/2008
Horizon Tech Center - First Level Floor Plan	C_A2.1	02/20/2008
Horizon Tech Center - Second Level Floor Plan	C_A2.2	02/20/2008
Horizon Tech Center - Roof Plan	C_A2.3	02/20/2008
Horizon Tech Center - Enlarged Floor Plan	C_A2.4	02/20/2008
Horizon Tech Center - Exterior Elevations	C_A3.1	02/20/2008
Horizon Tech Center - Wall Sections	C_A4.1	02/20/2008
Horizon Tech Center - Stair and Elevator Sections	C_A4.2	02/20/2008
Horizon Tech Center - Details	C_A5.1	02/20/2008
Horizon Tech Center- Partition Schedule and Details	C_A6.1	02/20/2008
Horizon Tech Center - Door Schedule and Hardware Groups	C_A6.2	02/20/2008
Horizon Tech Center - Interior Elevations	C_A7.1	02/20/2008
Horizon Tech Center - Interior Details	C_A8.1	02/20/2008
Horizon Tech Center - Reflected Ceiling Plan	C_A9.1	02/20/2008
Horizon Tech Center - Enlarged Finish Plans	C_A10.1	02/20/2008
Horizon Tech Center - Title Sheet	C_S1	02/20/2008
Horizon Tech Center - Foundation Plan	C_S2	02/20/2008
Horizon Tech Center - Framing Plan Level 2	C_S3	02/20/2008
Horizon Tech Center - Titl-Up Panel Wall Elevations	C_S5.1	02/20/2008
Horizon Tech Center - Till-Up Panel Wall Elevations	C_S5.2	02/20/2008
Horizon Tech Center - Tilt-Up Wall Sections and Details	C_S5.3	02/20/2008
Horizon Tech Center - Sections and Details	C_S6	02/20/2008
Horizon Tech Center - Sections and Details	C_S7	02/20/2008
Horizon Tech Center - Sections and Details	C_S8	02/20/2008
Horizon Tech Center - Sections and Details	C_S9	02/20/2008
Horizon Tech Center - Sections and Details	C_S10	02/20/2008
Horizon Tech Center - Schedule, Notes, Legends, Details and T-24	C_M1.0c	01/02/2008
Horizon Tech Center - Site Plan and Equipment Pad Layout	C_M1.1c	01/02/2008

•	•			
Horizon Tech Cente	r - Mechanical HVAC 1st Floor Plan		C_M2.1c	01/02/2008
Horizon Tech Cente	r - Mechanical HVAC 2nd Floor Plan		C_M2.2c	01/02/2008
Horizon Tech Cente	r - Mechanical HVAC Roof Plan		C_M2.3c	01/02/2008
Horizon Tech Cente	r - Specifications and Calculations		C_P1	11/15/2007
Horizon Tech Cente	r - Site Plan		C_P2	11/15/2007
Horizon Tech Cente	r - First Floor Plan		C_P3	11/15/2007
Horizon Tech Cente	r - Second Floor Plan		C_P4	11/15/2007
Horizon Tech Cente	r - Second Floor Plan		C_P4	11/15/2007
Horizon Tech Cente	r - Roof Plan		C_P5	11/15/2007
Horizon Tech Cente	r - Restroom Details		C_P6	11/15/2007
Horizon Tech Cente	r		C_P7	11/15/2007
Horizon Tech Cente	r - Note Sheet		C_E1.1	11/15/2007
Horizon Tech Cente	r - Title 24		C_E1.2A	11/15/2007
Horizon Tech Cente	r - Exterior Title 24		C E1.2B	11/15/2007
Horizon Tech Cente	r - Lighting Detail Sheet		C_E1.3	11/15/2007
Horizon Tech Cente	r - Site Plan Utility		C_E2.1	11/15/2007
Horizon Tech Cente	r - Site Plan Lighting		C_E2.2	11/15/2007
Horizon Tech Cente	r - First Floor Lighting Plan		C_E3.1	11/15/2007
Horizon Tech Cente	r - First Floor Power Plan		C_E3.2	11/15/2007
Horizon Tech Cente	r - Second Floor Lighting Plan		C_E4.1	11/15/2007
Horizon Tech Cente	r - Second Floor Power Plan		C_E4.2	11/15/2007
Horizon Tech Cente	r - Roof Plan		C_E5.1	11/15/2007
Horizon Tech Cente	r - Single Line Diagram and Panel Scho	edules	C_E6.1	11/15/2007
Horizon Tech Cente	r - Detail Sheet		C_E7.1	11/15/2007
Horizon Tech Cente	r - Detail Sheet #2		C_E7.2	11/15/2007
Horizon Tech Cente	r - Detail Sheet #3		C_E7.3	11/15/2007
First Floor - Buildin	g 'A'		A-1	06/02/2008
Second Floor - Build	ding 'B'		A-2	06/02/2008
First Floor - Building	ц 'B'		B-1	06/02/2008
Second Floor - Build	ling 'B'		B-2	06/02/2008
First Floor - Building	g 'C'		C-1	06/02/2008
Second Floor - Build	ling 'C'		C-2	06/02/2008
Field Bulletins Date	Number	Name		
N/A				
Supplemental Design	Documents			
Description Description				Date
Special Conditions of	Subcontract			04/25/2007
Supplemental General	Conditions of Subcontract			04/25/2007
General Conditions of	Subcontract			04/25/2007

#### Other Documents

N/A

Subcontractor acknowledges that Contractor has made available to Subcontractor all of the Subcontract Documents, and Subcontractor shall be responsible for obtaining copies pertinent to its Work. Subcontractor represents that it has carefully examined the Subcontract Documents.

## **Modifications and Clarifications**

# This Subcontract includes, but is not limited to, the following items:

- Subcontractor shall provide all design and construction for the Electrical Work as required to provide fully functional building systems in accordance with the electrical specification and other contract documents.
- 2 Subcontractor shall provide copper bus gear in lieu of aluminum.
- 3 Subcontractor acknolwedges Contractor's and Tenant's desire to achieve LEED Silver Certification and shall participate as required in the design, documentation and commissioning of the project in accordance with LEED CI version 2.0.
- 4 Subcontractor shall provide power to all smoke duct detectors. Low voltage wiring by others.

# This Subcontract excludes the following:

- 1 Rework of existing lobbies
- 2 Sawcut and patch of concrete
- 3 Coring for upper level poke-throughs
- 4 Formed and or Finished concrete
- 5 Utility Company Fees
- 6 Payment/Performance Bond

# Schedule. Subcontractor will achieve the following milestones (referred to as the "Schedule")

N/A

#### Schedule Notes

- 1. In accordance with requirements as described in the project schedule titled "Lockheed Martin Development Time Plan" with a run date of June 2, 2008 and as described in Contractor's periodic updates to the Project Schedule and Contractor's Superintendent's two and three week look ahead schedules.
- 2. Completion of all Tenant Improvement electrical work by 1/20/08
- 3. Subcontractor shall make best efforts to accelerate schedule.

# 3. Subcontract Sum Breakdown. The breakdown of the Subcontract Sum is as follows:

# Subcontract Recap

Sub-Job Number	Sub-Job Name	Name		Rate
11152.00	Lockheed Martin Tl	Building A		\$296,185.00
11152.00	Lockheed Martin TI	Building B		\$322,072.00
11152.00	Lockheed Martin Tl	Building C		\$355,295.00
11152.00	Lockheed Martin TI	Upgrade Bus Gear to Copper		\$17,079.00
11152.00	Lockheed Martin TI	Upgrade power feeds to cubicles from 8 cubicles to 6 cubicles with 3 shared and 1 dedicated circuit.		\$2,080.00
11152.00	Lockheed Martin TI	Fire Alarm System		\$83,581.00
11152.00	Lockheed Martin TI	Deduct to run system furniture power overhead via powerpoles		\$(41,572.00)
11152.00	Lockheed Martin TI	Provide 25 dedicated circuits to computer lab at first floor of Building B		\$8,764.00
		•	Total	\$ 1,043,484.00

# Subcontract Sum Breakdown

Name	Account Code		Amount
Electrical Systems - Subcontract	11152.00-K10-16000.00-S		\$1,043,484.00
		Total	\$1,043,484.00

#### Unit Pricing

If requested by Contractor, Subcontractor will provide additional units of work, as directed, at the unit prices set forth below. Unit prices will apply to all building construction and will include, without limitation, all material, labor, equipment, compensation, general conditions, benefits, overhead, clean-up, supervision, profit, parking, shop drawings, small tools and all sales, use and other applicable taxes. Unit prices do not include design. Unit prices will also apply to net quantity changes in the Work made pursuant to the Subcontract Documents.

The following unit prices shall be in effect until:

# Unit Price List

N/A

# Alternates.

If requested by Contractor, Subcontractor will promptly provide the alternate work set forth below for the stated amount. When requested by Contractor, the alternate work will become part of the Work defined in Paragraph 1 above.

#### Alternates

N/A

The alternate prices shall be in effect until:

Alternates Notes

END OF RIDER A

pa

#### RIDER B

This Rider B is attached to and made a part of the Subcontract between OPUS West Construction Corporation and Bergelectric Corp dated 07/01/2008. All capitalized terms used but not defined in this Rider B have the meaning ascribed to them in the Subcontract or the General Conditions of Subcontract, as applicable. To the extent of any conflict between the provisions of this Rider B and the provisions of any other Subcontract Document, this Rider B shall be controlling.

#### Section 1. Licensing.

Subcontractor represents and warrants that it and each of its Sub-subcontractors are and will remain duly and validly licensed to the full extent required under all applicable Laws for the performance by each such party of their respective portion of the Work under this Subcontract, and that each such party shall maintain such required license(s) in good standing throughout the full and complete performance of the Work by such party hereunder. Subcontractor will submit proof of such licensure to Contractor upon request.

#### Section 2. Change Orders.

Any "Change Order" shall be set forth in writing, on Contractor's form, signed by an authorized representative of Contractor, and shall be executed by Contractor prior to Subcontractor proceeding with the requested change in the Work under the applicable conditions of the Subcontract Documents.

#### Section 3. Title to Work.

Title to all Work, including materials, equipment, and systems, covered by an Application for Payment, whether incorporated in the Project or not, will pass to Contractor and Owner upon the earlier of (a) receipt of such payment (net of any retainage), or (b) incorporation of such Work into the Project.

#### Section 4. Indemnification

- (a) Subject to Subsections (b) and (c) below, Subcontractor will defend, indemnify and hold harmless Contractor, Owner and Architect/Engineer, and their respective officers, directors, partners, members, agents, and employees (each, an "Indemnitee" and collectively, the "Indemnitees") from and against any and all claims, demands, obligations, actions, causes of action, damages, costs, losses, liabilities and expenses (including, without limitation, attorneys' fees and costs and other litigation, mediation, arbitration, or dispute resolution expenses), arising from or in any way connected with Subcontractor's performance or non-performance of this Subcontract (all of the foregoing being referred to as "Claims"). Any such defense of an Indemnitee will be provided by Subcontractor by legal counsel reasonably satisfactory to such Indemnitee. Subject to Subsections (b) and (c) below, Subcontractor's obligations to defend and indemnify (i) include (without limitation) all Claims, whether occurring before, during or after the performance of this Subcontract, which arise from or relate to the activities, products, actions or omissions of Subcontractor, its Sub-subcontractors, anyone directly or indirectly employed by them, or anyone for whose acts may of them may be liable (collectively, the "Subcontractor Parties"); (ii) shall not be limited in any way by any limitation on the amount or type of damages, compensation, or benefits payable by or for Subcontractor or any Subcontractor Party under workers' or workman's compensation acts, disability acts, other employee benefits acts, or any insurance required to be carried by Subcontractor under the Subcontract Documents; (iii) specifically and expressly include (without limitation) any Claims caused in part by the negligence (whether active or passive) or other misconduct of any Indemnitee; and (iv) shall be triggered by the assertion of a Claim against any Indemnitee without the requirement that it first be determined that Subcontractor or any Subcontractor Party was neg
- (b) Notwithstanding the provisions of Subsection (a) above, Subcontractor is not obligated to indemnify an Indemnitee for a Claim which is ultimately determined, upon final adjudication, settlement or other resolution of the Claim ("Finally Determined"), to have been caused solely by the active negligence or willful misconduct of that Indemnitee; provided, however, that this exception does not limit or relieve Subcontractor's defense obligations prior to the Claim being so Finally Determined or Subcontractor's obligations to indemnify all other Indemnitees which are not Finally Determined to have participated in such negligence or misconduct.
- (c) The parties intend that Subcontractor's indemnity and defense obligations under this Subcontract will be enforced to the fullest extent allowable under applicable laws, and agree that if any of the provisions of this Section are, to any extent, held to be invalid, illegal or unenforceable for any reason, any remaining portion thereof and all other provisions of this Section will not be affected by such holding, but will remain valid and in force to the fullest extent permitted by law.

# Section 5. Waiver.

Subcontractor hereby waives the benefits of, and Subcontractor's rights under, California Business and Professions Code Section 7108.5 to the fullest extent the same may be waived by Subcontractor under applicable Laws.

# Section 6. SWPPP.

Subcontractor shall comply with (i) all applicable water quality Laws, including those enforced by the California State Water Resources Control Board (the "SWRCB") and the Regional Water Quality Control Board (Region 9); (ii) the National Pollutant Discharge Elimination System and the Waste Discharge Requirements for Discharges of Storm Water Runoff Associated with Construction Activity (SWRCB Order No. 99-08-DWQ) and all amendments and modifications thereto; (iii) any Storm Water Pollution Prevention Plan applicable to the Project (as modified from time to time, the "SWPPP") and all associated Best Management Practices; and (iv) City and/or County ordinances, guidelines, and manuals applicable to stormwater discharges from construction sites. If Subcontractor observes any violation of any Laws, it shall immediately correct such violation. Any Work performed by Subcontractor that is not in compliance with applicable Laws shall be redone in compliance with applicable Laws at Subcontractor's sole expense. The SWPPP is a part of the Subcontract Documents.

### Section 7. California License Law.

CONTRACTORS ARE REQUIRED BY LAW TO BE LICENSED AND REGULATED BY THE CONTRACTORS' STATE LICENSE BOARD WHICH HAS JURISDICTION

# Lockheed Martin TI / 11152.00 Electrical Design/Build


TO INVESTIGATE COMPLAINTS AGAINST CONTRACTORS IF A COMPLAINT REGARDING A PATENT ACT OR OMISSION IS FILED WITHIN FOUR YEARS OF THE DATE OF THE ALLEGED VIOLATION. A COMPLAINT REGARDING A LATENT ACT OR OMISSION PERTAINING TO STRUCTURAL DEFECTS MUST BE FILED WITHIN 10 YEARS OF THE DATE OF THE ALLEGED VIOLATION. ANY QUESTIONS CONCERNING A CONTRACTOR MAY BE REFERRED TO THE REGISTRAR, CONTRACTORS' STATE LICENSE BOARD, P.O. BOX 26000, SACRAMENTO, CALIFORNIA 95826.

Contractor's California License No.

Subcontractor's California License No.

85046

END OF RIDER B



# RIDER C

This Rider C is attached to and made a part of the Subcontract between OPUS West Construction Corporation, and Bergelectric Corp dated 07/01/2008. All capitalized terms used but not defined in this Rider "C" have the meaning ascribed to them in the Subcontract or General Conditions of Subcontract, as applicable.

l Liability/Worker's Compensation Insurance. Prior to commencing the Work, Subcontractor shall purchase and maintain during the progress of the Work and any periods of warranty and additional work performed by Subcontractor, insurance that will protect against claims for bodily injury, death, damage to property or other damages arising out of or in connection with the performance of the Work (including warranty and additional work) by Subcontractor, Sub-subcontractor or by anyone employed by any of them, or by anyone for whose acts any of them may be liable. Subcontractor's liability insurance may be maintained in a combination of primary and umbrella policies, and the cost of such insurance shall be included in the Subcontract Sum. Subcontractor's policies of insurance shall have the following minimum limits, coverage and requirements:

,	'a\	Markey'	Compensation	_
- (	a)	workers	Compensation	n

Employer's Liability, including "Stop Gap" coverage and USL&H if applicable

Commercial General Liability (Electrical, HVAC, Plumbing, Fire Protection Sprinkler, Steel Erection, Elevator, Excavating, Roofing, Foundation and Curtain Wall Subcontractors)

Commercial General Liability
(All Other Subcontractors)

Commercial Automobile Liability

Professional Liability (to the extent required of Subcontractor under the Subcontract Documents)

Statutory Limits

\$1,000,000 each accident \$1,000,000 disease-policy limit \$1,000,000 disease-each employee

\$5,000,000 each occurrence
\$5,000.000 products/completed operations aggregate
\$5,000,000 general aggregate minimum \$2,000,000
per project)

\$2.000,000 each occurrence
\$2.000,000 products/completed operations aggregate
\$2,000,000 general aggregate (per project)

\$1,000,000 any one accident or loss

\$1,000,000 each claim \$1,000,000 annual aggregate

(b) The Commercial General Liability insurance required under Paragraph 1(a) will (i) be on ISO Form CG 00 01 or its equivalent. (ii) include overage for products/completed operations. (iii) be maintained for a period of three (3) years after completion of the Work. (iv) specifically cover as "insured contracts" the Subcontractor's indemnity obligations as set forth in this Subcontract an 'other contractual indemnities assumed by the Subcontractor under the Subcontract Documents and (v) provide a \$2,000,000 minimum general aggregate limit of liability on a per project basis.

The Commercial Automobile Liability insurance required under Paragraph I(a) will include coverage for all owned, hired and non-owned automobiles. Professional Liability, if applicable to the Subcontractor's Work, shall be maintained for a period of three (3) years after completion of the Work. Any retroactive date on such Professional Liability policy shall be prior to the commencement of any Work under this Subcontract.

- (c) Employer's Liability, Commercial General Liability and Automobile Liability insurance may be arranged under separate policies for the full minimum limits required, or by a combination of underlying policies with the balance provided by an Excess or Umbrella Liability policy.
- (d) The Subcontractor shall endorse its Commercial General Liability, Commercial Automobile Liability, and Umbrella/Excess Liability policies to add the Contractor and the Owner (and others as specifically required by the Subcontract Documents) as "additional insureds". Such insurance afforded to the Contractor and the Owner as "additional insureds" under the Subcontractor's policies will be primary insurance and not excess over, or contributing with, any insurance purchased or maintained by the Contractor or the Owner. The "additional insured" endorsement to Subcontractor's Commercial General Liability policy will be on ISO Form 20 10 07 04 and 20 37 07 04 or their equivalent and will include coverage for ongoing and completed operations.
- (e) All insurance policies required under Paragraph I or the Subcontract Documents will (i) be issued by insurance companies that have an A.M. Best rating of A- VII or better and (ii) contain a provision that coverage afforded thereunder shall not be cancelled or restrictive modifications added, without thirty (30) days prior written notice by certified mail to the Contractor. If Subcontractor fails to purchase and maintain the insurance coverage required herein, Contractor may, but shall not be obligated to, obtain such insurance and either charge all costs for such insurance to the Subcontractor or offset the costs of such insurance against amounts due Subcontractor under the Subcontract
- (f) Certificates of Insurance will be filed with the Contractor prior to the start of the Subcontractor's Work on the Project Site. Such Certificates of Insurance will be in a form and substance acceptable to the Contractor and will provide satisfactory evidence that the Subcontractor has complied with all insurance requirements, including Contractor's, Owner's and any other required parties status as "additional insureds".
- (g) Contractor may exclude Subcontractor from the Project Site and withhold payments to Subcontractor until a properly executed certificate of insurance evidencing the insurance required herein is received by Contractor.
- (h) It is understood and agreed that the insurance coverages and limits required by this Subcontract shall not limit the extent of Subcontractor's responsibilities and liabilities specified within the Subcontract documents or under law.

#### 2 Contractor's Builder's Risk Insurance.

2.1 Unless otherwise provided in the Subcontract Documents, Contractor will cause builder's risk insurance to be purchased and maintained with a "causes of loss" or equivalent policy form covering work to be performed by Contractor (including those working for or under Contractor) at the Project Site to the full insurable value thereof, on a replacement cost basis and subject to reasonable deductibles. Covered "causes of loss" means risks of direct physical loss or damage to covered property unless specifically excluded or limited under the policy. This insurance will include the interests of Owner, Contractor, Subcontractor and Sub-subcontractors in respect to the work to be performed by Contractor at the Project, and shall insure against perils of fire (with extended coverage), theft, vandalism, malicious mischief, collapse, earthquake, flood, windstorm, temporary falsework, shoring and forms and debris removal, and such other matters as are insured against in the form of the policy maintained by Contractor. Unless specifically provided in writing, such insurance will not include coverage for any property, structure(s) and contents (whether real or personal) owned by the Owner or third parties existing as of commencement of Contractor's work or otherwise. Contractor will carry earthquake and flood insurance if Contractor deems it appropriate.

To the extent of coverage afforded by builder's risk or any other property or equipment floater insurance applicable to the Work or the Project or equipment used in the performance of the Work or Project, regardless of whether such insurance is owned by or for the benefit of Subcontractor, Contractor or Owner or their respective subcontractors and agents, Contractor and Subcontractor agree to waive all rights against (1) each other and any of their subcontractors, sub-subcontractors, agents and employees, each of the other, and (2) the Owner and any of its contractors, subcontractors, agents and employees, whether under subrogation or otherwise, for loss or damage to the extent covered by such insurance, except such rights as they may have to the proceeds of such insurance. If policies of insurance referred to in this paragraph require an endorsement to provide for continued coverage where there is a waiver of subrogation, then the owners of such policies will cause them to be so endorsed. A waiver of subrogation shall be effective as to a party even though that party would otherwise have a duty of indemnification, contractual or otherwise, did not pay the insurance premium directly or indirectly, and whether or not the party had an insurable interest in the property damaged.

If (i) the Project suffers an insurable loss, (ii) the loss is due in part to the negligence of Subcontractor and (iii) an insurance deductible amount (not to exceed \$10,000.00) is applied to the loss payable under builder's risk or other property insurance applicable to the Project, Subcontractor will be liable to Contractor for the deductible amount; however, Contractor may, in its discretion, apportion the deductible amount among other parties responsible for the loss. Subcontractor will promptly pay Contractor, upon demand, for any such deductible amount, and Contractor may offset the deductible amount against any amounts due Subcontractor under the Subcontractor. Neither Contractor nor Owner represents that builder's risk or property insurance, if any, applicable to the Project or the Work is adequate to protect the interests of Subcontractor. It is Subcontractor's obligation to determine whether it should purchase and maintain supplementary property insurance to protect its interests in the Work.

- 2.2 Any insured loss is to be adjusted by Owner and Contractor and made payable to Contractor, as trustee, or to Owner and Contractor, as joint trustees for the insureds, as their interests may appear, subject to the requirements of any applicable mortgage or loss payable clause.
- 2.3 Subcontractor hereby releases and agrees to defend and indemnify Contractor and Owner from all claims for loss or damage to or loss of use of Subcontractor's property in or about the Project Site and shall purchase such insurance in respect thereto as Subcontractor deems appropriate. Subcontractor shall require a similar release and indemnity by Sub-subcontractors.

END OF RIDER C

pl



2009 BERGELECTRIC CORP.
SAN DIEGOOFFEDEDesign/Build CON-11152.00-2

Change Order Date:

04/20/2009

Change Order #:

To Subcontract Agreement dated:

07/01/2008

TO: Bergelectric Corp 650 Opper Street Escondido, CA 92029

PROJECT: Lockheed Martin TI

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131 .

# **CHANGE DETAILS**

Item	Description	Amount
1	Subcontractor shall provide upgraded power for upgraded mechanical systems at all buildings.	\$47,415.00
2	Subcontractor shall provide 70 card reader revisions at all doors.	\$24,020.00
3	Subcontracor shall provide upgrade power to water heaters at break rooms.	\$18,314.00
4	Subcontractor shall provide power to fire suppression system at building B.	\$1,815.00
5	Subcontractor shall provide additional power for copiers at building B as well as additional power for the IT build room and power for additional projectors.	\$10,110.00
6	Subcontractor shall modify the building lobbies as requested by project drawings, including but not limited to the relocaiton of light switches and fire alarm system.	\$2,238.00
7	Subcontractor shall install ground bars at all IDF rooms including power for security subcontractor at each IDF room.	\$9,981.00
8	Subcontractor shall provide power for reception desk.	\$2,129.00
9	Subcontractor shall relocate street light conduit and wire around grease interceptor.	\$1,057.00
10	Subcontractor shall upgrade circuits in SIL server room as requeseted by Tenant.	\$12,453.00
11	Subcontrator shall change soda lines from 6" to 3" at kitchen.	\$2,502.00
12	Subcontracor shall relocate power poles at all buildings due to furniture design revisions.	\$6,562.00
13	Subcontractor shall provide control wiring at walk-in cooler and freezer.	\$4,895.00
14	Subcontractor shall provide additional exit signs as requested by fire marshall.	\$1,858.00
15	Subcontractor shall add magentic door hold opens at kitchen.	\$524.00
16	Subcontractor shall provide copy whips from 15-20 amps for cubicle copiers.	\$734.00
17	Subcontractor shall install Ansul system to shut off control air for fire alarm system.	\$1,892.00
18	Subcontractor shall provide 3 site lighting fixtures for monument sign at street.	\$2,362.00
19	Subcontractor Shall provide additional spot lights and pendant fixtures at kitchen as shown on the Interior Design drawings.	\$9,139.00
	•	\$160,000.00

# **SCHEDULE**

Completion date of original contract will not be adjusted, unless noted herein.

# **CONTRACT SUMMARY**

Cost Code	<b>Previous Amount</b>	This Change Order	Current Contract Amount
11152.00-K10-16000.00-S	\$1,384,184.00	\$160,000.00	\$1,544,184.00
	\$1,384,184.00	\$160,000.00	\$1,544,184.00

RECEIVED

APR 24 2009

OPUS WEST-IRVINE

Printed On: 04/20/2009

Page 1 of 2



Change Order Date:

04/20/2009

Electrical Design/Build

Change Order #:

CON-11152.00-2

To Subcontract Agreement dated:

07/01/2008

PROJECT: Lockheed Martin TI

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

Bergelectric Corp 650 Opper Street

Escondido, CA 92029

\$1,043,484.00 Original Contract Amount..... \$340,700.00 Previously Approved Change Orders..... Amount this Change Order..... \$160,000.00 Contract Amount to Date..... \$1,544,184.00

**ACKNOWLEDGEMENT** 

Please sign and return all original copies

Bergelectric Corp

Tony Parra APR 2 2 2009 Printed Name

OPUS West Contruction Corporation

Andrew Ranallo Printed Name

4/25/07

Reference this change order number on all Application for Payment documents.

The work covered by this Subcontract Change Order will be performed under the same terms and conditions as those in the Subcontract Agreement. Subcontractor agrees this Subcontract Change Order is inclusive of all Subcontractor's claims for additional compensation for work heretofore authorized or performed beyond the scope of the Subcontract Agreement as amended this date. No other claims will be accepted by Contractor.

#11541



# OPUS West Construction Corporation SUBCONTRACT CHANGE ORDER

Change Order Date:

04/20/2009

Electrical Design/Build

Change Order #:

9

CON-11152.00-2

To Subcontract Agreement dated:

07/01/2008

TO: Bergelectric Corp

650 Opper Street Escondido, CA 92029 PROJECT: Lockheed Martin TI

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

# **CHANGE DETAILS**

Item	Description	Amount
1	Subcontractor shall provide upgraded power for upgraded mechanical systems at all buildings.	\$47,415.00
2	Subcontractor shall provide 70 card reader revisions at all doors.	\$24,020.00
3	Subcontracor shall provide upgrade power to water heaters at break rooms.	\$18,314.00
4	Subcontractor shall provide power to fire suppression system at building B.	\$1,815.00
5	Subcontractor shall provide additional power for copiers at building B as well as additional power for the IT build room and power for additional projectors.	\$10,110.00
6	Subcontractor shall modify the building lobbies as requested by project drawings, including but not limited to the relocation of light switches and fire alarm system.	\$2,238.00
7	Subcontractor shall install ground bars at all IDF rooms including power for security subcontractor at each IDF room.	\$9,981.00
8	Subcontractor shall provide power for reception desk.	\$2,129.00
9	Subcontractor shall relocate street light conduit and wire around grease interceptor.	\$1,057.00
10	Subcontractor shall upgrade circuits in SIL server room as requeseted by Tenant.	\$12,453.00
11	Subcontrator shall change soda lines from 6" to 3" at kitchen.	\$2,502.00
12	Subcontracor shall relocate power poles at all buildings due to furniture design revisions.	\$6,562.00
13	Subcontractor shall provide control wiring at walk-in cooler and freezer.	\$4,895.00
14	Subcontractor shall provide additional exit signs as requested by fire marshall.	\$1,858.00
15	Subcontractor shall add magentic door hold opens at kitchen.	\$524.00
16	Subcontractor shall provide copy whips from 15-20 amps for cubicle copiers.	\$734.00
17	Subcontractor shall install Ansul system to shut off control air for fire alarm system.	\$1,892.00
18	Subcontractor shall provide 3 site lighting fixtures for monument sign at street.	\$2,362.00
19	Subcontractor Shall provide additional spot lights and pendant fixtures at kitchen as shown on the Interior Design drawings.	\$9,139.00
	the filterior Design diamings.	\$160,000.00

# **SCHEDULE**

Completion date of original contract will not be adjusted, unless noted herein.

# **CONTRACT SUMMARY**

Cost Code	Previous Amount	This Change Order	<b>Current Contract Amount</b>
11152.00-K10-16000.00-S	\$1,384,184.00	\$160,000.00	\$1,544,184.00
	\$1,384,184.00	\$160,000.00	\$1,544,184.00



Change Order Date:

04/20/2009

Electrical Design/Build

Change Order #:

9

CON-11152.00-2

To Subcontract Agreement dated:

07/01/2008

TO: Bergelectric Corp

Printed On: 04/22/2009

650 Opper Street Escondido, CA 92029 PROJECT: Lockheed Martin TI 10301, 10325, 10343 Meanley Drive San Diego, CA 92131

Bergele	ectric Corp		OPUS West Construction Corporation	
Please s	sign and return all original copies			
ACKN(	OWLEDGEMENT			
Co	ntract Amount to Date			\$1,544,184.00
An	nount this Change Order			\$160,000.00
Pre	eviously Approved Change Orders	S.,		\$340,700.00
Or	iginal Contract Amount			\$1,043,484.00

Reference this change order number on all Application for Payment documents.

The work covered by this Subcontract Change Order will be performed under the same terms and conditions as those in the Subcontract Agreement. Subcontractor agrees this Subcontract Change Order is inclusive of all Subcontractor's claims for additional compensation for work heretofore authorized or performed beyond the scope of the Subcontract Agreement as amended this date. No other claims will be accepted by Contractor.

Page 2 of 2



# SUBCONTRACTOR APPLICATION FOR PAYMENT

Application Number:	
Application Number:	
Application Number:   Economico, CA 92029	
Property   Proporty   Property	
Remittance Address : OPUS West Construction Corporation     Attn : Accounts Payable   2050 Main Street Suite 800     Irvine, CA 92614	
Attn : Accounts Physble 2050 Main Street Suite 800 Irvine, CA 92614    Invine, CA 92614	
Prince   Care   Suite   Suit	
Irvine, CA 92614  CONTRACT INFORMATION  ITEM SALES TAX (S)(If applicable) TOTAL (S)  DRIGINAL CONTRACT AMOUNT  CONTRACT AMOUNT OF DATE TOTAL  CONTRACT AMOUNT TO DATE TO TOTAL  CONTRACT AMOUNT TO TOTAL  CONTRACT AMOUNT TO TOTAL  CONTRACT AMOUNT TO TOTAL  CONTRACT AMOUNT T	
TIEM SALES TAX (S)(ij applicable) TOTAL (S)  ORIGINAL CONTRACT AMOUNT S1,043  OPUS APPROVED CHANGE ORDER thru # 9  CONTRACT AMOUNT TO DATE TOTAL  CONTRACT AMOUNT TO DATE TOTAL  S1,544  INPULCATION INFORMATION  TOTAL Completed & Stored to Date  SLESS Retainage 10 %  COUTENT STORE STORE S1,544  SLESS Retainage (A - B)  CUTTENT Gross Amount Completed This Period  SUBCONTRACTOR:  Bergelectric Corp  Supplier #:  ACCOUNT COde  Description  Current Code  D	
ITEM SALES TAX (5)(if applicable) TOTAL (5)  RIGINAL CONTRACT AMOUNT  S1,043  PUS APPROVED CHANGE ORDER thru # 9  CONTRACT AMOUNT TO DATE TOTAL  CONTRACT AMOUNT CONTRACT OR  Balance to Finish, Plus Retainage (H - A + B)  CUrrent Payment Due (C - D)  Balance to Finish, Plus Retainage (H - A + B)  CUrrent Gross Amount Completed This Period  SUBCONTRACTOR:  Bergelectric Corp  Supplier #:  COMPLETED IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS  Account Code  Description  CurrentContract  Amount  Previous  Application  This Period  Complete  Complete  Complete  Complete  Retainage  Application  1 + G  A/H  Complete	
ITEM SALES TAX (5)(if applicable) TOTAL (5)  RIGINAL CONTRACT AMOUNT  S1,043  PUS APPROVED CHANGE ORDER thru # 9  CONTRACT AMOUNT TO DATE TOTAL  CONTRACT AMOUNT TO DATE TOTAL  S1,544  PPLICATION INFORMATION  Total Completed & Stored to Date  Less Retainage  10 %  S	
Account Code  Description  Description  Description  Contract Amount To Date TOTAL  S1,544  S500  CONTRACT AMOUNT TO DATE TOTAL  S1,544  S1,544,184,00  S1,544	
CONTRACT AMOUNT TO DATE TOTAL  S1,544  PPLICATION INFORMATION  Total Completed & Stored to Date  Less Retainage  10 %  Less Previous Billings (previous req's line C)  Current Payment Due (C - D)  Balance to Finish, Plus Retainage (H - A + B)  Current Gross Amount Completed This Period  SUBCONTRACTOR:  Bergelectric Corp  Supplier #:  DATE:  PPLICATION BREAKDOWN  HIS SECTION MUST BE COMPLETED IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS  Account Code  Description  CurrentContract  Amount  Previous  Application  Total Work  Complete  Complete  Complete  Application  1152.00-K10-16000.00-S  Electrical Systems -  Subcontract  Total  Total	,484.00
A Total Completed & Stored to Date  Total Completed & Stored to Date  Less Retainage  10 %  S  Course Retainage  Coursent Payment Due (C - D)  Balance to Finish, Plus Retainage (H - A + B)  Coursent Gross Amount Completed This Period  SUBCONTRACTOR:  Bergelectric Corp  Supplier #:  DATE:  Account Code  Description  Courrent Contract Amount  Previous Application  Total Work Percent Amount Previous Application  This Period Complete C	),700.00
Total Completed & Stored to Date  Less Retainage  10 %  Less Previous Billings (previous req's line C)  Current Payment Due (C - D)  Balance to Finish, Plus Retainage (H - A + B)  Current Gross Amount Completed This Period  SUBCONTRACTOR:  Bergelectric Corp  Supplier #:  DATE:  ACCOUNT Code  Description  CurrentContract Amount Previous Application  Total Work Percent Complete Applica Application  1+G A/H  111152.00-K10-16000.00-S Electrical Systems - Subcontract Total S1,544,184.00	1,184.00
Total Completed & Stored to Date  Less Retainage  10 %  Less Previous Billings (previous req's line C)  Current Payment Due (C - D)  Balance to Finish, Plus Retainage (H - A + B)  Current Gross Amount Completed This Period  SUBCONTRACTOR:  Bergelectric Corp  Supplier #:  DATE:  ACCOUNT Code  Description  CurrentContract Amount Previous Application  Total Work Percent Complete Applica Application  1+G A/H  111152.00-K10-16000.00-S Electrical Systems - Subcontract Total S1,544,184.00	· · · <del></del>
Less Previous Billings (previous req's line C)  Current Payment Due (C - D)  Balance to Finish, Plus Retainage (H - A + B)  SUBCONTRACTOR:  Bergelectric Corp  Supplier #:  BY:  DATE:  Account Code  Description  CurrentContract Amount  This Period Complete Complete Complete Complete Application  I+G A/H  III152.00-K10-16000.00-S  Electrical Systems - Subcontract Subcontract Total S1,544,184.00  Total S1,544,184.00  Total Subcontract Total Si,544,184.00	
Less Previous Billings (previous req's line C)  Current Payment Due (C - D)  Balance to Finish, Plus Retainage (H - A + B)  SUBCONTRACTOR:  BY:  DATE:  APPLICATION BREAKDOWN  THIS SECTION MUST BE COMPLETED IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS  Account Code  Description  CurrentContract Amount  Amount  Previous Application  This Period Complete Complete Complete Application  11-G A/H  11152 00-K10-16000 00-S  Electrical Systems - Subcontract Total S1,544,184,00  Subcontract Total S1,544,184,00  Total S1,544,184,00  Subcontract Total S1,544,184,00  Total Subcontract Total S1,544,184,00  Total S1,544,184,00  Total Subcontract Total S1,544,184,00  Total S1,544,184,00  Total S1,544,184,00  Total S1,544,184,00  Total S1,544,184,00  Total S1,544,184,00	
Less Previous Billings (previous req's line C)  Current Payment Due (C - D)  Balance to Finish, Plus Retainage (H - A + B)  Current Gross Amount Completed This Period  SUBCONTRACTOR:  Bergelectric Corp  Supplier #:  BY:  DATE:  APPLICATION BREAKDOWN  THIS SECTION MUST BE COMPLETED IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS  Account Code  Description  CurrentContract  Amount  CurrentContract  Amount  This Period  Complete  Complete  Complete  Application  11-G  A/H  11152.00-K10-16000.00-S  Electrical Systems - S1,544,184.00  Subcontract  Total  Si,544,184.00  Subcontract  Total  Si,544,184.00  Subcontract  Total  Si,544,184.00  Subcontract  Total  Total  Si,544,184.00  Subcontract  Total  Si,544,184.00  Subcontract  Total  CurrentContract  Total  T	
Current Payment Due (C - D)  Balance to Finish, Plus Retainage (H - A + B)  Current Gross Amount Completed This Period  SUBCONTRACTOR:  BY:  DATE:  APPLICATION BREAKDOWN  THIS SECTION MUST BE COMPLETED IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS  Account Code  Description  CurrentContract Amount Amount Previous Amount Previous Amount This Period Complete Complete Application  1+G A/H  11152.00-K10-16000.00-S Electrical Systems - Subcontract Total S1,544,184.00  Supplier #:	
Supplier #:  Suppl	_
SUBCONTRACTOR: Bergelectric Corp Supplier #:  BY:  DATE:  APPLICATION BREAKDOWN  THIS SECTION MUST BE COMPLETED IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS  Account Code Description CurrentContract Amount Previous Application This Period Complete Complete Applica  Application 1+G A/H  Total S1,544,184.00 Subcontract	
SUBCONTRACTOR: Bergelectric Corp  Supplier #:  BY:  DATE:  SPPLICATION BREAKDOWN THIS SECTION MUST BE COMPLETED IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS  Account Code  Description  CurrentContract Amount Previous Application This Period Complete Complete Applica Application  1+G A/H  11152.00-K10-16000.00-S Subcontract Total Systems - Subcontract Total S1,544,184.00	
BY:  DATE:  APPLICATION BREAKDOWN  THIS SECTION MUST BE COMPLETED IN ORDER FOR THIS PAYMENT TO BE PROCESSED BY OPUS  Account Code  Description  CurrentContract Amount Previous Application  Total Work Complete Complete Application  1+G A/H  1152.00-K10-16000.00-S Electrical Systems - Subcontract Subcontract Total S1,544,184.00  Total S1,544,184.00  Total S1,544,184.00  Total S1,544,184.00  Total S1,544,184.00  Total S1,544,184.00	1006786
Account Code  Description  CurrentContract Amount  Amount  Previous Application  Total Work  Application  Total Systems - Subcontract  Total Systems - Subcontract  Total St.544,184.00	
Account Code  Description  CurrentContract Amount  Previous Application  This Period  Total Work Complete Complete Complete Complete Application  Total Work Complete Complete Complete Complete Complete Application  Total Work Complete Application  Total Work Complete Complete Application  Total Work Complete Application  Total Work Complete Complete Application  Total Work Complete Application  Total W	
Account Code  Description  CurrentContract Amount  Previous Application  Total Work Complete Complete Application  1+G A/H  Total Systems - Subcontract Total Systems - Subcontract Total Systems - Subcontract Total St.544,184.00  Total St.544,184.00  Total St.544,184.00	
Account Code  Description  CurrentContract Amount  Previous Application  This Period Complete  Complete  Complete  Application  1+G  A/H  Total Work Complete  Application  Total Work Complete  Complete  Application  1+G  A/H  Total Work Complete  Application  Total Work Complete  Complete  Application  Total Work Complete  Application  Total Work Complete  Application  Total Work Complete  Application  Total Work Complete  Complete Complete  Application  Total Work Complete  Complete Complete  Application  Total Work Complete  Application  Total Work Complete  Tota	
Account Code  Description  CurrentContract Amount  Previous Application  Total Work Complete Complete Applica  Application  1+G  A/H  Total Work Complete Applica  Total Work Complete Applica  Application  Total Work Complete Applica  Application  Total Work Complete Applica  Application  Total Work Complete Application  Total Work Application  Total Wo	
Amount Previous Application This Period Complete Complete Application 1+G A/H  11152.00-K10-16000.00-S Electrical Systems - Subcontract Subcontract S1,544,184.00 S1,544,184.00	
11152.00-K10-16000.00-S	ntion
Subcontract  Total \$1,544,184.00	G-K
Total \$1,544,184.00	
H 1 G A 1 K	
	Е
Optered By : Approved By :	
Accounting Date Project Manager	
	Date
SHADED AREA FOR OPUS ACCOUNTING USE ONLY  Vendor Inv. # Control of the Control of	Date



Change Order Date:

01/06/2009

Change Order #:

8

To Subcontract Agreement dated:

07/01/2008

TO: Bergelectric Corp 650 Opper Street Escondido, CA 92029 OPUS West-Construction Corporation SUBCONTRAC JAN 22 2009

JAN 15 2009

CON-11152.00-2

PROJECT: Lockheed Martin TI

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

**CHANGE DETAILS** 

Item Description

Amount

Subcontractor shall provide all material, labor, equipment to furnish and install the added scope for the Building B Kitchen.

\$58,849.00

\$58,849.00

**SCHEDULE** 

Completion date of original contract will not be adjusted, unless noted herein.

**CONTRACT SUMMARY** 

Cost Code	Previous Amount	This Change Order	<b>Current Contract Amount</b>
11152.00-K10-16000.00-S	\$1,325,335.00	\$58,849.00	\$1,384,184.00
	\$1,325,335.00	\$58,849.00	\$1,384,184.00
Original Contract Amount			\$1,043,484.00
Previously Approved Change Orders		······································	\$281,851.00
Amount this Change Order			\$58,849.00
Contract Amount to Date	***************************************	***************************************	\$1,384,184.00

# ACKNOWLEDGEMENT

Please sign and return all original copies

Bergelectric Corp

JAN 1 4 2009

Tony Parka Printed Name


OPUS West Construction Corporation

Andrew Ranallo

Printed Name

Reference this change order number on all Application for Payment documents.







Change Order Date:

01/06/2009

Electrical Design/Build

Change Order #:

CON-11152.00-2

To Subcontract Agreement dated:

07/01/2008

TO: Bergelectric Corp

650 Opper Street Escondido, CA 92029 PROJECT: Lockheed Martin TI

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

**CHANGE DETAILS** 

Description Item

Subcontractor shall provide all material, labor, equipment to furnish and install the added scope for the Building B Kitchen.

Amount \$58,849.00

\$58,849.00

**SCHEDULE** 

Completion date of original contract will not be adjusted, unless noted herein.

**CONTRACT SUMMARY** 

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-K10-16000.00-S	\$1,325,335.00	\$58,849.00	\$1,384,184.00
	\$1,325,335.00	\$58,849.00	\$1,384,184.00
Original Contract Amount			\$1,043,484.00
Previously Approved Change Orders			\$281,851.00
Amount this Change Order			\$58,849.00
Contract Amount to Date	***************************************		\$1,384,184.00

# **ACKNOWLEDGEMENT**

Please sign and return all original copies

Bergelectric Corp

**OPUS West Construction Corporation** 

Tony Parka

JAN 1 4 2009

Printed Name

Andrew Ranallo

Printed Name

Date

Reference this change order number on all Application for Payment documents.



# SUBCONTRACTOR APPLICATION FOR PAYMENT

roject Name:	Lockheed Martin TI		Project l	Number:	11152			
ubcontractor:	Bergelectric Corp		Date of A	Application:				
upplier #:	1006786							
ddress:	650 Opper Street		Applicat	tion Number:				
	Escondido, CA 92029		Period F	From:		Period	l То:	
hone :	760.746.1003							
emittance Address :	OPUS West Construction Co	rporation						
	Attn : Accounts Payable							
	2050 Main Street Suite 800							
	Irvine, CA 92614	,						
ONTRACT INFORM	IATION							
ONTRACT INTO IN	ITEM		SALES	TAX (\$)(if application	uble)	1	TOTAL (\$)	
ORIGINAL CONTRAC							\$1,043,484.00	
	IANGE ORDER thru # 8			*****				
7 05 111 110 122 011							\$340,700.00	·
	CONTRACT AMOUNT TO DAT	E TOTAL					\$1,384,184.00	)
PPLICATION INFO	RMATION							
	& Stored to Date		s	<del> </del>				
•	10	9/4			<del></del>			
Less Retainage		70	<b>,</b>			•		
Total Earned less	s Retainage (A - B)					s		
Less Previous Bil	llings (previous req's line C)		\$		_			
Current Payment	t Due (C - D)					\$	<del></del>	
Balance to Finish	, Plus Retainage (H - A + B)		<u> </u>		_			
Current Gross A	mount Completed This Period		s		_			
	SUBCONTRAC	TOR: Berg	electric Corp				Supplier #: 100	06786
	BY:							<del>.</del>
	DATE:							<del> </del>
PPLICATION BREA								
HIS SECTION MUST	BE COMPLETED IN ORDER FO	R THIS PAYMENT TO	BE PROCESSE	D BY OPUS	r	1		г
			Work Co	ompleted		1		
Account Code	Description	CurrentContract	From		Total Work	Percent	Retainage This	Net Payment
		Amount	Previous	This Period	Complete	Complete	Application	
			Application		ļ		<b> </b>	
1152.00-K10-16000.00-S	Electrical Systems -	\$1,384,184.00			I+G	A/H	<del> </del>	G-K
	Subcontract							
	Total	\$1,384,184.00		ļ				
	l	Н		G	<u> </u>	1 1	КК	E
				. J. D				
intered By :			Approv	еа ву:				<u> </u>
	Accounting	Date			Pro	ject Manager		Date
HADED AREA FOR	OPUS ACCOUNTING USE O	NLY						
Vendor II	Day San Carlotte	Vendor Inv. #	se e a feb	Da	e minima		G/L Exp 🖑 🤼	120 平底
	たいい はいだれいい はおいせき 本田 ネリガルを料理的数	NO SON TOTAL SERVICE SERVICE SERVICES	<b>元素人。2018年7月17日</b>	SECTION OF CHILDREN	<b>网络美国阿尔克斯特斯</b> 特的第	Something the	SECULTATION OF SHEET OF	were a second that the constitution of the





OEC 15 2008

OPUS WEST-IRVINE Electrical Design/Build

CON-11152.00-2

Change Order Date:

12/04/2008

Change Order #:

7

To Subcontract Agreement dated:

07/01/2008

TO: Bergelectric Corp

650 Opper Street

Escondido, CA 92029

PROJECT: Lockheed Martin TI

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

**CHANGE DETAILS** 

Item Description Subcontractor shall provide all material, labor, equipment to add LED rope lighting in Building B 1

Subcontractor shall provide all material, labor, equipment to add five (5) E-Mon in use meters to

Building B kitchen and server room panels.

Amount

\$2,889.00

\$5,299.00

\$8,188.00

**SCHEDULE** 

2

Completion date of original contract will not be adjusted, unless noted herein.

**CONTRACT SUMMARY** 

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-K10-16000.00-S	\$1,317,147.00	\$8,188.00	\$1,325,335.00
11158.00 1110 10000111 2	\$1,317,147.00	\$8,188.00	\$1,325,335.00
Original Contract Amount			\$1,043,484.00
Previously Approved Change Orders			\$273,663.00
Amount this Change Order			\$8,188.00
0 · · · · · · · · · · · · · · · · · · ·			\$1,325,335,00

**ACKNOWLEDGEMENT** 

Please sign and return all original copies

Bergelectric Corp

Printed Name

Tony Parra

Printed On: 12/10/2008

Date

DEC 1 2 2008

Andrew Ranallo


**OPUS West Construction Corporation** 

Printed Name

12/15/08

Reference this change order number on all Application for Payment documents.

Page 1 of 1







DEC 15 2008

**OPUS WEST-IRVINE** 

Change Order Date:

12/01/2008

Electrical Design/Build

Change Order #:

6

To Subcontract Agreement dated:

07/01/2008

CON-11152.00-2

TO: Bergelectric Corp

PROJECT: Lockheed Martin TI

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

650 Opper Street Escondido, CA 92029

**CHANGE DETAILS** 

Item	Description	Amount
1	Subcontractor shall provide all material, labor, equipment to demo the can lights, exit signs and	\$473.00
	strip lights on the first floor of Building B.	
2	Subcontractor shall provide all material, labor, equipment to relocate 4g switch and card reader	\$723.00
	in Building B room 121 at the kitchen.	
3	Subcontractor shall provide all material. labor, equipment to furnish and install the added new	\$804.00
	card readers in Building B – two (2) doors in room 128.	
		\$2,000.00

#### **SCHEDULE**

Completion date of original contract will not be adjusted, unless noted herein.

**CONTRACT SUMMARY** 

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-K10-16000.00-S	\$1,315,147.00	\$2,000.00	\$1,317,147.00
	\$1,315,147.00	\$2,000.00	\$1,317,147.00
Original Contract Amount			\$1,043,484.00
Previously Approved Change Orders			\$271,663.00
Amount this Change Order			\$2,000.00
Contract Amount to Date			\$1,317,147,00

# **ACKNOWLEDGEMENT**

Please sign and return all original copies

Bergelectric Corp

**OPUS West Construction Corporation** 

Tony Parra

Printed On: 12/08/2008

DEC 1 0 2000

Andrew Ranallo

Printed Name

Printed Name

Reference this change order number on all Application for Payment documents.





DEC 15 2008

# OPUS WEST-IRVINE

Change Order Date:

11/05/2008

Change Order #:

5

Electrical Design/Build CON-11152.00-2

To Subcontract Agreement dated:

07/01/2008

PROJECT: Lockheed Martin TI

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

TO: Bergelectric Corp

650 Opper Street

Escondido, CA 92029

**CHANGE DETAILS** 

Item Description

Subcontractor shall provide all material, labor, equipment to furnish and install the added 4 flag

pole lights in front of Building B.

Amount

\$5,685.00

\$5,685.00

**SCHEDULE** 

Completion date of original contract will not be adjusted, unless noted herein.

CONTRACT SUMMARY

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-K10-16000.00-S	\$1,309,462.00	\$5,685.00	\$1,315,147.00
11132.00-1010 10000.00 5	\$1,309,462.00	\$5,685.00	\$1,315,147.00
Original Contract Amount			\$1,043,484.00
Previously Approved Change Orders			ma ( 5 0.70 0.0
Amount this Change Order			\$5,685.00
C. A. at A. aranat to Data			\$1,315,147.00

**ACKNOWLEDGEMENT** 

Please sign and return all original copies

Bergelectric Corp

Tony Parra Printed Name

OEC 1 0 2008

Date

**OPUS West Construction Corporation** 


Andrew Ranallo

Printed Name

2/15/08 Date

Reference this change order number on all Application for Payment documents.

Page 1 of 1





DEC 15 2008

OPUS WEST-IRVINE

Electrical Design/Build CON-11152.00-2

Change Order Date:

10/15/2008

Change Order #:

4

To Subcontract Agreement dated:

07/01/2008

TO: Bergelectric Corp

650 Opper Street Escondido, CA 92029

PROJECT: Lockheed Martin Tl

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

**CHANGE DETAILS** 

ltem	Description	Amount
1	Subcontractor shall provide all material, labor, equipment to furnish and install the added	\$11,104.00
	building automation interface for buildings A, B and C.	
2	Subcontractor shall provide all material, labor, equipment to furnish and install the added communication conduit.	\$10,465.00
3	Subcontractor shall provide all material, labor, equipment to furnish and install the added projection screen requirements.	\$1,102.00
4	Subcontractor shall provide all material, labor, equipment to furnish and install the added room	\$1,910.00
•	132 power.	
5	Subcontractor shall provide all material, labor, equipment to furnish and install the added building A office revision.	\$2,557.00
		\$27,138.00

# **SCHEDULE**

Completion date of original contract will not be adjusted, unless noted herein.

CONTRACT SUMMARY

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-K10-16000.00-S	\$1,282,324.00	\$27,138.00	\$1,309,462.00
	\$1,282,324.00	\$27,138.00	\$1,309,462.00
Original Contract Amount			\$1,043,484.00
Previously Approved Change Orders			\$238,840.00
Amount this Change Order			\$27,138.00
Contract Amount to Date			\$1,309,462.00

# ACKNOWLEDGEMENT

Tony Parra

Please sign and return all original copies

Bergelectric Corp

Printed Name

DEC 1 0 2008

OPUS West Construction Corporation

Andrew Ranallo

Printed Name

12/15/08 Date

Reference this change order number on all Application for Payment documents.

Printed On: 12/08/2008

#11541

# RECEIVED



# **OPUS West Construction Corporation** SUBCONTRACT CHANGE ORDER

DEC 15 2008

OPUS WEST-IRVINE

CON-11152.00-2

Change Order Date:

10/10/2008

07/01/2008

Change Order #:

3

To Subcontract Agreement dated:

TO: Bergelectric Corp

650 Opper Street

Escondido, CA 92029

PROJECT: Lockheed Martin Tl

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

**CHANGE DETAILS** 

Item	Description	Amount
1	Subcontractor shall provide all material, labor, equipment to furnish and install the added fire	\$5,642.00
	alarm requirements for Building A.	
2	Subcontractor shall provide all material, labor, equipment to furnish and install the added fire	\$7,437.00
	alarm requirements for Building B.	
3	Subcontractor shall provide all material, labor, equipment to furnish and install the added fire	\$7,950.00
	alarm requirements for Building C.	
		\$21,029.00

# **SCHEDULE**

Completion date of original contract will not be adjusted, unless noted herein.

**CONTRACT SUMMARY** 

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-K10-16000.00-S	\$1,261,295.00	\$21,029.00	\$1,282,324.00
	\$1,261,295.00	\$21,029.00	\$1,282,324.00
Original Contract Amount			\$1,043,484.00
Previously Approved Change Orders	h		\$217,811.00
Amount this Change Order			\$21,029.00
Contract Amount to Date		•••••	\$1,282,324.00

ACKNOWLEDGEMENT

Tony Parra

Please sign and return all original copies

Bergelectric Corp

Printed Name

Date

DEC 1 0 2003

Andrew Ranallo

OPUS West Construction Corporation

Printed Name

12/15/08 Date

Reference this change order number on all Application for Payment documents.





Change Order Date:

09/30/2008

Change Order #:

To Subcontract Agreement dated:

07/01/2008

TO: Bergelectric Corp 650 Opper Street

Escondido, CA 92029

OPUS V Corporation CT CHANGE ORDER SUBCO

DEC 15 2008

Electrical Design/Build CON-11152.00-2

PROJECT: Lockheed Martin Tl

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

**CHANGE DETAILS** 

Item	Description	Amount
1	Subcontractor shall provide all material, labor, equipment to furnish and install the added power	\$1,582.00
	receptacles, outlets, switches and Telco stub to Building A break room.	
2	Subcontractor shall provide all material, labor, equipment to furnish and install the added power	\$1,582.00
•	receptacles, outlets, switches and Telco stub to Building B break room.	
3	Subcontractor shall provide all material, labor, equipment to furnish and install the added power	\$1,582.00
	receptacles, outlets, switches and Telco stub to Building C break room.	
		\$4,746.00

# **SCHEDULE**

Completion date of original contract will not be adjusted, unless noted herein.

**CONTRACT SUMMARY** 

Cost Code	Previous Amount	This Change Order	<b>Current Contract Amount</b>
11152.00-K10-16000.00-S	\$1,256,549.00	\$4,746.00	\$1,261,295.00
	\$1,256,549.00	\$4,746.00	\$1,261,295.00
Original Contract Amount			\$1,043,484.00
Previously Approved Change Orders			\$213,065.00
Amount this Change Order			\$4,746.00
Contract Amount to Date			\$1,261,295.00

# **ACKNOWLEDGEMENT**

Tony Parra

Printed On: 12/08/2008

Please sign and return all original copies

Bergelectric Corp

Printed Name

DEC 1 0 2008 Date

**OPUS West Construction Corporation** 

Andrew Ranallo

Printed Name

12/15/08

Reference this change order number on all Application for Payment documents.

Page 1 of 1



# **OPUS West Construction Corporation** SUBCONTRACT CHANGE ORDER BERGELECTRIC CORP. SAN DIEGE DEFFICEI Design/Build

Change Order Date:

10/17/2008

Change Order #:

1

CON-11152.00-2

To Subcontract Agreement dated:

07/01/2008

TO: Bergelectric Corp

650 Opper Street Escondido, CA 92029 PROJECT: Lockheed Martin TI

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

# **CHANGE DETAILS**

Item	Description	Amount
1	Subcontractor shall replace exisiting light fixtures in project with upgraded super T8 fixtures.	\$69,527.00
2	Subcontractor shall reduce light fixture count to allow for .7 watts per square foot of open office electrical load	\$(41,452.00)
3	Subcontractor shall provide upgraded switch gear at main electrical room to accommodate for increased electrical loads	\$53,125.00
4	Subcontractor shall provide sealed EMT conduit runs as directed by Tenant at building B	\$9,872.00
5	Subcontractor shall provide ten (10), 3 gang junction boxes with 1 1/4" coduit at SIL lab for future VGA cables	\$1,961.00
6	Subcontractor shall provide additional office receptacles per revised furniture layout coordination for Buildings A and C	\$5,681.00
7	Subcontractor shall provide additional engnineering design as required to accomplish construction revisions due to Tenant Scope changes	\$10,925.00
8	Subcontractor shall provide outlet revisions to in place tenant improvement buildout at all offices in Building B per revised furniture layout coordination	\$16,229.00
9	Subcontractor shall povide additional power requirements at room B225 as directed by Tenant	\$2,036.00
10	Subcontractor shall provide additional conduits at building B conference rooms for Floor boxes, projection screens and LCD requirements	\$4,991.00
11	Subcontractor shall provide additional power and data outlets at Building B lobby as directed by Tenant	\$493.00
12	Subcontractor shall relocate electrical panels to evenly distribute at all IDF and server rooms as requested by Tenant	\$79,677.00
		\$213,065.00

# **SCHEDULE**

Completion date of original contract will not be adjusted, unless noted herein.

# **CONTRACT SUMMARY**

Printed On: 10/17/2008

Cost Code	Previous Amount	This Change Order	Current Contract Amount
11152.00-K10-16000.00-S	\$1,043,484.00	\$213,065.00	\$1,256,549.00
	\$1.043.484.00	\$213,065.00	\$1,256,549.00

Page 1 of 2



Original Contract Amount		\$1,043,484.00
Previously Approved Change Orders		\$0.00
Amount this Change Order		\$213,065.00
Contract Amount to Date		\$1,256,549.00
ACKNOWLEDGEMENT		
Please sign and return all original copies		
Bergelectric Corp	OPUS West Construction Corporation	
Tony Parra  No   72   08	Andrew Ranallo Jo Printed Name Date	/31/08

Reference this change order number on all Application for Payment documents.

M



11541

October 17, 2008

Ken Bullard Bergelectric Corp-1006786 650 Opper Street Escondido, CA 92029

Job / Reference No: 11152.00 (must be on all correspondence)

Project:

Lockheed Martin TI

Address:

10301, 10325, 10343 Meanley Drive

San Diego, CA 92131

Attached is:

**CHANGE ORDER NUMBER: 1** 

SIGN AND RETURN ALL ORIGINALS of the Change Order. We will return one completely executed copy to you

for your records. When invoicing OPUS West

Construction Corporation for work/materials included in this Change Order use the attached form. OPUS West Construction Corporation MUST be in receipt of a fully executed OPUS West Construction Corporation Change Order by the 25th of the month in order for your project

draw to be released.

# THE FOLLOWING ITEMS MUST BE IN OUR OFFICE PRIOR TO RELEASE OF REQUESTED PAYMENT:

No payment will be processed until these required documents are on file

- 1. Original signature fully executed Contract Document.
- 2. Completed W-9 Form.
- 3. Original OPUS West Construction Corporation Application For Payment (and invoice) submitted Contract Documents. Application For Payment Forms MUST be received by the 25th of the month for payment by the following 30th. No fax copies will be accepted.
- 4. Original current insurance certificates submitted per Contract Documents.
- 5. Original signature fully executed Change Order(s) if Application For Payment and invoice to OPUS West Construction Corporation includes payment for item(s) encompassed by Change Order(s).
- Conditional and/or Unconditional Waiver Releases from suppliers/equipment vendors used relating to this Change Order.

Be aware that any discrepancies will place a hold on your payment

# COPIES AND FAXES ARE NOT ACCEPTED IN LIEU OF ORIGINAL INVOICES

NOTE: Do not show <u>any</u> unapproved or non-executed Change Orders on your Pay Application. To do so will stop your pay draw until the following month.

<u>RETENTION:</u> When requesting release of Retention, you must submit an original Application For Payment and invoice requesting the Retention amount specifically.

Printed On: 10/17/2008 Page 1



# SUBCONTRACTOR APPLICATION FOR PAYMENT

roject Name:	Lockheed Martin TI		Project I	Number:	11152		1	
ubcontractor:	Bergelectric Corp		<del></del> -	Application:	-			
upplier #:	1006786	A.S.**	<del></del>					
ddress:	650 Opper Street		Applicat	tion Number:				_
	Escondido, CA 92029		Period F	rom:		Period	I To:	
'hone :	760,746.1003					<del></del>		
Remittance Address :	OPUS West Construction Co	orporation						
	Attn : Accounts Payable							
	2050 Main Street Suite 800							
	Irvine, CA 92614							
CONTRACT INFORM	ATION							
C. T. I. C. I. W. I. W. C. I. W. I. W. C. I. W. I.	ITEM		SALES	TAX (\$)(if applic	able)		TOTAL (\$)	
ORIGINAL CONTRAC	T AMOUNT						\$1,043,484.00	
OPUS APPROVED CHA	ANGE ORDER thru # 1						\$213,065.00	)
(	CONTRACT AMOUNT TO DAT	E TOTAL					\$1,256,549.00	)
APPLICATION INFOR	RMATION							
Total Completed &	& Stored to Date		\$					
B Less Retainage	10	%	\$					
Total Earned less	<del></del>			1	_	\$		
	_		¢					
	ings (previous req's line C)		3		***	•		
Current Payment			\$			2	<del></del>	
	Plus Retainage (H - A + B)		*****		-	•		
G Current Gross An	nount Completed This Period	Paras	\$		_		o v 100	06786
	SUBCONTRAC	TOR: Beige	electric Corp				Supplier #: 100	
	BY:							
	DATE:							
APPLICATION BREAD	<u>KDOWN</u>							
THIS SECTION MUST I	BE COMPLETED IN ORDER FO	OR THIS PAYMENT TO	BE PROCESSE	D BY OPUS				
			Work Co	ompleted				
Account Code	Description	CurrentContract Amount	From Previous	This Period	Total Work Complete	Percent Complete	Retainage This Application	Net Paymer
			Application		1:0	<del> </del>		<del> </del>
11152.00-K10-16000.00-S	Electrical Systems -	\$1,256,549.00			I+G	A/H		G-K
	Total	\$1,256,549.00						
		Н	i	G	Α	1	K	E

SHADED AREA FOR OPUS ACCOUNTING USE ONLY