

B 10 (Official Form 10) (12/07)

UNITED STATES BANKRUPTCY COURT Southern District of Ohio		PROOF OF CLAIM
Name of Debtor Triad Energy Corporation		Case Number 08-62744
NOTE This form should not be used to make a claim for an administrative expense arising after the commencement of the case. A request for payment of an administrative expense may be filed pursuant to 11 U.S.C. § 503.		
Name of Creditor (the person or other entity to whom the debtor owes money or property) Arvilla Oilfield Services, LLC		<input type="checkbox"/> Check this box to indicate that this claim amends a previously filed claim Court Claim Number _____ (If known) Filed on _____
Name and address where notices should be sent Arvilla Oilfield Services, c/o J Breckenridge Martin, Esq Bowles Rice McDavid Graff & Love, P O Box 49, Parkersburg, WV 26102		
Telephone number (304) 420-5506		
Name and address where payment should be sent (if different from above) 7994 South Pleasants Highway St Marys, WV 26170		<input type="checkbox"/> Check this box if you are aware that anyone else has filed a proof of claim relating to your claim. Attach copy of statement giving particulars. <input type="checkbox"/> Check this box if you are the debtor or trustee in this case.
Telephone number (304) 665-2652		
1 Amount of Claim as of Date Case Filed \$ <u>655,924.31</u> If all or part of your claim is secured, complete item 4 below, however, if all of your claim is unsecured do not complete item 4. If all or part of your claim is entitled to priority complete item 5. <input type="checkbox"/> Check this box if claim includes interest or other charges in addition to the principal amount of claim. Attach itemized statement of interest or charges.		5 Amount of Claim Entitled to Priority under 11 U.S.C. § 507(a) If any portion of your claim falls in one of the following categories, check the box and state the amount. Specify the priority of the claim <input type="checkbox"/> Domestic support obligations under 11 U.S.C. § 507(a)(1)(A) or (a)(1)(B) <input type="checkbox"/> Wages, salaries or commissions (up to \$10,950*) earned within 180 days before filing of the bankruptcy petition or cessation of the debtor's business whichever is earlier - 11 U.S.C. § 507(a)(4) <input type="checkbox"/> Contributions to an employee benefit plan - 11 U.S.C. § 507(a)(5) <input type="checkbox"/> Up to \$2,425* of deposits toward purchase lease or rental of property or services for personal family or household use - 11 U.S.C. § 507(a)(7) <input type="checkbox"/> Taxes or penalties owed to governmental units - 11 U.S.C. § 507(a)(8) <input type="checkbox"/> Other - Specify applicable paragraph of 11 U.S.C. § 507(a)() Amount entitled to priority \$ _____ <small>*Amounts are subject to adjustment on 4/1/10 and every 3 years thereafter with respect to cases commenced on or after the date of adjustment.</small>
2 Basis for Claim <u>Goods sold, services performed pursuant to contract</u> (See instruction #2 on reverse side)		
3 Last four digits of any number by which creditor identifies debtor <u>N/A</u> 3a Debtor may have scheduled account as <u>No schedules filed to date</u> (See instruction #3a on reverse side)		
4 Secured Claim (See instruction #4 on reverse side) Check the appropriate box if your claim is secured by a lien on property or a right of setoff and provide the requested information. Nature of property or right of setoff <input checked="" type="checkbox"/> Real Estate <input type="checkbox"/> Motor Vehicle <input type="checkbox"/> Other Describe <u>See attached</u> Value of Property \$ <u>unknown</u> Annual Interest Rate <u> </u> % Amount of arrearage and other charges as of time case filed included in secured claim, if any \$ <u> </u> Basis for perfection <u>Mechanic's Lien</u> Amount of Secured Claim \$ <u>655,924.31</u> Amount Unsecured \$ <u>0.00</u>		
6 Credits The amount of all payments on this claim has been credited for the purpose of making this proof of claim. 7 Documents Attach redacted copies of any documents that support the claim, such as promissory notes, purchase orders, invoices, itemized statements of running accounts, contracts, judgments, mortgages, and security agreements. You may also attach a summary. Attach redacted copies of documents providing evidence of perfection of a security interest. You may also attach a summary. (See definition of redacted on reverse side) DO NOT SEND ORIGINAL DOCUMENTS. ATTACHED DOCUMENTS MAY BE DESTROYED AFTER SCANNING. If the documents are not available, please explain.		
Date <u>2/13/09</u> Signature The person filing this claim must sign it. Sign and print name and title if any of the creditor or other person authorized to file this claim and state address and telephone number if different from the notice address above. Attach copy of power of attorney, if any. J Breckenridge Martin, Counsel for Creditor		FOR COURT USE ONLY <div style="font-size: 2em; font-weight: bold; margin: 10px 0;">FILED</div> <div style="font-size: 1.2em; font-weight: bold;">FEB 13 2009</div>

Penalty for presenting fraudulent claim: Fine of up to \$500,000 or imprisonment for up to 5 years or both. 18 U.S.C. §§ 152 and 3571



NOTICE OF MECHANIC'S LIEN

VUC

4PAGE487

TO. TRIAD RESOURCES, INC
c/o West Virginia Secretary of State
27724 STATE ROUTE 7
MARIETTA OH 45750

TRIAD ENERGY CORPORATION
c/o West Virginia Secretary of State
27724 STATE ROUTE 7
MARIETTA OH 45750

NOTICE IS HEREBY GIVEN, in accordance with the laws of the State of West Virginia, that the undersigned, **ARVILLA OILFIELD SERVICES, LLC**, a West Virginia limited liability company, who under and by virtue of a contract with you furnished work, labor, services, and materials necessary to the erection, construction, equipping and/or completion of a portion of the oil and gas pipeline known as "Jacksonburg Pipeline #483/Eureka Gathering System" from the coordinates Lat N 039 47769° Lon W 080 53631° to N 039 46783° Lon W 080 58990°, claims a lien to secure the payment of the sum of **SIX HUNDRED FIFTY-FIVE THOUSAND NINE HUNDRED TWENTY-FOUR and 31/100 DOLLARS (\$655,924.31)**, plus all applicable interest allowed by law, upon your interest in and to those certain rights-of-way, easements, leasehold estates, or other estates in real property situate in Wetzel County, West Virginia, more particularly described on **EXHIBIT A** attached hereto, and upon all buildings, structures, materials, goods, pipe and pipeline, equipment, and all other items and improvements thereon or appurtenant thereto, and that said labor, services, and materials were of the nature and were furnished on the dates and in the quantities and at the price as shown in **EXHIBIT B** and in the following summary thereof


W-4 488

Invoice No	Date	Amount
30005523	10/07/2008	\$ 18,048 00
30005590	10/07/2008	\$ 2,306 50
30005703	10/14/2008	\$ 81,399 00
30005935	11/04/2008	\$ 53,621 00
30005939	11/06/2008	\$ 162 00
30006023	11/10/2008	\$311,140 00
30006134	11/18/2008	\$ 63,370 81
30006175	11/25/2008	\$ 3,400 00
30006382	12/08/2008	\$ 31,774 00
30006400	12/10/2008	\$ 71,910 00
30006550	12/30/2008	\$ 1,683 00
30006616	01/05/2009	\$ 27,300 00
Total		\$655,924 31

FURTHER NOTICE IS HEREBY GIVEN that the undersigned has not been paid the said sum of **SIX HUNDRED FIFTY-FIVE THOUSAND NINE HUNDRED TWENTY-FOUR and 31/100 DOLLARS (\$655,924 31)**, by you or any of you, or by any other person, firm or corporation, that the undersigned claims, and will claim, a lien upon your interest in the above-described real estate and the buildings, structures, materials, goods, pipe and pipeline, equipment, and all other items and improvements thereon or appurtenant thereto to secure payment of said sum, and that the last day of work on said construction project by the undersigned was **DECEMBER 5, 2008**

Given under my hand this 14th day of January, 2009


ARVILLA OILFIELD SERVICES, LLC

By 
Rebecca L. Smith, Managing Member

VIC -- 4PAGE489


STATE OF WEST VIRGINIA
COUNTY OF PLEASANTS, TO-WIT.


REBECCA L SMITH, Managing Member of ARVILLA OILFIELD SERVICES, LLC, a West Virginia limited liability company, being first duly sworn, says that the statements contained in the foregoing Notice of Mechanic's Lien are true, as she verily believes


Rebecca L Smith

Taken, subscribed and sworn to before me this 14th day of January, 2009


My commission expires October 15, 2017




NOTARY PUBLIC

The foregoing instrument was prepared by or under the direction of Richard A Hudson, Attorney at Law, BowlesRiceMcDavidGraff&Love LLP, Post Office Box 49, Parkersburg, West Virginia 26102

LINE NO.	GRANTOR	GRANTEE	DISTRICT	COUNTY	DATE	RECORDING DATE	VOL/PAGE
BRADEN TO DOWNS (MAINLINE MAP #952) SERIES E2, Wetzel County							
143	McIntyre, Luke & Sarah J	*Theodore M. Towl	Grant	Wetzel	7/15/1890	3/19/1891	32/394
	McIntyre, Luke & Sarah J	Eureka Pipeline Company	Grant	Wetzel	3/9/1897	5/28/1897	51/68
142.5	Zihlman, Joseph & Rose	Eureka Pipeline Company	Grant	Wetzel	6/15/1892	11/12/1892	36/631
	Carline, William & John	Eureka Pipeline Company	Grant	Wetzel	3/9/1897	5/28/1897	51/69
142	Dewhurst, Jas. B et al	*Theodore M. Towl	Grant	Wetzel	7/9/1890	3/19/1891	32/380
141	Ice, Nancy et al	*Theodore M. Towl	Grant	Wetzel	6/27/1890	3/17/1891	32/378
	Dawson, Jonathon H.	Eureka Pipeline Company	Grant	Wetzel	3/9/1897	5/28/1897	551/70
140, 138, 132, 130	Robinson, J S & L.A.	*Theodore M. Towl	Grant	Wetzel	6/28/1890	3/19/1897	32/392
140	Robinson, L.G & J.S.	Eureka Pipeline Company	Grant	Wetzel	3/4/1897	5/28/1897	51/79
139	Orr, John	*Theodore M. Towl	Grant	Wetzel	4/3/1890	3/16/1891	32/379
137	Orr, John & Wm. Carlin	*Theodore M. Towl	Grant	Wetzel	7/3/1890	3/17/1891	32/380
	Carlin, Wm	Eureka Pipeline Company	Grant	Wetzel	3/9/1897	5/28/1897	51/87
136	Smith, H.L.	*Theodore M. Towl	Grant	Wetzel	9/20/1890	3/16/1891	32/381
	Smith, H.L.	Eureka Pipeline Company	Grant	Wetzel	3/4/1897	5/28/1897	51/72
135	Wells, Charles E. et al	*Theodore M. Towl	Grant	Wetzel	6/25/1890	3/17/1891	32/383
	Wells, Charles E. et al	Eureka Pipeline Company	Grant	Wetzel	3/6/1897	5/28/1897	51/73
134	Starkey, John W & Sarah A	*Theodore M. Towl	Grant	Wetzel	6/27/1890	3/16/1891	32/383
	Starkey, John W & Sarah A	Eureka Pipeline Company	Grant	Wetzel	3/8/1897	5/28/1897	551/74
133	Hood, H. & Eliza	*Theodore M. Towl	Grant	Wetzel	6/26/1890	3/16/1891	32/385
	Hood, H. & Eliza	Eureka Pipeline Company	Grant	Wetzel	3/8/1897	5/28/1897	51/76
132, 138	Robinson, L.G.	Eureka Pipeline Company	Grant	Wetzel	3/4/1897	5/28/1897	51/77
131	Starkey, Samuel	*Theodore M. Towl	Grant	Wetzel	6/26/1890	3/17/1891	32/384
	Starkey, Samuel	Eureka Pipeline Company	Grant	Wetzel	3/8/1897	5/28/1897	51/78
131.5	McIntire, O P	Eureka Pipeline Company	Grant	Wetzel	2/11/1902	6/8/1996	72/246
	McIntyre, O.P	Eureka Pipeline Company	Grant	Wetzel	2/11/1902	6/8/1996	72/247
	McIntyre, O.P	Eureka Pipeline Company	Grant	Wetzel	2/11/1902	6/8/1996	72/248
130	Robinson, L.G & J.S	Eureka Pipeline Company	Grant	Wetzel	3/4/1897	5/28/1897	51/81
	Robinson, L.G & J.S.	Eureka Pipeline Company	Grant	Wetzel	1/5/1901	6/8/1996	72/241
	Robinson, L.G & J.S	Eureka Pipeline Company	Grant	Wetzel	1/5/1901	6/8/1996	72/242
	Robinson, L.G. & J.S.	Eureka Pipeline Company	Grant	Wetzel	1/5/1901	6/8/1996	72/243
129	Campbell, V. & S.S.	Eureka Pipeline Company	Grant	Wetzel	6/26/1890	3/17/1891	32/386
	Campbell, Vachel & S.S.	Eureka Pipeline Company	Grant	Wetzel	3/8/1897	5/28/1897	51/88
128	Price, J.L. & W.J	*Theodore M. Towl	Grant	Wetzel	6/26/1890	3/18/1891	32/387
	Price, J.L.	Eureka Pipeline Company	Grant	Wetzel	3/8/1897	5/28/1897	51/82
127	Higgins, Joshua & Nancy	*Theodore M. Towl	Grant	Wetzel	6/26/1890	3/19/1891	32/390
	Starkey, W.V.	Eureka Pipeline Company	Grant	Wetzel	3/8/1897	5/28/1897	51/83
126	Starkey, S.D & J.E.	*Theodore M. Towl	Grant	Wetzel	6/26/1890	3/19/1891	32/393
	Starkey, R.F	Eureka Pipeline Company	Grant	Wetzel	3/8/1897	5/28/1897	51/85



LINE NO.	GRANTOR	GRANTEE	DISTRICT	COUNTY	DATE	RECORDING DATE	VOL/PAGE
	Hall, Perry & Palmyra	Eureka Pipeline Company	Grant	Wetzel	3/18/1897	5/28/1897	51/86
* Assigned to the Eureka Pipeline Co by the following assignments. Recorded 10/19/1891 Book 55, Page 12, Book 35, Page 2							
DOWNS STATION TO WV-PA LINE BRADEN TO DOWNS (MAIN LINE MAP #1568) SERIES E552, Wetzel County							
28, 31, 32, 38, 39, 40, 42	Robinson Improvement Company	Eureka Pipeline Company	Grant	Wetzel	10/3/1914	11/9/1914	4/341
28.5	Swiger, H. S.	Eureka Pipeline Company	Grant	Wetzel	6/20/1913	7/15/1913	3A/180
30	Wells, Charles E. et al	Eureka Pipeline Company	Grant	Wetzel	3/13/1913	3/26/1913	3A/3
34, 35	Wells, Charles E. et al	Eureka Pipeline Company	Grant	Wetzel	3/13/1913	3/26/1913	3A/4
32	Carlin, Wm	Eureka Pipeline Company	Grant	Wetzel	6/11/1912	7/26/1912	3/103
37	Hood, H.	Eureka Pipeline Company	Grant	Wetzel	6/12/1912	7/26/1912	3/105
	Hood, H.	Eureka Pipeline Company	Grant	Wetzel	8/17/1916	9/23/1916	5/124
41	McIntire, O. P	Eureka Pipeline Company	Grant	Wetzel	6/12/1912	7/26/1912	3/102
42.5	Habert, Dena	Eureka Pipeline Company	Grant	Wetzel	11/12/1912	12/18/1912	2A/428
43	Carl, A. N	Eureka Pipeline Company	Grant	Wetzel	6/11/1912	7/26/1912	3/106
44	Kocher, E. R.	Eureka Pipeline Company	Grant	Wetzel	6/12/1912	7/26/1912	3/108
44.5	Starkey, S. D	Eureka Pipeline Company	Grant	Wetzel	11/12/1912	12/18/1912	2A/427
45	Hall, Perry & Palmyra	Eureka Pipeline Company	Grant	Wetzel	7/23/1912	8/20/1912	3/110

WV-491

VOL 4 PAGE 492



INVOICE

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Invoice-Number: 30006616
Invoice Date: 1/05/2009

Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O.Number:
Ordered By:


Salesperson:

Our Order#: 33006970
Terms: Net 30 Days
Due Date: 2/04/2009

SVC-DATES DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
12/05/2008 WT# 1105 RIGHT OF WAY PREPARE RIGHT OF WAY	4,200.00	FT	6.50	27,300.00
TOTAL INVOICE AMOUNT				27,300.00 *

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652



FOREMAN DAILY REPORT

DATE 1-24-08 JOB # 483
 Foreman LOU WEGG No of Men 4
 Job Location Jacksonville Company TRINCO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Bill Green			
Below ground pipe installed		4200			Derek Bills			
R.O.W cleared / built	12"	2200'			Samie Kinsall			
Rock ditch					Bernard Maston			
Rock shield installed								
Silt fence installed								
Anodes								
Test Stations								
Tie-in								
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks: Built R.O.W

Eq./Unit: _____ Hrs./Worked: _____ Service needed _____

Extra Work. _____

Approved by: _____

VOL: 4 PAGE 494



INVOICE

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Invoice-Number: 30006550
Invoice Date: 12/30/2008

Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Our Order#: 33006835
Terms: Net 30 Days
Due Date: 1/29/2009

SVC-DATES DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
12/16/2008 WT# 18445 STONE FOR LOCATION SUPPLIES PURCHASED	1.00	EA	1,683.00	1,683.00
TOTAL INVOICE AMOUNT				1,683.00 *

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

Mailed On

Date: 12-30-08

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

P E N D I N G I N V O I C E F O R R E V I E W

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432

ST MARYS WV 26170

S O L D T O :
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

S E R V I C E L O C A T I O N :
WEST VIRIGINIA
JACKSONBURG PIPELINE
JOB 483

Order-Number: 33006835
Order Date: 12/17/2008
Invoice OK Date:
Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Terms: Net 30 Days

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
12/16/2008	WT# 18445 STONE FOR LOCATION SUPPLIES PURCHASED	1.00	EA	1,683.00	1,683.00
TOTAL INVOICE AMOUNT					1,683.00 *

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

4PAGE496

ARVILLA
Copyright © 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 2653, 2654, 2655, 2656, 2657, 2658, 2659, 2660, 2661, 2662, 2663, 2664, 2665, 2666, 2667, 2668, 2669, 2670, 2671, 2672, 2673, 2674, 2675, 2676, 2677, 2678, 2

Ticket No **W 18445**

Date 12 16 08

Well I D _____

Work Order No _____

Type
Equipment

Equip No _____ Hours _____

Quantity	Description
1309	12N of stone

123



INVOICE

VOL. 4 PAGE 497

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

Invoice-Number: 30006400

Invoice Date: 12/10/2008

Shipped Via: NOT APPLICABLE

Customer#: 500718

P.O.Number:

Ordered By:

Salesperson:

Our Order#: 33006747

Terms: Net 30 Days

Due Date: 1/09/2009

SOLD TO:

TRIAD RESOURCES INC
PO BOX 430

RENO

OH 45773-0430

SERVICE LOCATION:

WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
12/05/2008	WT# 1058 WELD 12" PIPELINE				
	12" BELOW GROUND PIPE	2,650.00	FT	26.00	68,900.00
	JD 200 EXCAVATOR	2.00	HR	70.00	140.00
	OPERATOR	2.00	HR	60.00	120.00
	LABORERS	50.00	HR	55.00	2,750.00
	TOTAL WORK TICKET AMOUNT				71,910.00 *
	TOTAL INVOICE AMOUNT				71,910.00 *

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

Mailed On

Date: 12-10-08

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652



CONSTRUCTION INVOICE - Summary

INVOICE

NAME OF JOB		Trid Pipeline		PAYABLE TO		Arvilla Offroad Services, LLC		JOB NO		INVOICE NO.	
LOCATION		Barata Gathering System		ADDRESS		7304 South Pleasant Highway		483			
PREPARER		Jessica Parsons		12/18/2008		St. Marys WV 26170		INV DATE		PERIOD END	
								12/18/2008		12/18/2008	
ITEM NO	CHARGE (WO No, Acct No)	DESCRIPTION OF WORK	UNIT OF MEAS.	UNIT PRICE	TOTAL TO DATE		PREVIOUSLY INVOICED		THIS INVOICE		
					UNITS	AMOUNT	UNITS	AMOUNT	UNITS	AMOUNT	
1		Install 12" Plastic Below Ground Pipeline	FT	\$28.00	10000	\$400,000.00		\$0.00	2000	\$56,000.00	
2		Rock Ditch	FT	\$14.00	4718	\$66,052.00		\$0.00		\$0.00	
3		Rocksheld	FT	\$4.00	4540	\$18,160.00		\$0.00		\$0.00	
4		Double Rocksheld	FT	\$0.00		\$0.00		\$0.00		\$0.00	
5		Arrows	EA	\$28.00	6	\$168.00		\$0.00		\$0.00	
6		Test Stations	EA	\$28.00	14	\$392.00		\$0.00		\$0.00	
7		Line Markers	EA	\$5.00		\$0.00		\$0.00		\$0.00	
8		180/Drain Replacement	FT	\$15.00		\$0.00		\$0.00		\$0.00	
9		Farm Gates	EA	\$200.00		\$0.00		\$0.00		\$0.00	
10		16" Conventional Bore w/ Casing	FT	\$185.00		\$0.00		\$0.00		\$0.00	
11		16" Open Cut w/ Casing	FT	\$110.00	41	\$4,510.00		\$0.00		\$0.00	
12		Small Stream Crossing	EA	\$1,000.00		\$0.00		\$0.00		\$0.00	
13		Mudstone River Crossing	EA	\$6,000.00		\$0.00		\$0.00		\$0.00	
14		Duck Creek	EA	\$3,000.00		\$0.00		\$0.00		\$0.00	
15		Directional Drill w/out conduit	FT	\$205.00		\$0.00		\$0.00		\$0.00	
16		Directional Drill w/ conduit	FT	\$285.00		\$0.00		\$0.00		\$0.00	
17		Pig Launcher/Recover	EA	\$7,000.00		\$0.00		\$0.00		\$0.00	
18		Valve Sale	EA	\$4,000.00	2	\$8,000.00		\$0.00		\$0.00	
19		Isolating Valves	EA	\$2,000.00		\$0.00		\$0.00		\$0.00	
20		Drips w/ links	EA	\$3,500.00	2	\$7,000.00		\$0.00		\$0.00	
21		750 Dozer	HR	\$80.00	59	\$4,720.00		\$0.00		\$0.00	
22		Operator	HR	\$80.00	59	\$3,540.00		\$0.00		\$0.00	
23		200 Excavator	HR	\$70.00	11	\$770.00		\$0.00	2	\$140.00	
24		Operator	HR	\$80.00	21	\$1,680.00		\$0.00	2	\$160.00	
25		Tractor Trailer	HR	\$70.00	24.5	\$1,715.00		\$0.00		\$0.00	
26		Dump Truck	HR	\$80.00	34	\$1,700.00		\$0.00		\$0.00	
27		Truck Driver	HR	\$55.00	34	\$1,870.00		\$0.00		\$0.00	
28		Air Compressor	DAY	\$220.00	4	\$880.00		\$0.00		\$0.00	
29		Pick Up Truck	HR	\$22.00	50.5	\$1,111.00		\$0.00		\$0.00	
30		Pick Up Truck Driver	HR	\$35.00	50.5	\$1,767.50		\$0.00		\$0.00	
31		Stake for location	JOB	\$2,040.51	51.5	\$105,101.72		\$0.00		\$0.00	
32		Labor	HR	\$65.00	122.5	\$8,037.50		\$0.00	50	\$2,750.00	
33		6ft Fence	FT	\$5.00	270	\$1,350.00		\$0.00		\$0.00	
34		Seed and Mutch	FT	\$5.00	2100	\$10,500.00		\$0.00		\$0.00	
					TOTAL TO DATE	\$848,280.72	PREVIOUS INV	\$0.00	THIS INVOICE	\$71,910.00	
					NET AMOUNT	\$848,280.72	NET AMOUNT	\$0.00	PAY THIS AMOUNT	\$71,910.00	

Vol 401438

FOREMAN'S DAILY REPORT

DATE 12-1-08 JOB # 483
 Foreman LEE WEAS No. of Men 9
 Job Location JACKSONBURG Company TRIAN
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed	12"	950'	Just welded		LEE WEAS	Foreman	10	1
Below ground pipe installed					Derek Bills	Operator	10	1
R.O.W cleared / built					Chris Cranch	Operator	10	1
Rock ditch					Joe McCartney	Plastic welder	10	1
Rock shield installed					Brent Chidester	Plastic welder	10	1
Slit fence installed					Bill Green	Plastic welder	10	1
Anodes					Darreon Maston	LABOR	10	1
Test Stations					Donny Harrison	LABOR	10	1
Tie-in					Robert Henley	LABOR	10	1
Valve setting fab. hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Extra Work 1 Hr TO TAKE DOWN Old HOUSE - HOE & generator

Eq./Unit: Hrs./Worked: Service needed

240 - HOE
 200 - "
 2-200 - Dozer
 0-6 - "

Approved by: _____

[Signature]

FOREMAN'S DAILY REPORT

DATE 12-2-08 JOB # 483
 Foreman LEE WEBB No. of Men 09
 Job Location JACKSONBURG Company TRIO
 Well # _____ AFE # _____



Case 2:08-bk-62744 Claim 2-1 Filed 02/13/09 Desc Main Document Page 15 of 123
 Vol. 4 PAGE 500

DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed	12"	450'	Just welded		LEE WEBB	FOREMAN	10	1
Below ground pipe installed					DESK BILLS	BARNTOE	10	1
R.O.W cleared / built					CHRIS CATCH	OPERATIVE	10	1
Rock ditch					JOE MCGILVER	Plastic welder	10	1
Rock shield installed					BRENT CHIDESTER	Plastic welder	10	1
Silt fence installed					BILL GREEN	Plastic welder	10	1
Anodes					JAMIE KIMBALL	LABOR	10	1
Test Stations					BENJAMIN MASTON	LABOR	10	1
Tie-in					DANNY HANSEN	LABOR	10	1
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks:

Extra Work: 2 Hrs LABOR TO BURN Old House

Approved by: Lee Webb

Eq./Unit: Hrs./Worked: Service needed

240 - HOE

200 - "

300 - ROZER

0.6 - "

FOREMAN'S DAILY REPORT

DATE 12-3-08 JOB # 483
 Foreman LEE WEAS No. of Men 9
 Job Location JACKSONBURG Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed	12"	700'	Just welded		LEE WEAS	Foreman	10	1
Below ground pipe installed					Derek Bills	Operator	10	1
R.O W cleared / built					Chris Conch	Operator	10	1
Rock ditch					Joe McGeehey	Operator	10	1
Rock shield installed					Brent Cholestee	Plastic welder	10	1
Silt fence installed					Bill Green	Plastic welder	10	1
Anodes					Samie Kimball	Laser	10	1
Test Stations					Danwan Maston	Laser	10	1
Tie-in					Ornely Harrison	Laser	10	1
Valve setting fab. hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Extra Work: _____

Approved by: Lee Weas

Eg./Unit: Hrs./Worked: Service needed

240- HDE

200- 1'

200- D0201

2.6- "

FOREMAN'S DAILY REPORT

DATE 12-4-08 JOB # 483
 Foreman LEE WESS No. of Men 9
 Job Location Sackville Company Trion
 Well # _____ AFE # _____



vn 4 PAGE 502

Case 2:08-bk-62744 Claim 2-1 Filed 02/13/09 Desc Main Document Page 17 of 123

DESCRIPTION	SIZE	QTY./ LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed	12"	550'	Just Welded		LEE WESS	Foreman	10	1
Below ground pipe installed					DEREK BILLS	Operator	6	1
R.O W cleared / built					CHRIS CARROLL	Operator	6	1
Rock ditch					JOE McCAIN	Plastic Worker	6	1
Rock shield installed					BRANT CHOLESTER	Plastic Worker	6	1
Silt fence installed					BILL GREEN	Plastic Worker	6	1
Anodes					JAMIE KIMMEL	Laborer	6	1
Test Stations					BRENNAN ALSTON	Laborer	6	1
Tie-in					DONALD HARRISON	Laborer	6	1
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks:

Extra Work: 1 Hr For Hoe + Operator To Buy House

Eq./Unit: Hrs./Worked: Service needed

240- 1/015
 200- "
 200- 0200
 0-6- "

Approved by: Lee Wess

FOREMAN'S DAILY REPORT

DATE 12-5-08 JOB # 483
 Foreman LEE WEBS No. of Men 9
 Job Location JACKSONBURG Company TRIN
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WEBS	FOREMAN	10	1
Below ground pipe installed					DAREK BILLS	OPERATOR	10	1
R.O W cleared / built					JAMIE KINCAID	LABOR	10	1
Rock ditch					BENJAMIN MONTGOMERY	LABOR	10	1
Rock shield installed					JOE MCCARTHY	LABOR	8	1
Silt fence installed					BRENT CHIDESTER	LABOR	8	1
Anodes								
Test Stations								
Tie-in								
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks. _____

Eq./Unit. Hrs./Worked; Service needed

Extra Work: ~~MAJOR OFF TRIN 300 8 HRS FOR 6 MEN~~
~~FOR JET PUMPING~~

Approved by Lee Webb



Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

INVOICE

Page: 1

Invoice-Number: 30006382
Invoice Date: 12/08/2008
Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Our Order#: 33006694
Terms: Net 30 Days
Due Date: 1/07/2009

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
11/26/2008	WT# 1054 INSTALL 12" PIPELINE				
	12" BELOW GROUND PIPE	749.00	FT	26.00	19,474.00
	TEST STATIONS	2.00	EA	25.00	50.00
	INSTALL ROCK SHIELD	100.00	FT	4.00	400.00
	ROCK DITCH	300.00	FT	14.00	4,200.00
	SILT FENCE INSTALLATION	270.00	FT	5.00	1,350.00
	SEED AND MULCH	2,100.00	FT	3.00	6,300.00
	TOTAL WORK TICKET AMOUNT				31,774.00 *
	TOTAL INVOICE AMOUNT				31,774.00 *

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

Mailed On

Date: 120808LC

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

VOL -- 4 PAGE 505



CONSTRUCTION INVOICE Summary

INVOICE

NAME OF JOB		Tried Pipeline		PAYABLE TO		Arvilla Offfield Services LLC		JOB NO		INVOICE NO	
LOCATION		Bareka Gathering System		ADDRESS		7994 South Pleasants Highway		463			
PREPARER		Jessica Parsons		11/19/2008		St. Marys WV 26170		INV DATE		11/28/2008 PERIOD END 11/19/2008	
ITEM NO	CHARGE (WO No, Acct No)	DESCRIPTION OF WORK	UNIT OF MEAS	UNIT PRICE	TOTAL TO DATE		PREVIOUSLY INVOICED		THIS INVOICE		
					UNITS	AMOUNT	UNITS	AMOUNT	UNITS	AMOUNT	
1		Install 12" Plastic Below Ground Pipeline	FT	\$26.00	14837	\$386,762.00		\$0.00	749	\$18,474.00	
2		Rock Ditch	FT	\$14.00	4418	\$61,852.00		\$0.00	300	\$4,200.00	
3		Rockshield	FT	\$4.00	4440	\$17,760.00		\$0.00	100	\$400.00	
4		Double Rockshield	FT	\$8.00		\$0.00		\$0.00		\$0.00	
5		Anodes	EA	\$25.00	6	\$150.00		\$0.00		\$0.00	
6		Test Stations	EA	\$25.00	12	\$300.00		\$0.00	2	\$50.00	
7		Line Markers	EA	\$5.00		\$0.00		\$0.00		\$0.00	
8		Tile/Drain Replacement	FT	\$15.00		\$0.00		\$0.00		\$0.00	
9		Farm Gates	EA	\$200.00		\$0.00		\$0.00		\$0.00	
10		16" Conventional Bore w/ Casing	FT	\$195.00		\$0.00		\$0.00		\$0.00	
11		16" Open Cut w/ Casing	FT	\$110.00	41	\$4,510.00		\$0.00		\$0.00	
12		Small Stream Crossing	EA	\$1,000.00		\$0.00		\$0.00		\$0.00	
13		Muskingum River Crossing	EA	\$5,000.00		\$0.00		\$0.00		\$0.00	
14		Duck Creek	EA	\$3,000.00		\$0.00		\$0.00		\$0.00	
15		Directional Drill w/out conduit	FT	\$205.00		\$0.00		\$0.00		\$0.00	
16		Directional Drill w/ conduit	FT	\$265.00		\$0.00		\$0.00		\$0.00	
17		Pig Launcher/Recover	EA	\$7,000.00		\$0.00		\$0.00		\$0.00	
18		Valve Sets	EA	\$4,500.00	2	\$9,000.00		\$0.00		\$0.00	
19		Sideline Valves	EA	\$2,000.00		\$0.00		\$0.00		\$0.00	
20		Drips w/ tanks	EA	\$3,500.00	2	\$7,000.00		\$0.00		\$0.00	
21		750 Dozer	HR	\$80.00	59	\$4,720.00		\$0.00		\$0.00	
22		Operator	HR	\$80.00	59	\$3,540.00		\$0.00		\$0.00	
23		200 Excavator	HR	\$70.00	11	\$770.00		\$0.00		\$0.00	
24		Operator	HR	\$80.00	21	\$1,260.00		\$0.00		\$0.00	
25		Tractor Trailer	HR	\$70.00	24.5	\$1,715.00		\$0.00		\$0.00	
26		Dump Truck	HR	\$50.00	34	\$1,700.00		\$0.00		\$0.00	
27		Truck Driver	HR	\$55.00	34	\$1,870.00		\$0.00		\$0.00	
28		Air Compressor	DAY	\$220.00	4	\$880.00		\$0.00		\$0.00	
29		Pick Up Truck	HR	\$22.00	50.5	\$1,111.00		\$0.00		\$0.00	
30		Pick Up Truck Driver	HR	\$35.00	50.5	\$1,767.50		\$0.00		\$0.00	
31		Stone for location	JOB	\$2,040.81	51.5	\$105,101.72		\$0.00		\$0.00	
32		Labor	HR	\$55.00	122.5	\$6,737.50		\$0.00		\$0.00	
33		Silt Fence	FT	\$5.00	0	\$0.00		\$0.00	270	\$1,280.00	
34		Seed and Mulch	FT	\$3.00	0	\$0.00		\$0.00	2100	\$6,300.00	
TOTAL TO DATE						\$617,508.72	PREVIOUS INV	\$0.00	THIS INVOICE	\$31,774.00	
NET AMOUNT						\$617,508.72	NET AMOUNT	\$0.00	PAY THIS AMOUNT	\$31,774.00	

FOREMAN'S DAILY REPORT

DATE 11-10-09 JOB # 483
 Foreman LEE WIGGS No of Men 10
 Job Location JACKSONBURG Company TRIAO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WIGGS	FOREMAN	10	1
Below ground pipe installed	12"	525'			DUSTY BILLS	OPERATOR	10	1
R.O W cleared / built		200'			CHRIS CROUCH	OPERATOR	10	1
Rock ditch		200'			JOE MCCARTHY	PLASTIC WELDER	10	1
Rock shield installed					ARANT CHIDESTER	PLASTIC WELDER	10	1
Silt fence installed					BILL GREEN	PLASTIC WELDER	10	1
Anodes					JANIS KIMMALL	LABOR	10	1
Test Stations					ROBERT HENCLAY	LABOR	10	1
Tie-in					BRANDON MASTON	LABOR	10	1
Valve setting fab hourly					DANNY HARRISON	LABOR	10	1
Valve setting installed					MITCH BUCK	OPERATOR	8	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc items								

Remarks: _____

Extra Work _____

Eq./Unit. Hrs./Worked Service needed

240 - HOE
 200 - HOE
 2-200 - DOZER
 0-6 - "

Approved by: [Signature]

PAGE 507

FOREMAN'S DAILY REPORT

DATE 11/10/08 JOB # 483
 Foreman Wilson No. of Men 9
 Job Location Jacksonburg Company TRIAL
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Jeff Wilson	Foreman	10	1
Below ground pipe installed	12"	Helped dig ditch			Eric Wilson	Operator	10	1
R.O.W cleared / built		Helped on ROW			Gary Wigal	"	10	1
Rock ditch					John Wright	"	10	1
Rock shield installed					Chad Price	Labor	10	1
Silt fence installed					Tom Price	"	10	1
Anodes					Matt Price	"	10	1
Test Stations					Sandy Holman	"	10	1
Tie-in					Tony McClambert	"	10	1
Valve setting fab. hourly								
Valve setting installed								
Drip Installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. Items								

Remarks:

Eq./Unit. Hrs./Worked: Service needed

Extra Work:

Approved by:

FOREMAN'S DAILY REPORT

DATE 11-11-08 JOB # 483
 Foreman LEE WEBB No. of Men 11
 Job Location JACKSONBURG Company TRIND
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WEBB	FOREMAN	10	1
Below ground pipe installed	12"	114'			DUREK BILLS	Operator	10	1
R.O W cleared / built					CHRIS CROUCH	Operator	10	1
Rock ditch		100'			MITCH BUCK	Operator	10	1
Rock shield installed		100'			JOE MCCARTNEY	Plastic Welder	10	1
Silt fence installed					BRENT CHIDESTER	Plastic Welder	10	1
Anodes					BILL GREEN	Plastic Welder	10	1
Test Stations					JAMIE KIMMALL	LABOR	10	1
Tie-in					ROGER HEADLEY	LABOR	10	1
Valve setting fab hourly					BRANDON MURSTON	LABOR	10	1
Valve setting installed					DONNY HARRISON	LABOR	10	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc items								

Remarks: MADE SMALL CREEK CROSSING + WELDED TEST HEAD ON + WORKED ON CLEAN-UP

Extra Work. _____

Eq./Unit. Hrs./Worked: Service needed

240 - HOE

200 - HOE

2-200 - DOREK

D-6 - DOREK

WEL

Approved by

Lee Webb

4 pages

FOREMAN'S DAILY REPORT

DATE 11/11/09JOB # 483Foreman WilsonNo. of Men 9Job Location JacksonburgCompany Trend

Well # _____

AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Jeff Wilson	Foreman	8	2
Below ground pipe installed	12	Helped on ROW			Eric Wilson	Operator	8	2
R.O.W cleared / built		drag ditch			Greg Wigel	"	8	2
Rock ditch					John Wright	"	8	2
Rock shield installed		made tie in for ke			Beard Price	labor	8	2
Silt fence installed					Tom Price	"	8	2
Anodes		Moved Equipment			Matt Price	"	8	2
Test Stations		to Rd. to be			Donny Harkman	"	8	2
Tie-in		moved			Tony McLanahan	"	8	2
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks _____

Eq./Unit: Hrs./Worked: Service needed

Extra Work: _____

Approved by: _____

FOREMAN'S DAILY REPORT

DATE 11-12-08 JOB # 483
 Foreman LEE WEGG No. of Men 11
 Job Location SACKSONBURG Company TRIA
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY./ LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed	12"	400' Just welded			LEE WEGG	Foreman	10	1
Below ground pipe installed					Derek Bills	Operator	10	1
R.O.W cleared / built					Chris Crouch	Operator	10	1
Rock ditch					Mitch Buck	Operator	10	1
Rock shield installed					Joe McCafferty	Plastic Welder	10	1
Silt fence installed					Brent Chidester	Plastic Welder	10	1
Anodes					Bill Green	Plastic Welder	10	1
Test Stations					Samie Kimball	Laborer	10	1
Tie-in					Roger Headley	Laborer	10	1
Valve setting fab hourly					Damon Maston	Laborer	10	1
Valve setting installed					Donny Harrison	Laborer	10	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc items								

Remarks: Worked On Clean-Up + Welded Pipe

Extra Work:

Eq./Unit: Hrs./Worked: Service needed

240 - HOE

200 - "

2-200 Dozer

D-6 - "

Approved by: [Signature]

4PAGES 511

FOREMAN'S DAILY REPORT

DATE 11-13-08 JOB # 483
 Foreman LEE WEBB No of Men 11
 Job Location JACKSONVILLE Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEBB	FOREMAN	5	1
Below ground pipe installed					Derek Bills	Operator	-	1
R.O W cleared / built					Cheis Crouch	Operator	-	1
Rock ditch					Mitch Buck	Operator	-	1
Rock shield installed					Jon McCartney	Plastic Welder	-	1
Silt fence installed					Brent Chidester	Plastic Welder	-	1
Anodes					Bill Green	Plastic Welder	-	1
Test Stations					Samie Kimball	LABOR	-	1
Tie-in					Robert Hendley	LABOR	-	1
Valve setting fab hourly					GRANDON MASTON	LABOR	-	1
Valve setting installed					Donny Harrison	LABOR	-	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc items								

Remarks. RAIN OUT - I WORKED ON TRUCK AT SHOP

Extra Work. _____

Eq./Unit. Hrs./Worked. Service needed

240 - HOE

200 - "

2-700 - DOZER

0-6 - "

Approved by: Lee Webb

FOREMAN'S DAILY REPORT

DATE 11-14-08 JOB # 483
 Foreman LEE WEGG No. of Men 11
 Job Location JACKSONVILLE Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEGG	FOREMAN	7	1
Below ground pipe installed					DEREK BILLS	OPERATOR	5	1
R.O W cleared / built					CHEIS CEPUCH	OPERATOR	5	1
Rock ditch					MITCH BUCK	OPERATOR	5	1
Rock shield installed					JOE MCCARTNEY	Plastic Welder	5	1
Silt fence installed		270'			DREW CHIDESTER	Plastic Welder	5	1
Anodes					BILL GREEN	Plastic Welder	5	1
Test Stations					JAMIE KIMBALL	LABOR	5	1
Tie-in					ROGER HANLEY	LABOR	5	1
Valve setting fab hourly					BRADON MASTON	LABOR	5	1
Valve setting installed					DONNY HARRISON	LABOR	5	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc items								

Remarks: _____

Extra Work: _____

Eq./Unit. Hrs./Worked. Service needed

240 - HOE

200 - "

2-700 - DOZEN

0-60 - "

Approved by: _____

FOREMAN'S DAILY REPORT

DATE 11-17-08 JOB # 483
 Foreman LEE WEARS No of Men 1
 Job Location JACKSONVILLE Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					<u>LEE WEARS</u>	<u>Foreman</u>	<u>10</u>	<u>1</u>
Below ground pipe installed					<u>Eric Smith</u>	<u>Foreman</u>		
R.O W cleared / built								
Rock ditch								
Rock shield installed								
Silt fence installed								
Anodes								
Test Stations								
Tie-in								
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks. Hauled Chipping Hammer To Bill Guman & Mulch Site For Eq./Unit. Hrs./Worked. Service needed

Extra Work.

Approved by:

Lee Wears

FOREMAN'S DAILY REPORT

DATE 11-18-08 JOB # 483
 Foreman LEE WEAR No of Men 10
 Job Location JACKSON AVE Company TRIA
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WEAR	FOREMAN	10	1
Below ground pipe installed					DAVE BILK	OPERATOR	10	1
R.O W cleared / built					CHRIS CROWD	OPERATOR	10	1
Rock ditch					MITCH BUCK	OPERATOR	10	1
Rock shield installed					JOE MCCARTNEY	PLASTIC WELDER	10	1
Silt fence installed					BRENT CHIDESTON	PLASTIC WELDER	10	1
Anodes					BILL GREEN	PLASTIC WELDER	10	1
Test Stations					JAMIE KIMMEL	LABOR	10	1
Tie-in					ANDREW MORTON	LABOR	10	1
Valve setting fab hourly					DANNY HARRISON	LABOR	10	1
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: RAN Pig + HAD MULCHED 600' OF R.O.W @ \$3.00 FT

Extra Work. _____

Eq./Unit. Hrs./Worked Service needed
 240- 170E
 500- "
 2-700- 202EX
 1-6- "

Approved by Lee Weir

4PAGE515

FOREMAN'S DAILY REPORT

DATE 11-19-08 JOB # 483
 Foreman LEE WIGGS No of Men 10
 Job Location JACKSONBURG Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY./ LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WIGGS	FOREMAN	10	1
Below ground pipe installed					Derek Bills	OPERATOR	10	1
R.O.W. cleared / built					Chris Crouch	Operator	10	1
Rock ditch					Mitch Duck	Operator	10	1
Rock shield installed					Joe McCarney	Plastic Welder	10	1
Silt fence installed					Brent Chisolm	Plastic Welder	10	1
Anodes					Bill Green	Plastic Welder	10	1
Test Stations					Jamie Kimball	LABOR	10	1
Tie-in					BRANDON MASTON	LABOR	10	1
Valve setting fab hourly					Danny Harrison	LABOR	10	1
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc. Items								

Remarks. Hand mulch 200' on R.O.W. Mowed 240 + D-6 +
RIP-RAPPED CREEK IN ARCHIE'S FORK

Extra Work: _____

Eq./Unit Hrs./Worked: Service needed

240- HDE

200- "

2- 200 = DOZER

D-6 - "

Approved by: _____

FOREMAN'S DAILY REPORT

DATE 11-20-08 JOB # 483
 Foreman LEE WEA No of Men 10
 Job Location JACKSONBURG Company TRIAO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WEA	Foreman	10	1
Below ground pipe installed	12"	110'			DEREK BILLS	Operator	10	1
R.O W cleared / built					Chas. Crouch	Operator	10	1
Rock ditch					Mitch Buer	Operator	10	1
Rock shield installed					JOE MCCARTNEY	Plastic Worker	10	1
Silt fence installed					BENJAMIN CHRISTOPHER	Plastic Worker	10	1
Anodes					BILL GREEN	Plastic Worker	10	1
Test Stations		2			JAMIE KIMBALL	LABOR	10	1
Tie-in					BRAVON MASTON	LABOR	10	1
<input type="checkbox"/> Valve setting fab. hourly					DONNY HARRISON	LABOR	10	1
<input type="checkbox"/> Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"	16"	41'						
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec installed								
Misc Items								

Remarks:

Extra Work:

Approved by: Lee Wea

Eq./Unit. Hrs./Worked. Service needed

240 - HOE

200 - "

8-700 - DOREN

0-6 - "

4 PAGE 517

FOREMAN'S DAILY REPORT

DATE 11-21-08 JOB # 483
 Foreman LEE NIEGA No. of Men 10
 Job Location JACKSON AVE Company TRIAN
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed	12"	400' Just welded			LEE NIEGA	Foreman	10	1
Below ground pipe installed					DEEK BILLS	Operator	8	1
R.O.W cleared / built					Chris Crouch	Operator	8	1
Rock ditch					Mitch Buck	Operator	8	1
Rock shield installed					JOE McCAENEY	Plastic welder	8	1
Silt fence installed					BOB CLIDESTER	Plastic welder	8	1
Anodes					Bill Green	Plastic welder	8	1
Test Stations					JAMIE KINGALL	Laborer	8	1
Tie-in					BRANDON MASTON	Laborer	8	1
Valve setting fab hourly					Donny Harrison	Laborer	8	1
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc Items								

Remarks. HAND MULCHED 800' OF R.O.W

Eq./Unit. Hrs./Worked. Service needed

240- HME

200- "

2-700- Ducer

P-6 - "

Approved by: Lee NIEGA

W. 4PAGE 318



INVOICE

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Invoice-Number: 30006175
Invoice Date: 11/25/2008

Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Our Order#: 33006516
Terms: Net 30 Days
Due Date: 12/25/2008

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
10/31/2008	WT# 1017 MISBILLED FOOTAGE				
	12" BELOW GROUND PIPE	29.00	FT	26.00	754.00
	SUPPLIES PURCHASED	1.00	EA	2,646.00	2,646.00
	TOTAL WORK TICKET AMOUNT				3,400.00 *
	TOTAL INVOICE AMOUNT				3,400.00 *

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

*VOL 4PAGE519



INVOICE

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

Invoice-Number: 30006134
Invoice Date: 11/18/2008
Shipped Via: NOT APPLICABLE

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

Customer#: 500718
P.O.Number:
Ordered By:

RENO OH 45773-0430

Salesperson:

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Our Order#: 33006433
Terms: Net 30 Days
Due Date: 12/18/2008

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
11/14/2008	WT# 992 INSTALL 12" PIPELINE				
	AIR COMPRESSOR	2.00	DAY	220.00	440.00
	12" BELOW GROUND PIPE	1,600.00	FT	26.00	41,600.00
	SUPPLIES PURCHASED	1.00	EA	2,040.81	2,040.81
	TEST STATIONS	2.00	EA	25.00	50.00
	INSTALL ROCK SHIELD	800.00	FT	4.00	3,200.00
	ROCK DITCH	800.00	FT	14.00	11,200.00
	LABORERS	88.00	HR	55.00	4,840.00
	TOTAL WORK TICKET AMOUNT				63,370.81 *
	TOTAL INVOICE AMOUNT				63,370.81 *

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

Mailed On

Date: 11-18

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652



CONSTRUCTION INVOICE - Summary

INVOICE

NAME OF JOB		Trist Pipeline		PAYABLE TO		Arvilla Offfield Services, LLC		JOB NO		INVOICE NO.	
LOCATION		Eureka Gathering System		ADDRESS		7994 South Pleasants Highway		483			
PREPARER		Jessica Parsons		11/14/2008		St. Marys WV 26170		INV DATE		PERIOD END	
								11/14/2008		11/17/2008	
ITEM NO	CHARGE (WO No Acct No)	DESCRIPTION OF WORK	UNIT OF MEAS	UNIT PRICE	TOTAL TO DATE		PREVIOUSLY INVOICED		THIS INVOICE		
					UNITS	AMOUNT	UNITS	AMOUNT	UNITS	AMOUNT	
1		Install 12" Plastic Below Ground Pipeline	FT	\$26.00	13612	\$354,312.00		\$0.00	13612	\$41,000.00	
2		Rock Catch	FT	\$14.00	3618	\$50,652.00		\$0.00	3618	\$11,200.00	
3		Rockshield	FT	\$4.00	3640	\$14,560.00		\$0.00	3640	\$3,200.00	
4		Double Rockshield	FT	\$8.00		\$0.00		\$0.00		\$0.00	
5		Anodes	EA	\$25.00	6	\$150.00		\$0.00		\$0.00	
6		Test Stations	EA	\$25.00	10	\$250.00		\$0.00	2	\$50.00	
7		Live Markers	EA	\$5.00		\$0.00		\$0.00		\$0.00	
8		Title/Drain Replacement	FT	\$15.00		\$0.00		\$0.00		\$0.00	
9		Farm Gates	EA	\$200.00		\$0.00		\$0.00		\$0.00	
10		16" Conventional Bore w/ Casing	FT	\$195.00	41	\$7,995.00		\$0.00		\$0.00	
11		16" Open Cut w/ Casing	FT	\$110.00	70	\$7,700.00		\$0.00		\$0.00	
12		Small Stream Crossing	EA	\$1,000.00		\$0.00		\$0.00		\$0.00	
13		Mustangum River Crossing	EA	\$5,000.00		\$0.00		\$0.00		\$0.00	
14		Duck Creek	EA	\$3,000.00		\$0.00		\$0.00		\$0.00	
15		Directional Drill w/out conduit	FT	\$205.00		\$0.00		\$0.00		\$0.00	
16		Directional Drill w/ conduit	FT	\$205.00		\$0.00		\$0.00		\$0.00	
17		Pig Launcher/Recover	EA	\$7,000.00		\$0.00		\$0.00		\$0.00	
18		Valve Bats	EA	\$4,500.00	2	\$9,000.00		\$0.00		\$0.00	
19		Slidein Valves	EA	\$2,000.00		\$0.00		\$0.00		\$0.00	
20		Drips w/ tanks	EA	\$3,500.00	2	\$7,000.00		\$0.00		\$0.00	
21		Welding Rig	HR	\$80.00	10.5	\$840.00		\$0.00		\$0.00	
22		Welder	HR	\$85.00	10.5	\$892.50		\$0.00		\$0.00	
23		Welder's Helper	HR	\$55.00		\$0.00		\$0.00		\$0.00	
24		750 Dozer	HR	\$90.00	59	\$4,720.00		\$0.00		\$0.00	
25		Operator	HR	\$90.00	59	\$3,540.00		\$0.00		\$0.00	
26		200 Excavator	HR	\$70.00	11	\$770.00		\$0.00		\$0.00	
27		Operator	HR	\$80.00	21	\$1,280.00		\$0.00		\$0.00	
28		Tractor Trailer	HR	\$70.00	24.5	\$1,715.00		\$0.00		\$0.00	
29		Dump Truck	HR	\$50.00	34	\$1,700.00		\$0.00		\$0.00	
30		Truck Driver	HR	\$55.00	34	\$1,870.00		\$0.00		\$0.00	
31		Air Compressor	DAY	\$220.00	2	\$440.00		\$0.00	2	\$440.00	
32		Pick Up Truck	HR	\$22.00	50.5	\$1,111.00		\$0.00		\$0.00	
33		Pick Up Truck Driver	HR	\$35.00	50.5	\$1,767.50		\$0.00		\$0.00	
34		Stone for location	JOB	\$2,040.81	50.5	\$103,080.81		\$0.00	1	\$2,040.81	
34		Labor	HR	\$55.00	34.5	\$1,897.50		\$0.00	35	\$4,240.00	
TOTAL TO DATE						\$560,783.41	PREVIOUS INV	\$0.00	THIS INVOICE	\$63,370.81	
NET AMOUNT						\$560,783.41	NET AMOUNT	\$0.00	PAY THIS AMOUNT	\$63,370.81	

400 400520

4 PAGES 521

DATE NOV 3 2008 FOREMAN'S DAILY REPORT
 Foreman Wilson JOB # 483
 Job Location Sackvilleburg No. of Men 11
 Well # _____ Company Trud
 AFE # _____



DESCRIPTION	SIZE	QTY./ LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Jeff Wilson	Foreman	10	1
Below ground pipe installed	12"	Helped Joe on ROW			Eric Wilson	Operator	10	1
R.O.W cleared / built					Barry Wigan	"	10	1
Rock ditch		Put pipe on ROW			Jim Soles	"	10	1
Rock shield installed					John Wright	"	10	1
Silt fence installed					Ben Price	Labor	10	1
Anodes					Tom Price	"	10	1
Test Stations					Matt Price	"	10	1
Tie-in		What I mean by			Samuel Hickman	"	10	1
Valve setting fab. hourly		Helping on ROW			Tony McChesney	"	10	1
Valve setting installed					Ben Andrews	"	10	1
Drip installation		Some of my men						
Open-cut road		operated - back filled						
Road crossing "cased"		Held Tractors with						
Conventional bore		dozers, laborers made						
Directional bore		tie in & Helped Joe's						
Trucking		laborers						
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks:

Eq./Unit: Hrs./Worked: Service needed

Extra Work:

Approved by:

Jeff Wilson

FOREMAN'S DAILY REPORT

DATE 11-3-08 JOB # 483
 Foreman LEE WEA No. of Men 11
 Job Location JACKSONBURG Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WEA	Foreman	11	1
Below ground pipe installed	12"	1100'			Deek Bills	Operator	11	1
R.O W cleared / built					Chris Crouch	Operator	11	1
Rock ditch		300'			Mitch Buck	Operator	11	1
Rock shield installed		300'			Jon McCarty	Plastic welder	11	1
Slit fence installed					Brent Chidester	Plastic welder	11	1
Anodes					Bill Green	Plastic welder	11	1
Test Stations		2			Jamie Linnell	LABOR	11	1
Tie-in					Roger Hamblin	LABOR	11	1
Valve setting fab. hourly					BRANDON MASTON	LABOR	11	1
Valve setting installed					Danny Harrison	LABOR	11	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks. _____

Extra Work: Dug Out AROUND Columbia 24" LINE

Eq./Unit Hrs./Worked: Service needed

240 - HOE
 200 - "
 2-700 - PIZER
 P-6 - "

Approved by: Lee Wea

414523

FOREMAN'S DAILY REPORT

DATE 11/4/08 JOB # 483
 Foreman Wilson No. of Men 11
 Job Location Jacksonburg Company Trind
 Well # _____ AFE # _____



NO.	DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
	Above ground pipe installed					Teff Wilson	Foreman	8	2
	Below ground pipe installed		Helped on new			Eck Wilson	Shoofe	8	2
	R.O.W cleared / built					Dan Wign	11	8	2
	Rock ditch		Cleared up where			Jim Soves	11	8	2
	Rock shield installed		We fused pipe			John Wright	11	8	2
	Silt fence installed		And moved some			Ben Price	Labor	8	2
	Anodes		Fusing equipment			Tom Price	11	8	2
	Test Stations		to black top.			Tom Price	11	8	2
	Tie-in					Spunk Hickman	11	8	2
	Valve setting fab. hourly					Tony McClanahan	11	8	2
	Valve setting installed					Tom Andrews	11	8	2
	Drip installation								
	Open-cut road								
	Road crossing "cased"								
	Conventional bore								
	Directional bore								
	Trucking								
	Flag trucks								
	Pig launcher/rec. fab hourly								
	Pig launcher/rec. installed								
	Misc. items								

Remarks: _____

Eq./Unit: Hrs./Worked: Service needed

Extra Work. _____

Approved by. [Signature]

FOREMAN'S DAILY REPORT

DATE 11-4-08 JOB # 483
 Foreman LEE WEBB No. of Men 11
 Job Location JACKSONBURG Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEBB	Foreman	11	1
Below ground pipe installed					Derek Bills	Operator	11	1
R.O W cleared / built					Chris Crouch	Operator	11	1
Rock ditch					Mitch Buck	Operator	11	1
Rock shield installed					Joe McCarty	Plastic Welder	11	1
Silt fence installed					Dept Chidister	Plastic Welder	11	1
Anodes					Bill Green	Plastic Welder	11	1
Test Stations					Jamie Kimmell	LABOR	11	1
Tie-in					Roger Hamley	LABOR	11	1
Valve setting fab. hourly					Benson Manton	LABOR	11	1
Valve setting installed					Danny Harrison	LABOR	11	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks:

Extra Work: Dug Out 16" x 30" Columbia Lines + Jack Hammer
Rock By Hand - 11 Hrs For - 1-185 CDR + 4 LABORS

Eq./Unit: Hrs./Worked: Service needed

240 - HOE

200 - "

2-700 - DOZER

0-6 - "

Approved by: [Signature]

VOL

123

4405525

FOREMAN'S DAILY REPORT

DATE 11/5/08 JOB # 483
 Foreman Wilson No. of Men 11
 Job Location Sacktownburg Company Trind
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Jeff Wilson	Foreman	10	3
Below ground pipe installed		Fused up 1500 ft			Eric Wilson	Operator	10	3
R.O.W. cleared / built		of pipe see lee			GARY WILSON	11	10	3
Rock ditch		& Helped on ROW			Jim Jones	11	10	3
Rock shield installed					John Wright	11	10	3
Silt fence installed					Beard Price	Labor	10	3
Anodes					Matt Price	11	10	3
Test Stations					Tam Price	11	10	3
Tie-in					Johnny Hickman	11	10	3
Valve setting fab hourly					Tom MacIntosh	11	10	3
Valve setting installed					Tom Andrews	11	10	3
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Eq./Unit: Hrs./Worked: Service needed

Extra Work: _____

Approved by: [Signature]

FOREMAN'S DAILY REPORT

DATE 11-5-08 JOB # 483
 Foreman LEE WEBB No of Men 11
 Job Location JACKSONBURG Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WEBB	FOREMAN	11	1
Below ground pipe installed					Derek Gills	OPERATOR	11	1
R.O W cleared / built					CHRIS CROUCH	OPERATOR	11	1
Rock ditch					Mitch Buck	OPERATOR	11	1
Rock shield installed					JOE MCCARTNEY	Plastic Welder	11	1
Silt fence installed					BOB CHIDESTER	Plastic Welder	11	1
Anodes					BILL GREEN	Plastic Welder	11	1
Test Stations					JANIE KIMBALL	LABOR	11	1
Tie-in					ROGER HENDRY	LABOR	11	1
Valve setting fab hourly					BREANNA MASTON	LABOR	11	1
Valve setting installed					DOUGY HARRISON	LABOR	11	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Extra Work: HAND HAMMERED ROCK AROUND 16" x 24" Columbia Lines
11 Hrs For - 1-185-Comp. + 4 LABORS

Eq./Unit: Hrs./Worked Service needed

240- HOE
200- "
2- 700- DOZER
D-16- "

Approved by: Lee Webb

4 PAGE 527

FOREMAN'S DAILY REPORT

DATE 11/10/08 JOB # 483
 Foreman W. Wilson No. of Men 10
 Job Location Sackvilleburg Company Trind
 Well # _____ AFE # _____



VOI	DESCRIPTION	SIZE	QTY./ LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
	Above ground pipe installed					Jeff Wilson	Foreman	9	4
	Below ground pipe installed		Pipe lined dug ditch			Eric Wilson	Operator	9	4
	R.O.W cleared / built		Helped on ROW			Corey Wigal	"	9	4
	Rock ditch		100 Ft		100 Ft	Jim Jones	"	9	4
	Rock shield installed		100 Ft		100 Ft	John Wright	"	9	4
	Silt fence installed					Paul Price	LABOR	9	4
	Anodes					Tom Price	"	9	4
	Test Stations					Sonny Hickman	"	9	4
	Tie-in					Tom McArthur	"	9	4
	Valve setting fab hourly					Tom Andrews	"	9	4
	Valve setting installed								
	Drip installation								
	Open-cut road								
	Road crossing "cased"								
	Conventional bore								
	Directional bore								
	Trucking								
	Flag trucks								
	Pig launcher/rec. fab hourly								
	Pig launcher/rec. installed								
	Misc. items								

Remarks: _____

Eq./Unit: Hrs./Worked: Service needed

Extra Work: _____

Approved by

Jeff Wilson

FOREMAN'S DAILY REPORT

DATE 11-6-08 JOB # 483
 Foreman LEE WOOD No. of Men 11
 Job Location JACKSONBURG Company TRIN
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WOOD	FOREMAN	10	1
Below ground pipe installed	12"	200'			DAVE BILLS	OPERATOR	10	1
R.O W cleared / built					CHRIS CROUCH	OPERATOR	10	1
Rock ditch		200'			MITCH BUCK	OPERATOR	10	1
Rock shield installed		200'			JOE MCCORMY	PLASTIC WELDER	10	1
Silt fence installed					BRYAN CHIDESTER	PLASTIC WELDER	10	1
Anodes					BILL GREEN	PLASTIC WELDER	10	1
Test Stations					JAMIE KIMBALL	LABOR	10	1
Tie-in					ROGER HENNING	LABOR	10	1
Valve setting fab. hourly					BRAUNTON MASTON	LABOR	10	1
Valve setting installed					DONNY HARRISON	LABOR	10	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

 Extra Work: DUG UNDER 3" DOMINANT LINE + DUG UNDER 16" 20" + 3"
LINES

Eq./Unit: Hrs./Worked: Service needed

240- HOE
 200- "
 2- 700- OPER
 0-6- "

Approved by: Lee Wood

4 PAGE 529

FOREMAN'S DAILY REPORT

DATE 11/7/08 JOB # 483
 Foreman Wilson No. of Men 11
 Job Location Starkenburg Company Tried
 Well # _____ AFE # _____



QTY. / LENGTH	DESCRIPTION	SIZE	PRICE	TOTAL	Name	Classification	Hrs.	Days
	Above ground pipe installed				Jeff Wilson	Foreman	8 1/2	5
	Below ground pipe installed	12"			Eric Wilson	Operator	8 1/2	5
	R.O W cleared / built				Greg Wargal	"	8 1/2	5
	Rock ditch				Jim Jones	"	8 1/2	5
	Rock shield installed				John Waggitt	"	8 1/2	5
	Silt fence installed				Beard Price	labor	8 1/2	5
	Anodes				Tom Price	"	8 1/2	5
	Test Stations				Matt Price	"	8 1/2	4
	Tie-in				Sonny Hightman	"	8 1/2	5
	Valve setting fab hourly				Tom McClanahan	"	8 1/2	5
	Valve setting installed				Tom Anderson	"	8 1/2	5
	Drip installation							
	Open-cut road							
	Road crossing "cased"							
	Conventional bore							
	Directional bore							
	Trucking							
	Flag trucks							
	Pig launcher/rec. fab hourly							
	Pig launcher/rec. installed							
	Misc. items							

Remarks:

Eq./Unit: Hrs./Worked: Service needed

Extra Work:

Approved by:

[Signature]

FOREMAN'S DAILY REPORT

DATE 11-7-08 JOB # 483
 Foreman LEE WEBB No of Men _____
 Job Location JACKSONBURG Company TRIO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WEBB	Foreman	10	1
Below ground pipe installed	12"	300'			CHRIS CROUCH	Operator	8	1
R.O.W. cleared / built					MITCH BUCK	Operator	8	1
Rock ditch		200'			JOE MCCARTNEY	Operator	8	1
Rock shield installed		200'			BRENT CHIDISTER	Operator	8	1
Silt fence installed					BILL GREEN	Plastic Wrecker	8	1
Anodes					DONNY HARRISON	LABOR	8	1
Test Stations					ROGER HEADLEY	LABOR	8	1
Tie-in								
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Extra Work: _____

Eq./Unit: Hrs./Worked: Service needed

240 - HOE
 200 - "
 2-700 - Digger
 0-6 - "

Approved by: Lee Webb

VOL 4 PAGE 532



INVOICE

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

Invoice-Number: 30006023
Invoice Date: 11/10/2008
Shipped Via: NOT APPLICABLE

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

Customer#: 500718
P.O.Number:
Ordered By:

RENO OH 45773-0430

Salesperson:

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Our Order#: 33006325
Terms: Net 30 Days
Due Date: 12/10/2008

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
10/31/2008	WT# 959 INSTALL 12" PLASTIC PIPELINE				
	PIPE TRAILER RENTAL	30.50	JOB	40.00	1,220.00
	AIR COMPRESSOR	1.00	DAY	220.00	220.00
	12" BELOW GROUND PIPE	9,092.00	FT	26.00	236,392.00
	ANODE INSTALLATION	8.00	EA	25.00	200.00
	TEST STATIONS	3.00	EA	25.00	75.00
	INSTALL ROCK SHIELD	2,340.00	FT	4.00	9,360.00
	ROCK DITCH	2,388.00	FT	14.00	33,432.00
	16" CONVENTIONAL BORE	41.00	FT	195.00	7,995.00
	OPEN CUT ROAD CROSSING	70.00	FT	110.00	7,700.00
	VALVE SETTING FAB. AND INSTA	1.00	EA	4,500.00	4,500.00
	DRIP FAB AND INSTALLATION	1.00	EA	3,500.00	3,500.00
	TRUCK DRIVER	9.50	HR	55.00	522.50
	TRUCK DRIVER	30.50	HR	35.00	1,067.50
	DUMP TRUCK	9.50	HR	50.00	475.00
	PICK-UP	30.50	HR	22.00	671.00
	WELDING RIG	10.50	HR	60.00	630.00
	WELDER	10.50	HR	65.00	682.50
	OPERATOR	10.00	HR	60.00	600.00
	LABORERS	34.50	HR	55.00	1,897.50
	TOTAL WORK TICKET AMOUNT				311,140.00 *
	TOTAL INVOICE AMOUNT				311,140.00 *

**FINANCE CHARGE AT ANNUALIZED PERCENTAGE
 RATE OF 18.00% WILL BE ADDED TO BALANCE
 UNPAID OVER 30 DAYS FROM INVOICE DATE.**

Mailed On

Date: 11-10-2008

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

WL 4 PAGE 533

ARVILLA

CONSTRUCTION INVOICE - Summary

INVOICE

NAME OF JOB		Tried Pipeline		PAYABLE TO		Arvilla Offshord Services, LLC		JOB NO		INVOICE NO.	
LOCATION		Eureka Gathering System		ADDRESS		7994 South Pleasant Highway		483			
PREPARER		Jessica Parsons		11/19/2008		St. Marys WV 26176		INV DATE		11/19/2008	
								PERIOD END		10/31/2008	
ITEM NO	CHARGE (WO No, Acct No)	DESCRIPTION OF WORK	UNIT OF MEAS	UNIT PRICE	TOTAL TO DATE		PREVIOUSLY INVOICED		THIS INVOICE		
					UNITS	AMOUNT	UNITS	AMOUNT	UNITS	AMOUNT	
1		Install 12" Plastic Below Ground Pipeline	FT	\$28.00	3820	\$86,124.00	2274	\$63,624.00	✓ 1546	\$22,500.00	
2		Rock Ditch	FT	\$14.00	1230	\$17,220.00	630	\$8,820.00	✓ 2385	\$33,452.00	
3		Rockshield	FT	\$4.00	1300	\$2,800.00	700	\$2,800.00	✓ 2340	\$8,388.00	
4		Double Rockshield	FT	\$8.00		\$0.00	0	\$0.00		\$0.00	
5		Anodes	EA	\$25.00	3	\$75.00	3	\$75.00	✓ 2	\$75.00	
6		Test Stations	EA	\$25.00	2	\$25.00	1	\$25.00	✓ 8	\$200.00	
7		Line Markers	EA	\$5.00		\$0.00	0	\$0.00		\$0.00	
8		Tile/Drain Replacement	FT	\$15.00		\$0.00	0	\$0.00		\$0.00	
9		Farm Gates	EA	\$200.00		\$0.00	0	\$0.00		\$0.00	
10		16" Conventional Bore w/ Casing	FT	\$195.00		\$7,980.00	0	\$0.00	✓ 41	\$7,980.00	
11		16" Open Cut w/ Casing	FT	\$110.00		\$7,700.00	0	\$0.00	✓ 70	\$7,700.00	
12		Small Stream Crossing	EA	\$1,000.00		\$0.00	0	\$0.00		\$0.00	
13		Muskegon River Crossing	EA	\$5,000.00		\$0.00	0	\$0.00		\$0.00	
14		Duck Creek	EA	\$3,000.00		\$0.00	0	\$0.00		\$0.00	
15		Directional Drill w/out conduit	FT	\$205.00		\$0.00	0	\$0.00		\$0.00	
16		Directional Drill w/ conduit	FT	\$285.00		\$0.00	0	\$0.00		\$0.00	
17		Pig Launcher/Recover	EA	\$7,000.00		\$0.00	0	\$0.00		\$0.00	
18		Valve Bais	EA	\$4,800.00	1	\$4,800.00	1	\$0.00	✓ 1	\$4,800.00	
19		Blindline Valves	EA	\$2,000.00		\$0.00	0	\$0.00		\$0.00	
20		Drips w/ tanks	EA	\$3,800.00	1	\$3,800.00	1	\$0.00	✓ 1	\$3,800.00	
21		Welding Rig	HR	\$80.00		\$0.00	0	\$0.00	✓ 18.5	\$1480.00	
22		Welder	HR	\$65.00		\$0.00	0	\$0.00	✓ 18.5	\$1212.50	
23		Welder's Helper	HR	\$65.00		\$0.00	0	\$0.00		\$0.00	
24		780 Doser	HR	\$80.00	59	\$4,720.00	0	\$0.00		\$0.00	
25		Operator	HR	\$80.00	59	\$4,720.00	0	\$0.00		\$0.00	
26		200 Excavator	HR	\$70.00	11	\$770.00	0	\$0.00		\$0.00	
27		Operator	HR	\$80.00	11	\$880.00	0	\$0.00		\$0.00	
28		Tractor Trailer	HR	\$70.00	24.5	\$1,715.00	18.5	\$0.00	✓ 6.0	\$420.00	
29		Dump Truck	HR	\$80.00	24.5	\$1,960.00	18.5	\$0.00	✓ 6.0	\$480.00	
30		Truck Driver	HR	\$65.00	24.5	\$1,592.50	18.5	\$0.00	✓ 6.0	\$390.00	
31		Air Compressor	DAY	\$220.00	1	\$220.00	0	\$0.00	✓ 1	\$220.00	
32		Pick Up Truck	HR	\$22.00	20.5	\$451.00	2.5	\$0.00	✓ 38.5	\$871.00	
33		Pick Up Truck Driver	HR	\$35.00	20.5	\$717.50	2.5	\$0.00	✓ 38.5	\$1,367.50	
34		Pipe Trailer	HR	\$40.00	20.5	\$820.00	2.5	\$0.00	✓ 38.5	\$1,520.00	
		Extra Labor	HR	\$65.00		\$0.00	0	\$0.00	✓ 34.5	\$2,242.50	

TOTAL TO DATE	PREVIOUS INV	THIS INVOICE
\$112,868.00	\$70,844.00	\$311,148.00
NET AMOUNT	NET AMOUNT	PAY THIS AMOUNT
\$112,868.00	\$70,844.00	\$311,148.00

FOREMAN'S DAILY REPORT

DATE 10-13-08 JOB # 483
 Foreman LEE WEBB No. of Men 12
 Job Location JACKSONBURG Company TRIO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed	12"	650' - Just Welded			LEE WEBB	Foreman	12	1
Below ground pipe installed	12"	261' Buried			Derek Bills	Operator	12	1
R.O.W. cleared / built					Bill Norman	Operator	12	1
Rock ditch					Chris Crauch	Operator	12	1
Rock shield installed					Mitch Buck	Operator	12	1
Silt fence installed					James Rimann	LABOR	12	1
Anodes					Roger Hendley	LABOR	12	1
Test Stations					Don McCreary	Plastic Welder	12	1
Tie-in					Don't Chastore	Plastic Welder	12	1
Valve setting fab hourly					Bill Green	Plastic Welder	12	1
Valve setting installed					Brianon Maston	LABOR	12	1
Drip installation					Danny Harrison	LABOR	12	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks.

Extra Work. Dug Out 20' Line Crossing

Eq./Unit. Hrs./Worked: Service needed

240 - 1/4"

200 -

2-700 - 1/2"

D-6 - "

Approved by: Lee Webb

4M535

FOREMAN'S DAILY REPORT

DATE 10-14-08 JOB # 483
 Foreman LEE WUBB No. of Men 12
 Job Location JACKSON Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed	12"	300' Just water			LEE WUBB	FOREMAN	12	1
Below ground pipe installed		1574' Dig			DEREK BILLS	OPERATOR	12	1
R.O.W cleared / built					BILL WALSH	OPERATOR	10	1
Rock ditch		300'			CHRIS CRACK	OPERATOR	10	1
Rock shield installed		300'			MITCH BUCK	OPERATOR	10	1
Silt fence installed					JAMIE KIMBALL	LABOR	12	1
Anodes					ROGER HANLEY	LABOR	12	1
Test Stations		3			JOE MCCARTHY	Plastic Worker	12	1
Tie-in					DAVE CHILKOTTE	Plastic Worker	12	1
Valve setting fab hourly					BILL GREEN	Plastic Worker	12	1
Valve setting installed					BRANDON MASTON	LABOR	12	1
Drip installation					DANNY HARRISON	LABOR	12	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec installed								
Misc. items								

Remarks: 2 1/2 Hrs Trucking Hardline Pipe (my truck)

Eq./Unit: Hrs./Worked: Service needed

240 - HSE
 200 - HSE
 2-200 - DOZER
 0-6 - "

Extra Work.

Approved by

Lee Wubb

FOREMAN'S DAILY REPORT

DATE 10-15-08 JOB # 483
 Foreman LEE WAGG No. of Men 12
 Job Location Jacksonville Company TRIAO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed	12"	50' Just water			LEE WAGG	Foreman	12	1
Below ground pipe installed	12"	400' Borehole			Derek Bills	Operator	12	1
R.O W cleared / built					Bill Norman	Operator	12	1
Rock ditch					Chris Crouch	Operator	12	1
Rock shield installed					Mitch Buck	Operator	12	1
Silt fence installed					Jamie Kincaid	Labor	12	1
Anodes					Roger Hendley	Labor	12	1
Test Stations					Joe McCarthy	Photo Bridge	12	1
Tie-in					Grant Chickadee	Photo Bridge	12	1
Valve setting fab hourly					Bill Green	Photo Bridge	12	1
Valve setting installed					Brian Maston	Labor	12	1
Drip installation					Donny Harrison	Labor	12	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. Items								

Remarks: TIED Strains Together + Dug Ditch

Extra Work: _____

Eq./Unit: Hrs./Worked Service needed

200 - Hoe
 200 - "
 2-700 - Dozer
 D-6 - "

Approved by: Lee Wag

FOREMAN'S DAILY REPORT

DATE 10-16-08 JOB # 483
 Foreman LEE WEA No. of Men 12
 Job Location Jacksonville Company Trino
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEA	Foreman	10	1
Below ground pipe installed	12"	150' Buried			Deek Bills	Operator	7	1
R.O.W. cleared / built					Bill Norman	Operator	7	1
Rock ditch					Chris Couch	Operator	7	1
Rock shield installed					Janis Kinnell	Labor	7	1
Silt fence installed					Ramon Haralson	Labor	7	1
Anodes					Joe McCarty	Plastic Worker	7	1
Test Stations					Brent Chidester	Plastic Worker	7	1
Tie-in					Bill Green	Plastic Worker	7	1
Valve setting fab hourly					Ramon Haralson	Labor	7	1
Valve setting installed					Donny Harrison	Labor	7	1
Drip Installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks _____

Eq./Unit. Hrs./Worked: Service needed

240- HOF

200 - "

2- 200- Dozer

D-6 - Dozer

Extra Work: _____

Approved by: Lee Wea

FOREMAN'S DAILY REPORT

DATE 10-17-08 JOB # 483
 Foreman LEE WALL No. of Men 12
 Job Location JACKSONBURG Company TRIAO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WALL	Foreman	10	1
Below ground pipe installed	12"	782' Buried			DEREK BILLS	Operator	8	1
R.O.W cleared / built					BILL NOEMAN	Operator	8	1
Rock ditch		300'			CHAS. CRAWCH	Operator	8	1
Rock shield installed		300'			MITCH BUCK	Operator	8	1
Silt fence installed					JAMIE KIMBALL	Laborer	8	1
Anodes					ROGER HANOLBY	Laborer	8	1
Test Stations		1			JOE MCCARTHY	Plastic Welder	8	1
Tie-in					BOB CHLOSTER	Plastic Welder	8	1
Valve setting fab. hourly					BILL GEAR	Plastic Welder	8	1
Valve setting installed					ARMON MASTON	Laborer	8	1
Drip installation					DANNY HARRISON	Laborer	8	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Extra Work: _____

Eq./Unit. Hrs./Worked: Service needed

240- Hoe
 200- Hoe
 2-700 Dozer
 A-6 -

Approved by: Lee Wall

4 PAGE 538

4PCE539

FOREMAN'S DAILY REPORT

DATE 10/20/08 JOB # 483
 Foreman Wilson No. of Men 11
 Job Location Jacksonburg Company Trind
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Jeff Wilson	Foreman	11	1
Below ground pipe installed	12	Fixed Pipe		\$1000	ERIC Wilson	Operator	11	1
R.O W cleared / built		not needed			Carol Wilson	"	11	1
Rock ditch					Jim Jones	"	11	1
Rock shield installed					John Wright	"	11	1
Silt fence installed					Bob Price	labor	11	1
Anodes					Tom Price	"	11	1
Test Stations					Mark Price	"	11	1
Tie-in					Sonny Hickman	"	11	1
Valve setting fab hourly					Tony McPherson	"	11	1
Valve setting installed					Tom Andrews	"	11	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec installed								
Misc. items								

Remarks:

Eq./Unit: Hrs./Worked: Service needed

Extra Work. Made 3 Trips to pipe yard with Prokup
& me 1 Truck @ 9 AM to 10 AM

Approved by:

FOREMAN'S DAILY REPORT

DATE 10-20-08 JOB # 483
 Foreman LEE WILCO No. of Men 10
 Job Location JACKSONBURG Company TRIAS
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WILCO	Foreman	12	1
Below ground pipe installed	12"	942' <i>Amico</i>			DEREK BILLS	Operator	12	1
R.O W cleared / built					CHRIS CROUCH	Operator	12	1
Rock ditch		500'			JAMIE RIMMALL	Laborer	12	1
Rock shield installed		500'			ROGER HUMPHREY	Laborer	12	1
Silt fence installed					JOE MCCARTHY	Plastic Welder	12	1
Anodes					BOB CHIDESTER	Plastic Welder	12	1
Test Stations					BILL GREEN	Plastic Welder	12	1
Tie-in					BENJAMIN MASTON	Laborer	12	1
Valve setting fab hourly					DANNY HARRISON	Laborer	12	1
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec installed								
Misc. items								

Remarks: _____

Extra Work: _____

Eq./Unit. Hrs./Worked: Service needed

240 - *Hoe*
 300 - "
 2700 - *Dozer*
 D-6 - "

Approved by *Lee Wilco*

Vol. 4 page 540

411541

FOREMAN'S DAILY REPORT

DATE 10/21/08 JOB # 483
 Foreman Wilson No. of Men 11
 Job Location Sacksonburg Company Teled
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					Jeff Wilson	Foreman	12	2
Below ground pipe installed	12	Fused pipe		1000	Eric Wilson	Operator	12	2
R.O.W cleared / built				Total 2000	Gay Wilson	"	12	2
Rock ditch					Jim Jones	"	12	2
Rock shield installed					John Wright	"	12	2
Silt fence installed					Beard Price	hook	12	2
Anodes					Tom Price	"	12	2
Test Stations					Matt Price	"	12	2
Tie-in					Sunny Hickman	"	12	2
Valve setting fab hourly					Tony McQuinn	"	12	2
Valve setting installed					Tom Andrews	"	12	2
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks:

Eg./Unit: Hrs./Worked: Service needed

Extra Work: Made two trips for Pipe
2 men 1 Pickup 7 hr.

Approved by:

Jeff Wilson

FOREMAN'S DAILY REPORT

DATE 10-21-08 JOB # 483
 Foreman LEE WILSON No. of Men 10
 Job Location JACKSONBURG Company TRINO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WILSON	Foreman	12	1
Below ground pipe installed	12"	627'			Amek Bills	Operator	12	1
R.O.W cleared / built					Chris Crouch	Operator	12	1
Rock ditch		500'			Jamini Kimball	LABOR	13	1
Rock shield installed		500'			Roger Hurdley	LABOR	12	1
Silt fence installed					Sam McFarley	Plastic Worker	12	1
Anodes					Brent Chidester	Plastic Worker	12	1
Test Stations		1			Bill Green	Plastic Worker	12	1
Tie-in					Bramon Mackin	LABOR	12	1
Valve setting fab hourly					Danny Harrison	LABOR	12	1
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks _____

 Extra Work. _____

Eq./Unit: Hrs./Worked: Service needed
 240- HOS
 200- "
 2-700- 02/12
 0-6- 02/12

Approved by: Lee Wilson

4 PAGE 542

4PAGE543

FOREMAN'S DAILY REPORT

DATE 10/22/08 JOB # 483
 Foreman Wilson No of Men 11
 Job Location Arkansas Company Wind
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Jeff Wilson	Operator	12	3
Below ground pipe installed	12	Fused pipe		1800	Eric Wilson	11	12	3
R.O.W cleared / built		not buried	total	3800	Greg Wilson	11	12	3
Rock ditch					Jim Jones	11	12	3
Rock shield installed					John Wright	11	12	3
Silt fence installed					Brent Price	labor	12	3
Anodes					Tom Price	11	12	3
Test Stations					Matt Price	11	12	3
Tie-in					Sunny Hickman	11	12	3
Valve setting fab hourly					Tony MacArthur	11	12	3
Valve setting installed					Tom Andrews	11	12	3
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Eq./Unit: Hrs./Worked: Service needed

Extra Work: Made two trips to pipe yard
2 men 1 pickup 6 hrs

Approved by

FOREMAN'S DAILY REPORT

DATE 10-22-08 JOB # 483
 Foreman LEE WEBB No. of Men 10
 Job Location JACKSONBURG Company TRIAN
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WEBB	FOREMAN	12	1
Below ground pipe installed	12"	2033'			Derek Bells	Operator	12	1
R.O W cleared / built					Chris Couch	Operator	12	1
Rock ditch					James Kimball	LABOR	12	1
Rock shield installed					Roger Humphrey	LABOR	12	1
Silt fence installed					Jon McGettrey	Plastic Welder	12	1
Anodes					Brent Chidester	Plastic Welder	12	1
Test Stations		1			Bill Green	Plastic Welder	12	1
Tie-in					Bannon Maston	LABOR	12	1
Valve setting fab hourly					Danny Harrison	LABOR	12	1
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

 Extra Work: _____

Eq./Unit: Hrs./Worked: Service needed

240 - 1/208
 200 - "
 2-200 - 1/208
 D-6 - "

Approved by: [Signature]

Vol. 4 PAGE 544

4 pages 545

FOREMAN'S DAILY REPORT

DATE 10/23/08 JOB # 483
 Foreman W. Wilson No. of Men 11
 Job Location Jacksonburg Company TRIAL
 Well # _____ AFE # _____

ARVILLA
OILFIELD SERVICES, LLC.

DESCRIPTION	SIZE	QTY./ LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Jeff Wilson	Foreman	11	4
Below ground pipe installed	12	Fixed pipe		1100	Eric Wilson	operator	11	4
R.O W cleared / built		not buried		4200	GARY WIGAL	11	11	4
Rock ditch					Jim Jones	11	11	4
Rock shield installed					John Wright	11	11	4
Silt fence installed					Brad Price	harbor	11	4
Anodes					Mark Price	11	11	4
Test Stations					Jim Price	11	11	4
Tie-in					Sonny Hickman	11	11	4
Valve setting fab. hourly					Tony McClanahan	11	11	4
Valve setting installed					Tom Andrews	11	11	4
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Eq./Unit: Hrs./Worked: Service needed

Extra Work.

Installed 2 loads of pipe
 2 men 1 pickup 6 hrs

Approved by: _____

Jeff Wilson

FOREMAN'S DAILY REPORT

DATE 10-23-08 JOB # 483
 Foreman Lee Webb No of Men 10
 Job Location Jacksonville Company Arvilla
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					Lee Webb	Foreman	6	1
Below ground pipe installed					Derek Bills	Operator	12	1
R.O W cleared / built					Chris Crouch	Operator	12	1
Rock ditch		48'			James Kimball	Laborer	12	1
Rock shield installed					Rogier Hanley	Laborer	12	1
Silt fence installed					Joe McCartney	Plastic Worker	12	1
Anodes		2			Grant Chidester	Plastic Worker	10	1
Test Stations		1			Bill Gowan	Plastic Worker	12	1
Tie-in					Brandon Maston	Laborer	12	1
Valve setting fab hourly					Danny Harrison	Laborer	12	1
Valve setting installed		1						
Drip installation		1						
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Extra Work: _____

Approved by: Lee Webb

Eq./Unit: Hrs./Worked: Service needed

240- 1405
 200- "
 2-20- 02200
 0-6- "

4m547

FOREMAN'S DAILY REPORT

DATE 10/24/08 JOB # 483
 Foreman Wilson No of Men 10
 Job Location Slickhorn bog Company Tand
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY./ LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Jeff Wilson	Foreman	2	5
Below ground pipe installed					Gary Wight	Operator	2	5
R.O W cleared / built					Jim Jones	IL	2	5
Rock ditch		Pulled pipe onto			John Wright	IL	2	5
Rock shield installed		ROW			Band Price	Laborer	2	5
Silt fence installed					Tom Price	IL	2	5
Anodes					Matt Price	IL	2	5
Test Stations					Sonny Hickman	IL	2	5
Tie-in					Tony McClaughan	"	2	5
Valve setting fab hourly					Tom Anderson	IL	2	5
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Eq./Unit: Hrs./Worked: Service needed

Extra Work: _____

Approved by: _____

[Signature]

FOREMAN'S DAILY REPORT

DATE 10-24-08 JOB # 483
 Foreman LEE WARR No. of Men 9
 Job Location JACKSONBURG Company TRIAO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WARR	Foreman	10	1
Below ground pipe installed					DEEK BILLS	Operator	8	1
R.O W cleared / built					Chris Crouch	Operator	8	1
Rock ditch					JAMIE KIMBALL	LABOR	8	1
Rock shield installed					JOE MCCARTNEY	Plastic Welder	8	1
Silt fence installed					BRYAN CHOLESTER	Plastic Welder	8	1
Anodes		1			BILL GREEN	Plastic Welder	8	1
Test Stations					BRAUNTON MASTON	LABOR	8	1
Tie-in					DANNY HARRISON	LABOR	8	1
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. Items								

Remarks FINISHED VALVE SETTING & WORKED ON CLEAN-UP

Eq./Unit: Hrs./Worked: Service needed

240 - HOSE
 200 - " "
 2-200 - DRAIN
 2-6- " "

Extra Work: _____

Approved by: Lee Warr

FOREMAN'S DAILY REPORT

DATE 10-27-08 JOB # 483
 Foreman LEE WEA No. of Men 11
 Job Location JACKSONBURG Company TRIN
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Deest Bill	Operator	11	1
Below ground pipe installed	12"	420'			Bill Norwood	Operator	11	1
R.O W cleared / built					Chris Cepuch	Operator	11	1
Rock ditch		140'			Mitch Buck	Operator	11	1
Rock shield installed		140'			James Kimball	LABOR	11	1
Silt fence installed					Robert Hamley	LABOR	11	1
Anodes					Joe McCarney	Plastic Worker	11	1
Test Stations					Deest Chidester	Plastic Worker	11	1
Tie-in					Bill Green	Plastic Worker	11	1
Valve setting fab hourly					Bennett Maston	LABOR	11	1
Valve setting installed					Donny Harrison	LABOR	11	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Extra Work. _____

Approved by: Lee Wea

Eq./Unit: Hrs./Worked: Service needed

240- HOE
 200- "
 2-700- Digger
 0-6- "

FOREMAN'S DAILY REPORT
 DATE 10/27/08 JOB # 483
 Foreman Wilson No. of Men 10
 Job Location Jacksonburg Company Trend
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Wilson	Foreman	8	1
Below ground pipe installed	12"	pulled pipe and right of way to see.			Wilson	Foreman	8	1
R.O W cleared / built					Wilson	"	8	1
Rock ditch					Wilson	"	8	1
Rock shield installed					Wilson	"	8	1
Silt fence installed					Wilson	"	8	1
Anodes					Wilson	"	8	1
Test Stations					Wilson	"	8	1
Tie-in					Wilson	"	8	1
Valve setting fab. hourly					Wilson	"	8	1
Valve setting installed					Wilson	"	8	1
Drip installation					Wilson	"	8	1
Open-cut road					Wilson	"	8	1
Road crossing "cased"					Wilson	"	8	1
Conventional bore					Wilson	"	8	1
Directional bore					Wilson	"	8	1
Trucking					Wilson	"	8	1
Flag trucks					Wilson	"	8	1
Pig launcher/rec. fab hourly					Wilson	"	8	1
Pig launcher/rec. installed					Wilson	"	8	1
Misc. items					Wilson	"	8	1

Remarks:

Eq./Unit: Hrs./Worked: Service needed

Extra Work:

Approved by:

[Signature]

4me551

FOREMAN'S DAILY REPORT

DATE 10-28-08 JOB # 483
 Foreman LEE WEA No. of Men 10
 Job Location Wicklow Company TRINO
 Well # _____ AFE # _____

ARVILLA
OILFIELD SERVICES, LLC.

DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WEA	Foreman	11 1/2	1
Below ground pipe installed	12"	400'			Derek Bills	Operator	11 1/2	1
R.O.W. cleared / built					Chris Crouch	Operator	11 1/2	1
Rock ditch		200'			Mitch Buck	Operator	11 1/2	1
Rock shield installed		200'			Janie Kimball	Laborer	11 1/2	1
Silt fence installed					Roger Humbley	Laborer	11 1/2	1
Anodes					Joe McCaskey	Plastic Welder	11 1/2	1
Test Stations					Brent Christopher	Plastic Welder	11 1/2	1
Tie-in					Bill Green	Plastic Welder	11 1/2	1
Valve setting fab hourly					Bramdon Macton	Laborer	11 1/2	1
Valve setting installed					Donny Harrison	Laborer	11 1/2	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: 6 1/2 Hrs To Fix Cut Out in Pipe

Eq./Unit: Hrs./Worked: Service needed

290- Hoe

200- "

2- 200- Dozer

0-6- "

Extra Work: _____

Approved by: Lee Wea

FOREMAN'S DAILY REPORT

DATE 10/28/08 JOB # 483
 Foreman W. TSON No. of Men 11
 Job Location Jacksonburg Company TRAIL
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Math Price	Labor	4	
Below ground pipe installed					Brnd Price	1	4	
R.O.W cleared / built								
Rock ditch								
Rock shield installed					Worked on			
Silt fence installed					Trailer lights			
Anodes					Worked on			
Test Stations								
Tip-in								
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Eq./Unit: Hrs./Worked: Service needed

Extra Work: _____

Approved by: [Signature]

4PAGE553

FOREMAN'S DAILY REPORT

DATE 10-29-08 JOB # 483
 Foreman LEE WEBB No. of Men 11
 Job Location JACKSONVILLE Company TRIO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEBB	Foreman	10	1
Below ground pipe installed	12	833'			DEREK BILLS	Operator	10	1
R.O.W. cleared / built					CHRIS CROUCH	Operator	10	1
Rock ditch		200'			MIKE BUCK	Operator	10	1
Rock shield installed		200'			JAMES KIMBALL	Laborer	10	1
Silt fence installed					ROGER HENDON	Laborer	10	1
Anodes					JOE MCCARTNEY	Plastic Welder	10	1
Test Stations	1				BOB CLINE	Plastic Welder	10	1
Tie-in					BILL GREEN	Plastic Welder	10	1
Valve setting fab hourly					BRANDON MASON	Laborer	10	1
Valve setting installed					DONNY HARRISON	Laborer	10	1
Drip installation								
Open-cut road	12"	20'						
Road crossing "cased"	16"	41'						
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks. _____

Extra Work _____

Approved by: Lee Webb

Eq./Unit. Hrs./Worked. Service needed

240-1405
 800-"
 2-700-Donor
 0-6-"

FOREMAN'S DAILY REPORT

DATE 10/29/08 JOB # 483
 Foreman W. 500 No. of Men 11
 Job Location Jacksonburg Company Tend
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Jeff Wilson	beam	10	2
Below ground pipe installed	12"	Put pipe on			Eric Wilson	Operator	10	2
R.O.W cleared / built					Greg W. 991	11	10	2
Rock ditch		RDW for Lee			John Jones	11	10	2
Rock shield installed					John Jones	11	10	2
Silt fence installed					Brad Hare	labor	10	2
Anodes					Tam Rake	11	10	2
Test Stations					Matt Rake	11	10	2
Tie-in					Sandy Hickman	11	10	2
Valve setting fab hourly					Tony McElvaine	11	10	2
Valve setting installed					Tony Andrews	11	10	2
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec. installed								
Misc. Items								

Remarks: _____

Eq./Unit. Hrs./Worked: Service needed

Extra Work: _____

Approved by [Signature]

FOREMAN'S DAILY REPORT

DATE 10-30-08 JOB # 483
 Foreman LEE WEAS No. of Men 11
 Job Location WESLEY Company TRAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WEAS	Foreman	11	1
Below ground pipe installed					Derek Bills	Operator	11	1
R.O W cleared / built					Chas. Couch	Operator	11	1
Rock ditch					Mitch Buck	Operator	11	1
Rock shield installed					Jonie Hineall	Operator	11	1
Silt fence installed					Roger Hambley	Operator	11	1
Anodes					Joe McCarty	Operator	11	1
Test Stations					Beck Chidister	Operator	11	1
Tie-in					Bill (Gardner)	Plastic welder	11	1
Valve setting fab hourly					BRANDON MORTON	LABOR	11	1
Valve setting installed					Danny Harrison	LABOR	11	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: Dug Ditch & Put First 1000 Ft ON TEST - 1 man & Air Compressor FOR 10 hrs

Extra Work: _____

Eq./Unit: Hrs./Worked: Service needed

240 - 40E

200 - "

2-700 DOZER

0-6 - "

Approved by: Lee Weas

ENC 556

FOREMAN'S DAILY REPORT

DATE 10/30/08 JOB # 483
 Foreman Wilson No. of Men 11
 Job Location Jacksonburg Company TEVAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					Jeff Wilson	Foreman	8	3
Below ground pipe installed	12				Eric Wilson	Plumber	8	3
R.O.W cleared / built		Helped help on ROW			Jim Jones	"	8	3
Rock ditch					Carol Wilson	"	8	3
Rock shield installed					John Wright	"	8	3
Silt fence installed					Paul Price	laborer	8	3
Anodes					Tom Price	"	8	3
Test Stations					Paul Price	"	10	3
Tie-in					James Hightower	"	8	3
Valve setting fab. hourly					Paul Hightower	"	8	3
Valve setting installed					Paul Andrews	"	8	3
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc items								

Remarks. _____

Eq./Unit: Hrs./Worked: Service needed

Extra Work. _____

Approved by: _____

[Signature]

FOREMAN'S DAILY REPORT

DATE 10-31-08 JOB # 483
 Foreman LEE WESS No. of Men 10
 Job Location Jacksonburg Company TRIO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WESS	Foreman	10	1
Below ground pipe installed	12"	620'			CHRIS CROUCH	Operator	8	1
R.O.W cleared / built					MITCH BUCK	Operator	8	1
Rock ditch		200'			JAMIE KIMBALL	Laborer	8	1
Rock shield installed		200'			ROGER HANLEY	Laborer	8	1
Silt fence installed					JOE MCCARTNEY	Plastic welder	8	1
Anodes					BERT CHIDESTER	Plastic welder	8	1
Test Stations					BILL GREEN	Plastic welder	8	1
Tie-in					BRAUN MASTON	Laborer	8	1
Valve setting fab hourly					DONNY HARRISON	Laborer	8	1
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: _____

Extra Work. _____

Approved by: [Signature]

Eq./Unit: Hrs./Worked: Service needed

240 - Hog

200 - "

200 - Digger

D-6 - "



VOL 4 PAGE 558

INVOICE

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Invoice-Number: 30006174
Invoice Date: 11/25/2008
** CREDIT MEMO **
Applied to Invoice#: 30006023

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Our Order#: 33006515
Terms: Net 30 Days
Due Date: 12/25/2008

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
10/31/2008	WT# 1016 CREDIT ON PIPELINE JOB				
	16" CONVENTIONAL BORE	1.00-	FT	7,995.00	7,995.00-
	TRUCK DRIVER	5.00-	HR	55.00	275.00-
	DUMP TRUCK	5.00-	HR	50.00	250.00-
	WELDING RIG	10.50-	HR	60.00	630.00-
	WELDER	10.50-	HR	65.00	682.50-
	LABORERS	6.50-	HR	55.00	357.50-
	TOTAL WORK TICKET AMOUNT				10,190.00-*
	TOTAL INVOICE AMOUNT				10,190.00-*

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652



INVOICE

VOL . 4 PAGE 559
Page:

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Invoice-Number: 30006174
Invoice Date: 11/25/2008
** CREDIT MEMO **
Applied to Invoice#: 30006023

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Our Order#: 33006515
Terms: Net 30 Days
Due Date: 12/25/2008

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
10/31/2008	WT# 1016 CREDIT ON PIPELINE JOB				
	16" CONVENTIONAL BORE	1.00-	FT	7,995.00	7,995.00-
	TRUCK DRIVER	5.00-	HR	55.00	275.00-
	DUMP TRUCK	5.00-	HR	50.00	250.00-
	WELDING RIG	10.50-	HR	60.00	630.00-
	WELDER	10.50-	HR	65.00	682.50-
	LABORERS	6.50-	HR	55.00	357.50-
	TOTAL WORK TICKET AMOUNT				10,190.00-*
	TOTAL INVOICE AMOUNT				10,190.00-*

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

VOL 4 PAGE 560



INVOICE

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
Other State
SEE ATTACHED TICKETS

Invoice-Number: 30005939
Invoice Date: 11/06/2008

Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O. Number:
Ordered By:

Salesperson:

Our Order#: 33006206
Terms: Net 30 Days
Due Date: 12/06/2008

SVC-DATES DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
10/29/2008 WT# 17553 HAUL STONE TO LOCATION				
TANDEM AXLE DUMP TRUCK	2.00	HR	75.00	150.00
FUEL SURCHARGE	2.00	HR	6.00	12.00
TOTAL WORK TICKET AMOUNT				162.00 *
TOTAL INVOICE AMOUNT				162.00 *

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

VOL 4 PAGE 562

PENDING INVOICE FOR REVIEW

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432

ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
Other State
SEE ATTACHED TICKETS

Order-Number: 33006206
Order Date: 10/31/2008
Invoice OK Date:
Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Terms: Net 30 Days

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
10/29/2008	WT# 17553 HAUL STONE TO LOCATION				
	TANDEM AXLE DUMP TRUCK	2.00	HR	75.00 ✓	150.00
	FUEL SURCHARGE	2.00	HR	6.00	12.00
	TOTAL WORK TICKET AMOUNT				162.00 *
	TOTAL INVOICE AMOUNT				162.00 *

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

VOL 4 PAGE 563

Page: 1



INVOICE

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

Invoice-Number: 30005935
Invoice Date: 11/04/2008
Shipped Via: NOT APPLICABLE

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

Customer#: 500718
P.O.Number:
Ordered By:

RENO OH 45773-0430

Salesperson:

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Our Order#: 33008269
Terms: Net 30 Days
Due Date: 12/04/2008

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
10/17/2008	WT# 941 INSTALL 12" PIPELINE				
	12" BELOW GROUND PIPE	1,646.00	FT	26.00	42,796.00
	TEST STATIONS	1.00	EA	25.00	25.00
	INSTALL ROCK SHIELD	600.00	FT	4.00	2,400.00
	ROCK DITCH	600.00	FT	14.00	8,400.00
	TOTAL WORK TICKET AMOUNT				53,621.00 *
	TOTAL INVOICE AMOUNT				53,621.00 *

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

Mailed On
Date: 11-4-08

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

ENC - 4 PAGE 564



CONSTRUCTION INVOICE - Summary

INVOICE

NAME OF JOB		Tried Pipeline		PAYABLE TO		Arvilla Off-Hold Services, LLC		JOB NO		INVOICE NO.	
LOCATION		Barata Gathering System		ADDRESS		7884 South Pleasant Highway		483			
PREPARED		Jason Parsons		DATE		10/17/2008		INV DATE		10/17/2008	
								PERIOD END		10/10/2008	
ITEM NO	CHARGE (WO No, Acct No)	DESCRIPTION OF WORK	UNIT OF MEAS	UNIT PRICE	TOTAL TO DATE		PREVIOUSLY INVOICED		THIS INVOICE		
					UNITS	AMOUNT	UNITS	AMOUNT	UNITS	AMOUNT	
1		Install 12" Plastic Below Ground Pipeline	FT	\$38.00	2274	\$86,124.00	2274	\$86,124.00	1045	\$39,708.00	
2		Rock Ditch	FT	\$14.00	630	\$8,820.00	630	\$8,820.00	630	\$8,820.00	
3		Rockfield	FT	\$4.00	700	\$2,800.00	700	\$2,800.00	688	\$2,752.00	
4		Double Rockfield	FT	\$0.00		\$0.00	0	\$0.00	0	\$0.00	
5		Anodes	EA	\$35.00	3	\$75.00	3	\$75.00	0	\$0.00	
6		Test Stations	EA	\$25.00	1	\$25.00	1	\$25.00	1	\$25.00	
7		Line Markers	EA	\$0.00		\$0.00	0	\$0.00	0	\$0.00	
8		Tire/Drive Replacement	FT	\$15.00		\$0.00	0	\$0.00	0	\$0.00	
9		Frost Gates	EA	\$200.00		\$0.00	0	\$0.00	0	\$0.00	
10		16" Conventional Bore w/ Casing	FT	\$185.00		\$0.00	0	\$0.00	0	\$0.00	
11		16" Open Cut w/ Casing	FT	\$110.00		\$0.00	0	\$0.00	0	\$0.00	
12		Small Stream Crossing	EA	\$1,000.00		\$0.00	0	\$0.00	0	\$0.00	
13		Washington River Crossing	EA	\$5,000.00		\$0.00	0	\$0.00	0	\$0.00	
14		Duck Creek	EA	\$5,000.00		\$0.00	0	\$0.00	0	\$0.00	
15		Directional Drill without conduit	FT	\$300.00		\$0.00	0	\$0.00	0	\$0.00	
16		Directional Drill w/ conduit	FT	\$300.00		\$0.00	0	\$0.00	0	\$0.00	
17		Pig Launcher/Recover	EA	\$7,000.00		\$0.00	0	\$0.00	0	\$0.00	
18		Valve Gate	EA	\$4,000.00	1	\$4,000.00	1	\$0.00	0	\$0.00	
19		Ball Valve	EA	\$2,000.00		\$0.00	0	\$0.00	0	\$0.00	
20		Ditch w/ trench	EA	\$3,000.00	1	\$3,000.00	1	\$0.00	0	\$0.00	
21		Welding Rig	HR	\$00.00		\$0.00	0	\$0.00	0	\$0.00	
22		Welder	HR	\$00.00		\$0.00	0	\$0.00	0	\$0.00	
23		Welder's Helper	HR	\$00.00		\$0.00	0	\$0.00	0	\$0.00	
24		700 Dozer	HR	\$90.00	50	\$4,720.00	0	\$0.00	0	\$0.00	
25		Operator	HR	\$60.00	50	\$3,040.00	0	\$0.00	0	\$0.00	
26		300 Excavator	HR	\$70.00	11	\$770.00	0	\$0.00	0	\$0.00	
27		Operator	HR	\$80.00	11	\$880.00	0	\$0.00	0	\$0.00	
28		Tractor Trailer	HR	\$70.00	24.5	\$1,715.00	18.5	\$0.00	0	\$0.00	
29		Truck Driver	HR	\$08.00	24.5	\$1,960.00	18.5	\$0.00	0	\$0.00	
30		Misc. Items	EA	\$0.00	1	\$000.00	0	\$0.00	0	\$0.00	
31		Pick Up Truck	HR	\$22.00	20.5	\$461.00	2.5	\$0.00	0	\$0.00	
32		Pick Up Truck Driver	HR	\$38.00	20.5	\$779.00	2.5	\$0.00	0	\$0.00	
33		Pipe Trailer	HR	\$40.00	20.5	\$820.00	2.5	\$0.00	0	\$0.00	
					TOTAL TO DATE	\$94,145.00	PREVIOUS INVOICE	\$70,844.00	THIS INVOICE	\$63,821.00	
					NET AMOUNT	\$94,145.00	NET AMOUNT	\$70,844.00	PAY THIS AMOUNT	\$63,821.00	

4PAGES65

FOREMAN'S DAILY REPORT

DATE 10-6-08 JOB # 483
 Foreman Lee Wicks No. of Men 12
 Job Location SACKS/BURG Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WICKS	Foreman	12	1
Below ground pipe installed	12"	1500'	Just Wicks		Deek Gills	Operator	12	1
R.O.W. cleared / built		500'	Burgin		Bill Noeman	Operator	12	1
Rock ditch		300'			Chas Crouch	Operator	12	1
Rock shield installed		300'			Mitch Buck	Operator	12	1
Silt fence installed					James Kincaid	Laborer	12	1
Anodes					Robert Hunsley	Laborer	12	1
Test Stations		1			Joe McCarty	Plastic Welder	12	1
Tie-in					Deek Childers	Plastic Welder	12	1
Valve setting fab hourly					Bill Garen	Plastic Welder	12	1
Valve setting installed					Benson Maston	Laborer	12	1
Drip installation					Danny Harrison	Laborer	12	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc items								

Remarks.

Extra Work.

Approved by:

Lee Wicks

Eq./Unit: Hrs./Worked: Service needed

240- 17.05
 300- "
 2-200- DOZER
 D-6- "

FOREMAN'S DAILY REPORT

DATE 10-7-08 JOB # 483
 Foreman LEIS WIGGS No. of Men 12
 Job Location JACKSONBURG Company TRIO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEIS WIGGS	Foreman	8	1
Below ground pipe installed	12"	300'			Derek Bills	Operator	8	1
R.O.W cleared / built					Bill Norman	Operator	8	1
Rock ditch		300'			Chris Crauch	Operator	8	1
Rock shield installed		300'			MIKE AXK	Operator	8	1
Silt fence installed					James Rumbaall	Laborer	8	1
Anodes					ROBERT HENRIKSON	Laborer	8	1
Test Stations					Joe McCaskey	Plastic Worker	8	1
Tie-in					Derek Chidister	Plastic Worker	8	1
Valve setting fab hourly					Bill Green	Plastic Worker	8	1
Valve setting installed					Brian Maston	Laborer	8	1
Drip installation					Donny Harrison	Laborer	8	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. Items								

Remarks:

Extra Work:

Eq./Unit. Hrs./Worked: Service needed

240 - Hoes
 200 - "
 2 - 700 - Dazer
 D-6 - "

Approved by:

Leis Wiggs

4 PAGE 567

FOREMAN'S DAILY REPORT

DATE 10-8-08 JOB # 483
 Foreman Lee Nees No. of Men 11
 Job Location Jacksonville Company TRAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					Lee Nees	Foreman	7	1
Below ground pipe installed					Derek Bills	Operator	5	1
R.O.W cleared / built					Bill Norman	Operator	5	1
Rock ditch					Chris Couch	Operator	5	1
Rock shield installed					Jamie Rymell	Labor	5	1
Silt fence installed					Ronan Handley	Labor	5	1
Anodes					Joe McCarty	Plastic Worker	5	1
Test Stations					Brent Chidester	Plastic Worker	5	1
Tie-in					Bill Green	Plastic Worker	5	1
Valve setting fab hourly					Brandon Maston	Labor	5	1
Valve setting installed					Darry Harrison	Labor	5	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks:

Eq./Unit: Hrs./Worked: Service needed

240- 1708
 200-
 2- 700- 0020
 0-10- '1

Extra Work:

Approved by:

DATE 10-9-08 JOB # 483
 Foreman LEE WEBB No. of Men 12
 Job Location JACKSONVILLE Company TRIO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEBB	FOREMAN	12	1
Below ground pipe installed					Derek Bills	Operator	12	1
R.O.W. cleared / built					Bill Norman	Operator	12	1
Rock ditch					Mitch Buck	Operator	12	1
Rock shield installed					Janie Kincaid	Laborer	12	1
Silt fence installed					Roger Mackay	Laborer	12	1
Anodes					Joe McCarty	Plastic welder	12	1
Test Stations					Brent Charleston	Plastic welder	12	1
Tie-in					Bill Green	Plastic welder	12	1
Valve setting fab hourly					Brian Maston	Laborer	12	1
Valve setting installed					Danny Harrison	Laborer	12	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. Items								

Remarks _____

Extra Work: Installed 1 Electromulsion Collar 12"

Eq./Unit: Hrs./Worked: Service needed

240 - HOE
 200 - HOE
 2-200 - ROZEX
 D-6 - "

Approved by: Lee Webb

4 PAGE 569

FOREMAN'S DAILY REPORT

DATE 10-10-08JOB # 483Foreman LEE WEBBNo. of Men 12Job Location ACKSONBURGCompany IRAD

Well # _____

AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEBB	FOREMAN	10	1
Below ground pipe installed	18"	800' Buried			Derek Bills	Operator	8 1/2	1
R.O W cleared / built					Bill Norman	Operator	8 1/2	1
Rock ditch					Mitch Duck	Operator	8 1/2	1
Rock shield installed					Janie Kinsall	Labor	8 1/2	1
Silt fence installed					Bowen Hamkey	Labor	8 1/2	1
Anodes					Joe McCauley	Plastic Welder	8 1/2	1
Test Stations					Brent Chelster	Plastic Welder	8 1/2	1
Tie-in					Bill Green	Plastic Welder	8 1/2	1
Valve setting fab hourly					Bowen Maston	Labor	8 1/2	1
Valve setting installed					Donny Hamerson	Labor	8 1/2	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: Made 2 Tie-Ins

Eq./Unit. Hrs./Worked: Service needed

240 - HOS

200 - "

2-700- Digger

0-6 - "

Extra Work: _____

Approved by: Lee Webb



INVOICE

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Invoice-Number: 30005703
Invoice Date: 10/14/2008
Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Our Order#: 33005979
Terms: Net 30 Days
Due Date: 11/13/2008

SVC-DATES DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
9/30/2008 WT# 864 INSTALL 12" PIPELINE				
12" BELOW GROUND PIPE	2,274.00	FT	26.00	59,124.00
ANODE INSTALLATION	3.00	EA	25.00	75.00
TEST STATIONS	1.00	EA	25.00	25.00
INSTALL ROCK SHIELD	700.00	FT	4.00	2,800.00
ROCK DITCH	630.00	FT	14.00	8,820.00
VALVE SETTING FAB. AND INSTA	1.00	EA	4,500.00	4,500.00
DRIP INSTALLATION	1.00	EA	3,500.00	3,500.00
TRUCK DRIVER	18.50	HR	55.00	1,017.50
TRUCK DRIVER	2.50	HR	35.00	87.50
PIPE TRAILER	2.50	HR	40.00	100.00
PICK-UP	2.50	HR	22.00	55.00
TRACTOR TRAILER	18.50	HR	70.00	1,295.00
TOTAL WORK TICKET AMOUNT				81,399.00 *
TOTAL INVOICE AMOUNT				81,399.00 *

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

Mailed On

Date: 10/16/08 LC

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

Vol 4 Page 571

PENDING INVOICE FOR REVIEW

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432

ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Order-Number: 33005979
Order Date: 10/10/2008
Invoice OK Date:
Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Terms: Net 30 Days

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
9/30/2008	WT# 864 INSTALL 12" PIPELINE				
	12" BELOW GROUND PIPE	2,274.00	FT	26.00	59,124.00 ✓
	ANODE INSTALLATION	3.00	EA	25.00	75.00
	TEST STATIONS	1.00	EA	25.00	25.00
	INSTALL ROCK SHIELD	700.00	FT	4.00	2,800.00 ✓
	ROCK DITCH	630.00	FT	14.00	8,820.00 ✓
	VALVE SETTING FAB. AND INSTAL	1.00	EA	4,500.00	4,500.00
	DRIP INSTALLATION	1.00	EA	3,500.00	3,500.00
	TRUCK DRIVER	18.50	HR	55.00	1,017.50
	TRUCK DRIVER	2.50	HR	35.00	87.50
	PIPE TRAILER	2.50	HR	40.00	100.00
	PICK-UP	2.50	HR	22.00	55.00
	TRACTOR TRAILER	18.50	HR	70.00	1,295.00
	TOTAL WORK TICKET AMOUNT				81,399.00 *
	TOTAL INVOICE AMOUNT				81,399.00 *

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

Arvilla

VM

VOC 4 PAGE 572

ARVILLA

CONSTRUCTION INVOICE - Summary

INVOICE

NAME OF JOB		Trist Pipeline		PAYABLE TO		Arvilla Offfield Services LLC		JOB NO		INVOICE NO	
LOCATION		Eureka Gathering System		ADDRESS		7994 South Pleasants Highway		483			
PREPARER		Jessica Parsons		DATE		10/10/2008		INV DATE		PERIOD END	
						St. Marys WV 26170		10/10/2008		10/4/2008	
ITEM NO	CHARGE (WO No Acct No)	DESCRIPTION OF WORK	UNIT OF MEAS	UNIT PRICE	TOTAL TO DATE		PREVIOUSLY INVOICED		THIS INVOICE		
					UNITS	AMOUNT	UNITS	AMOUNT	UNITS	AMOUNT	
1		Install 12" Plastic Below Ground Pipeline	FT	\$28 00		\$59 124 00			2274	\$63,124.00	
2		Rock Ditch	FT	\$14 00	630	\$8,820 00			630	\$8,820 00	
3		Rockshield	FT	\$4 00		\$2 800 00			708	\$2,800.00	
4		Double Rockshield	FT	\$6 00		\$0 00			0	\$0 00	
5		Anodes	EA	\$25 00		\$75 00			3	\$75.00	
6		Test Stations	EA	\$25 00		\$25 00			1	\$25 00	
7		Line Markers	EA	\$5 00		\$0 00			0	\$0.00	
8		Tile/Drain Replacement	FT	\$15 00		\$0 00			0	\$0 00	
9		Farm Gates	EA	\$200 00		\$0 00			0	\$0.00	
10		16" Conventional Bore w/ Casing	FT	\$195 00		\$0 00			0	\$0.00	
11		16" Open Cut w/ Casing	FT	\$110 00		\$0 00			0	\$0.00	
12		Small Stream Crossing	EA	\$1 000 00		\$0 00			0	\$0.00	
13		Muskingum River Crossing	EA	\$5,000 00		\$0 00			0	\$0.00	
14		Duck Creek	EA	\$3 000 00		\$0 00			0	\$0.00	
15		Directional Drill w/out conduit	FT	\$205 00		\$0 00			0	\$0.00	
16		Directional Drill w/ conduit	FT	\$285 00		\$0 00			0	\$0.00	
17		Pig Launcher/Reclver	EA	\$7 000 00		\$0 00			0	\$0.00	
18		Valve Sets	EA	\$4,500 00		\$4 500 00			1	\$4,500.00	
19		Sideline Valves	EA	\$2,000 00		\$0 00			0	\$0 00	
20		Drips w/ tanks	EA	\$3 500 00		\$3 500 00			1	\$3,500.00	
21		Welding Rig	HR	\$60 00		\$0 00			0	\$0 00	
22		Welder	HR	\$65 00		\$0 00			0	\$0.00	
23		Welder's Helper	HR	\$65 00		\$0 00			0	\$0.00	
24		750 Dozer	HR	\$80 00	59	\$4 720 00			0	\$0 00	
25		Operator	HR	\$60 00	59	\$3 540 00			0	\$0.00	
26		200 Excavator	HR	\$70 00	11	\$770 00			0	\$0.00	
27		Operator	HR	\$60 00	11	\$660 00			0	\$0 00	
28		Tractor Trailer	HR	\$70 00	6	\$420 00			0	\$0 00	
29		Truck Driver	HR	\$55 00	8	\$330 00			18.5	\$1,258.00	
30		Misc Items	EA	\$0 00	1	\$860 50	1	\$860 50	0	\$0.00	
31		Pick Up Truck	HR	\$22 00	18	\$396 00	18	\$396 00	2.5	\$55.00	
32		Pick Up Truck Driver	HR	\$35 00	18	\$630 00	18	\$630 00	2.5	\$87.50	
33		Pipe Trailer	HR	\$40 00	18	\$720 00	18	\$720 00	2.5	\$100.00	
TOTAL TO DATE						\$91 590 50	PREVIOUS INV		\$2 306 50	THIS INVOICE	\$81,398.00
NET AMOUNT						\$91 590 50	NET AMOUNT		\$2 306 50	PAY THIS AMOUNT	\$81,398.00

5000

5979

WIL 4145573

FOREMAN'S DAILY REPORT

DATE 9-29-08 JOB # 483
 Foreman LEE WILCOX No. of Men 12
 Job Location JACKSONBURG Company TRAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WILCOX	Foreman	12	1
Below ground pipe installed	10"	1200' Just welded			Derek Pulls	Operator	12	1
R O W cleared / built					Bill Noeman	Operator	12	1
Rock ditch					Chris Covich	Operator	12	1
Rock shield installed					Mitch Buck	Operator	12	1
Silt fence installed					Janis Rinnell	Laborer	12	1
Anodes					Rosen Hendley	Laborer	12	1
Test Stations					Joe McCathary	Plastic Welder	12	1
Tie-in					Brent Chelster	Plastic Welder	12	1
Valve setting fab hourly					Bill Green	Plastic Welder	12	1
Valve setting installed					Brianon Maston	Laborer	12	1
Drip installation					Donny Harrison	Laborer	12	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks: Made 3 Tie-In Welds

Extra Work _____

Approved by _____

Eq./Unit: Hrs./Worked Service needed

240- HOS
 300 - "
 2-700- PAPER
 D-6 - "

FOREMAN'S DAILY REPORT

DATE 9-30-08 JOB # 483
 Foreman LEE WISB No of Men 12
 Job Location JACKSONBURG Company TEIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WISB	Foreman	12	1
Below ground pipe installed	12"	407'	Bureau		Derek Bills	Operator	12	1
R O W cleared / built					Bill Norman	Operator	12	1
Rock ditch		200'			Chris Crouch	Operator	12	1
Rock shield installed					Mitch Buck	Operator	12	1
Silt fence installed					Jamie Kimball	Laborer	12	1
Anodes					Robert Haddock	Laborer	12	1
Test Stations					Joe McCarthy	Plastic Welder	12	1
Tie-in					Brent Chidester	Plastic Welder	12	1
Valve setting fab hourly					Bill Green	Plastic Welder	12	1
Valve setting installed					BRANDON Maston	Laborer	12	1
Drip installation					Danny Harrison	Laborer	12	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks: MOVED AND SET UP IN NEW SPOT AND HAULED 1 LOAD OF PIPE

Extra Work _____

Eq./Unit. Hrs./Worked. Service needed

240 - Hqs

200 - "

2- 700- Dozer

0-6- "

Approved by _____

Lee Will

FOREMAN'S DAILY REPORT

DATE 10-1-08 JOB # 483
 Foreman LEE WEBB No of Men 12
 Job Location JACKSON AVE Company TRINO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed	12"	1400' Just Welded			LEE WEBB	Foreman	7	1
Below ground pipe installed	12"	593' Driped			DEREK BILLS	Operator	12	1
R O W cleared / built					BILL NORMAN	Operator	12	1
Rock ditch					CHRIS CROUCH	Operator	12	1
Rock shield installed		200' Single			MITCH DUCK	Operator	12	1
Silt fence installed					JAMIE KINGALL	Labor	12	1
Anodes					ROBERT MEMOLRY	Labor	12	1
Test Stations					JOE MCCARTHY	Plastic Welder	12	1
Tie-in					BOB CHLOSTER	Plastic Welder	12	1
Valve setting fab hourly					BILL GREEN	Plastic Welder	12	1
Valve setting installed					BARBARA MASTON	Labor	12	1
Drip installation					DANNY HARRISON	Labor	12	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks _____

Extra Work _____

Eq./Unit. Hrs./Worked Service needed

240 - 400
 200 - "
 2 - 700 - 800
 0-6 - "

Approved by: Lee Webb

FOREMAN'S DAILY REPORT

DATE 10-2-08 JOB # 483
 Foreman LEE WEBB No of Men 12
 Job Location JACKSONVILLE Company TRIO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed		250' Just Welded			LEE WEBB	Foreman	138	1
Below ground pipe installed		1216' Buried			Derek Bills	Operator	12	1
R O W cleared / built					Bill Norman	Operator	12	1
Rock ditch		430'			Chris Crouch	Operator	12	1
Rock shield installed		500' S. Side			Mitch Buck	Operator	12	1
Silt fence installed					Janie Rimmell	Labor	12	1
Anodes					Ronnie Hendley	Labor	12	1
Test Stations					Joe McCarty	Plastic Welder	12	1
Tie-in					Sam Chastek	Plastic Welder	12	1
Valve setting fab hourly					Bill Green	Plastic Welder	12	1
Valve setting installed					Brandon Maston	Labor	12	1
Drp installation					Donny Harrison	Labor	12	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. Items								

Remarks _____

Extra Work. Hauled 2 Loads of Pipe on H-11 - Check Down Grays Time
+ Matt Prices Time for Hrs on Hauling - 2 1/2 Hrs Trucking Time
for me + Truck

Approved by: [Signature]

Eq./Unit: Hrs./Worked. Service needed

240 - Hoe
 200 - "
 2-700 - Dozer
 D-6 - "

4 PAGE 577

FOREMAN'S DAILY REPORT

DATE 10-3-08 JOB # 483
 Foreman LEE WAGGS No of Men 12
 Job Location JACKSONVILLE Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WAGGS	Foreman	10	1
Below ground pipe installed	12"	58'			Dwight Bills	Operator	8	1
R O W cleared / built					Bill Norman	Operator	8	1
Rock ditch					Chris Crouch	Operator	8	1
Rock shield installed					Mitch Duck	Operator	8	1
Silt fence installed					Janis Kimball	Laborer	8	1
Anodes	3				Roland Headley	Laborer	8	1
Test Stations	1				Joe McCarty	Plastic Welder	8	1
Tie-in					Brent Chidister	Plastic Welder	8	1
Valve setting fab hourly					Bill Green	Plastic Welder	8	1
Valve setting installed	1				Bryan Maston	Laborer	8	1
Drip installation	1				Danny Harrison	Laborer	8	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks. Set 1 - Valve Setting & 1 Drip

Extra Work _____

Eq./Unit. Hrs./Worked: Service needed

240- 17015
 200- "
 2- 700- 02022
 2- 6- "

Approved by

Lee Waggs

VOL 4 PAGE 578
ARVILLA
OILFIELD SERVICES, LLC

**ARVILLA OILFIELD
SERVICES, LLC**

P O Box 432
St. Marys, WV 26170
304-665-2652

7994 S Pleasant Hwy
St Marys, WV 26170

1821 Moore Ave.
Canton, OH 44707
330-456-9220

Customer Name Triad Ticket No **W 15979**
Well Name Job # 483 Date 10-2-08
County Wetzel State WV Well I D _____
Work Order No _____
Batch No _____

Employee Name/Number	Type Equipment	Equip No	Hours
<u>David Gray</u>	<u>Tractor Trailer</u>	<u>3112</u>	<u>14</u>
_____	_____	Equip No _____	Hours _____
_____	_____	Equip No _____	Hours _____
_____	_____	Equip No _____	Hours _____

Any Accidents or Injuries? Yes _____ No X

Total Hours Worked 14

From	To	Description of Work Performed
6 ⁰⁰	10 ⁰⁰	Loaded Pipe fittings on trailer for Job #483
10 ⁰⁰	2 ³⁰	Unload fittings and then loaded 6 Bundles of plastic pipe for Job #483
2 ⁵⁰	8 ⁰⁰	Took Load of pipe on the Hill for Pipeline crew for Job #483

Material Used	
Quantity	Description

Job Done	_____	Yes	_____	No
Parts Used	_____	Yes	_____	No
Cash Purchases	_____	Yes	_____	No
Per Diem	_____	Yes	_____	No
PO #	_____	Mat #	_____	
Total	_____			

Authorized Agent _____

ARVILLA
OILFIELD SERVICES, LLC

VOL 4 PAGE 579
ARVILLA OILFIELD
SERVICES, LLC

P O Box 432
St Marys, WV 26170
304-665-2652

7994 S Pleasant Hwy
St. Marys, WV 26170

1821 Moore Ave.
Canton, OH 44707
330-456-9220

Customer Name Triad
Well Name Job # 483
County Wetzel State WV

Ticket No W 15983

Date 10-4-08

Well I D _____

Work Order No _____

Batch No _____

Employee
Name/Number

Type
Equipment

David Gray

Tractor Trailer

Equip No 1203 Hours 4 1/2

Cat D6K Dozer

Equip No _____ Hours _____

Equip No _____ Hours _____

Equip No _____ Hours _____

Any Accidents or Injuries? Yes _____ No X

Total Hours Worked 4 1/2

From	To	Description of Work Performed
8 ⁰⁰	10⁰⁰	Went to Triad Loc to get Cat Dozer D6K and
	12 ³⁰	took it to shop

Material Used

Quantity Description

Job Done _____ Yes _____ No _____

Parts Used _____ Yes _____ No _____

Cash Purchases _____ Yes _____ No _____

Per Diem _____ Yes _____ No _____

PO # _____ Mat. # _____

Total _____

Authorized Agent _____



INVOICE

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Invoice-Number: 30005590
Invoice Date: 10/07/2008

Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Our Order#: 33005864
Terms: Net 30 Days
Due Date: 11/06/2008

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
9/30/2008	WT# 811 HAUL PIPE TO LOCATION FOR PIPELINE				
	SUPPLIES PURCHASED	1.00	EA	560.50	560.50
	TRUCK DRIVER	18.00	HR	35.00	630.00
	PIPE TRAILER	18.00	HR	40.00	720.00
	PICK-UP	18.00	HR	22.00	396.00
	TOTAL WORK TICKET AMOUNT				2,306.50 *
	TOTAL INVOICE AMOUNT				2,306.50 *

FINANCE CHARGE AT ANNUALIZED PERCENTAGE
RATE OF 18.00% WILL BE ADDED TO BALANCE
UNPAID OVER 30 DAYS FROM INVOICE DATE.

Mailed On

Date: 10/07/08 LC

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

VOL - 4 PAGE 581

ARVILLA

INVOICE

NAME OF JOB		Triad Pipeline		PAYABLE TO		Arrvilla Offield Services, LLC		JOB NO		INVOICE NO	
LOCATION		Eurelia Gathering System		ADDRESS		7994 South Pleasant Highway		483			
PREPARER		Jessica Parsons		DATE		9/20/2008		INV DATE		9/20/2008	
ITEM NO	CHARGE (WO No Acct No)	DESCRIPTION OF WORK	UNIT OF MEAS	UNIT PRICE	TOTAL TO DATE		PREVIOUSLY INVOICED		THIS INVOICE		
					UNITS	AMOUNT	UNITS	AMOUNT	UNITS	AMOUNT	
1		Install 12" Plastic Below Ground Pipeline	FT	\$26 00		\$0 00			0	\$0.00	
2		Rock Ditch	FT	\$14 00	900	\$7 000 00	500	\$7,000 00	0	\$0.00	
3		Rockshield	FT	\$4 00		\$0 00			0	\$0.00	
4		Double Rockshield	FT	\$6 00		\$0 00			0	\$0.00	
5		Anodes	EA	\$25 00		\$0 00			0	\$0.00	
6		Test Stations	EA	\$25 00		\$0 00			0	\$0.00	
7		Line Markers	EA	\$6 00		\$0 00			0	\$0.00	
8		Tile/Drain Replacement	FT	\$15 00		\$0 00			0	\$0.00	
9		Farm Gates	EA	\$200 00		\$0 00			0	\$0.00	
10		16" Conventional Bore w/ Casing	FT	\$195 00		\$0 00			0	\$0.00	
11		16" Open Cut w/ Casing	FT	\$110 00		\$0 00			0	\$0.00	
12		Small Stream Crossing	EA	\$1 000 00		\$0 00			0	\$0.00	
13		Muskingum River Crossing	EA	\$5 000 00		\$0 00			0	\$0.00	
14		Duck Creek	EA	\$3 000 00		\$0 00			0	\$0.00	
15		Directional Drill w/out conduit	FT	\$205 00		\$0 00			0	\$0.00	
16		Directional Drill w/ conduit	FT	\$285 00		\$0 00			0	\$0.00	
17		Pig Launcher/Receiver	EA	\$7,000 00		\$0 00			0	\$0.00	
18		Valve Sets	EA	\$4 500 00		\$0 00			0	\$0.00	
19		Sideline Valves	EA	\$2,000 00		\$0 00			0	\$0.00	
20		Drips w/ tanks	EA	\$3 500 00		\$0 00			0	\$0.00	
21		Welding Rig	HR	\$60 00		\$0 00			0	\$0.00	
22		Welder	HR	\$65 00		\$0 00			0	\$0.00	
23		Welder's Helper	HR	\$55 00		\$0 00			0	\$0.00	
24		750 Dozer	HR	\$80 00	59	\$4,720 00	59	\$4,720 00	0	\$0.00	
25		Operator	HR	\$60 00	59	\$3,540 00	59	\$3,540 00	0	\$0.00	
26		200 Excavator	HR	\$70 00	11	\$770 00	11	\$770 00	0	\$0.00	
27		Operator	HR	\$80 00	11	\$880 00	11	\$880 00	0	\$0.00	
28		Tractor Trailer	HR	\$70 00	6	\$420 00	6	\$420 00	0	\$0.00	
29		Truck Driver	HR	\$55 00	6	\$330 00	6	\$330 00	0	\$0.00	
30		Misc Items	EA	\$0 00	0	\$0 00	0	\$0 00	1	\$500.50	
31		Pick Up Truck	HR	\$22 00	0	\$0 00	0	\$0 00	18	\$396.00	
32		Pick Up Truck Driver	HR	\$35 00	0	\$0 00	0	\$0 00	18	\$630.00	
33		Pipe Trailer	HR	\$40 00	0	\$0 00	0	\$0 00	18	\$720.00	
					TOTAL TO DATE	\$17 440 00	PREVIOUS INV	\$17 440 00	THIS INVOICE	\$2,306.50	
					NET AMOUNT	\$17 440 00	NET AMOUNT	\$17 440 00	PAY THIS AMOUNT	\$2,306.50	

FOREMAN'S DAILY REPORT

DATE 9-22-08 JOB # 438
 Foreman LEE WEBB No. of Men 10
 Job Location JACKSONVILLE Company TRIAO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEBB	Foreman	12	1
Below ground pipe installed	12"	300'			Dan K. Bills	Operator	11	1
R O W cleared / built		Just Nailed			Bill Nalmon	Operator	11	1
Rock ditch					Bill Nalmon			
Rock shield installed					Mitch Buck	Operator	11	1
Silt fence installed					Jamie Kimball	LABOR	11	1
Anodes					Rodney Hargis	LABOR	11	1
Test Stations					Joe McCarty	Plastic Welder	11	1
Tie-in					Brent Chickster	Plastic Welder	11	1
Valve setting fab hourly					Raymond Gaston	LABOR	11	1
Valve setting installed					Dwiny Harrison	LABOR	11	1
Drip installation					Bill Green	Plastic Welder	11	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec. installed								
Misc items								

Remarks: _____

 Extra Work: 3 HRS HAULING PIPE? (NEED TO SEE IF WE CAN CHARGE FOR)

Eq./Unit: Hrs/Worked Service needed
240 - HOE
200 - "
2-700 - DD25K
D-1 - "

Approved by: Lee Webb

4 PAGE 583

FOREMAN'S DAILY REPORT

DATE 9-23-08 JOB # 438
 Foreman LEE W. WOOD No of Men 12
 Job Location JACKSONBURG Company TRIAO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WOOD	FOREMAN	12	1
Below ground pipe installed	12"	300'			DEREK BILLS	OPERATOR	12	1
R.O.W cleared / built		Just Welded Still Need To Buy			BILL NORMAN	OPERATOR	12	1
Rock ditch					CHERY CRANCH	OPERATOR	10	1
Rock shield installed					MITCH DICK	OPERATOR	12	1
Silt fence installed					JAMIE KINCAID	LABOR	12	1
Anodes					RODNEY HUNTER	LABOR	12	1
Test Stations					JOE MCCARTNEY	PLASTIC WELDER	12	1
Tie-in					BRYAN CHILDESTON	PLASTIC WELDER	10	1
Valve setting fab hourly					BILL GREEN	PLASTIC WELDER	10	1
Valve setting installed					BRANDON MASTON	LABOR	12	1
Drip installation					DANNY HARRISON	LABOR	12	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc items								

Remarks _____

Eq./Unit. Hrs./Worked. Service needed

240 - HOE

200 - "

2-700 - DRILL

D-6 - "

Extra Work: 4 1/2 Hrs Hauling P.Ros (Need To See IF ONE CAN CHARGE FOR)

Approved by: _____

Lee Wood

FOREMAN'S DAILY REPORT

DATE 9-24-08 JOB # 483
 Foreman Lee Weiss No of Men 12
 Job Location Jacksonville Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEISS	Foreman	12	1
Below ground pipe installed	12"	800'			Derek Bills	Operator	12	1
R O W cleared / built		Just Welded			Bill Norman	Operator	12	1
Rock ditch					Chris Crouch	Operator	12	1
Rock shield installed					Mitch Buck	Operator	12	1
Silt fence installed					Jamie Kiment	LABOR	12	1
Anodes					Rodney Humphrey	LABOR	12	1
Test Stations					Joe McCarthy	Plastic Welder	12	1
Tie-in					Brent Chidester	Plastic Welder	12	1
Valve setting fab hourly					Bill Gerson	Plastic Welder	12	1
Valve setting installed					DANSON MADON	LABOR	12	1
Drip installation					Danny Harrison	LABOR	12	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc. items								

Remarks Tie 3 String Together

Extra Work 4 1/2 hrs Handling Pipe? (Need To See If We Can Charge For)

Eq./Unit Hrs./Worked Service needed

240 - HOSE

200 - "

2-200' DOZER

0-6 - "

Approved by

Lee Weiss

4PAGES585

FOREMAN'S DAILY REPORT

DATE 9-25-08 JOB # 438
 Foreman LEE WARR No of Men 12
 Job Location JACKSONBURGH Company TRIAN
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WARR	Foreman	10	1
Below ground pipe installed	12"	1500'	Just Nickel		Quark Bells	Operator	12	1
R O W cleared / built					Bill Noemon	Operator	12	1
Rock ditch					Chris Couch	Operator	12	1
Rock shield installed					Mich Buck	Operator	12	1
Silt fence installed					James Kinnall	Laborer	12	1
Anodes					Ronald Hendry	Laborer	12	1
Test Stations					Joe McCutcheon	Plastic Worker	12	1
Tie-in					Boert Christensen	Plastic Worker	12	1
Valve setting fab hourly					Dill Corwen	Plastic Worker	12	1
Valve setting installed					Brandon Munton	Laborer	12	1
Drip installation					Danny Harrison	Laborer	12	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks _____

Eq./Unit. Hrs./Worked: Service needed

240 - HOE

200 - "

2-700 - DOZER

D-16 - "

Extra Work. 4 1/2 hrs. Hardline Pipe? (NEED TO SEE IF WE CAN CHARGE FOR)

Approved by

Lee Warr

FOREMAN'S DAILY REPORT

DATE 9-26-08 JOB # 483
 Foreman LEE WEBB No of Men 12
 Job Location Jacksonville Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEBB	Foreman	10	1
Below ground pipe installed	12"	650' Just Weldon			Derek Bills	Operator	3	1
R O W cleared / built					Bill Norman	Operator	8	1
Rock ditch					Mitch Buck	Operator	8	1
Rock shield installed					Chris Crauch	Operator	8	1
Silt fence installed					James Kimball	LABOR	3	1
Anodes					Ronan Humphrey	LABOR	-	-
Test Stations					Joe McGehee	Plastic Welder	8	1
Tie-in					Grant Chelsthor	Plastic Welder	8	1
Valve setting fab hourly					Bill Gerson	Plastic Welder	8	1
Valve setting installed					Benjamin Maston	LABOR	3	1
Drip installation					Danny Harrison	LABOR	8	1
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks _____

Extra Work. 1/2 Houring Pipe (NOTE TO SEE IF WE CAN CHARGE FOR)

Eq./Unit. Hrs./Worked, Service needed

240- Haul
200- "
2- 700- Dozer
D-6 - "

Approved by. Lee Webb



Quantity	Description
14.75	TON OF #57 STONE



INVOICE

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432
ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Invoice-Number: 30005523
Invoice Date: 10/07/2008

Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Our Order#: 33005781
Terms: Net 30 Days
Due Date: 11/06/2008

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
9/20/2008	WT# 805 HOURLY WORK				
	TRUCK DRIVER	6.00	HR	55.00	330.00
	JD 200 EXCAVATOR	11.00	HR	70.00	770.00
	750 DOZER	59.00	HR	80.00	4,720.00
	TRACTOR TRAILER	6.00	HR	70.00	420.00
	OPERATOR	11.00	HR	60.00	660.00
	OPERATOR	59.00	HR	60.00	3,540.00
	FUEL SURCHARGE	76.00	EA	8.00	608.00
	TOTAL WORK TICKET AMOUNT				11,048.00 *
9/20/2008	WT# 806 CHIP ROCK				
	ROCK DITCH	500.00	FT	14.00	7,000.00
	TOTAL INVOICE AMOUNT				18,048.00 *

**FINANCE CHARGE AT ANNUALIZED PERCENTAGE
 RATE OF 18.00% WILL BE ADDED TO BALANCE
 UNPAID OVER 30 DAYS FROM INVOICE DATE.**

Mailed On
Date: 10/07/08 LC

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

VIL 4PAGE589

PENDING INVOICE FOR REVIEW

Page: 1

Arvilla Oilfield Services-St Marys WV
PO BOX 432

ST MARYS WV 26170

SOLD TO:
TRIAD RESOURCES INC
PO BOX 430

RENO OH 45773-0430

SERVICE LOCATION:
WEST VIRGINIA
JACKSONBURG PIPELINE
JOB 483

Order-Number: 33005781
Order Date: 9/30/2008
Invoice OK Date:
Shipped Via: NOT APPLICABLE

Customer#: 500718
P.O.Number:
Ordered By:

Salesperson:

Terms: Net 30 Days

SVC-DATES	DESCRIPTION	QUANTITY	UNIT	UNIT-RATE	TOTAL-AMOUNT
9/20/2008	WT# 805 HOURLY WORK				
	TRUCK DRIVER	6.00	HR	55.00	330.00
	JD 200 EXCAVATOR	11.00	HR	70.00	770.00
	750 DOZER	59.00	HR	80.00	4,720.00
	TRACTOR TRAILER	6.00	HR	70.00	420.00
	OPERATOR	11.00	HR	60.00	660.00
	OPERATOR	59.00	HR	60.00	3,540.00
	FUEL SURCHARGE	76.00	EA	8.00	608.00
	TOTAL WORK TICKET AMOUNT				11,048.00 *
9/20/2008	WT# 806 CHIP ROCK				
	ROCK DITCH	500.00	FT	14.00	7,000.00
	TOTAL INVOICE AMOUNT				18,048.00 *

PLEASE REMIT TO: 7994 S. PLEASANTS HWY, ST. MARYS WV 26170 - PH 304-665-2652

VOL - 4165590

ARVILLA

CONSTRUCTION INVOICE - Summary

INVOICE

NAME OF JOB		Triad Pipeline		PAYABLE TO		Arvilla Offfield Services, LLC		JOB NO		INVOICE NO	
LOCATION		Eureka Gathering System		ADDRESS		7994 South Pleasant Highway		483			
PREPARER		Jessica Parsons		DATE		9/30/2008		INV DATE		PERIOD END	
								9/2/2008		9/20/2008	
ITEM NO	CHARGE (WO No, Acct No)	DESCRIPTION OF WORK	UNIT OF MEAS	UNIT PRICE	TOTAL TO DATE		PREVIOUSLY INVOICED		THIS INVOICE		
					UNITS	AMOUNT	UNITS	AMOUNT	UNITS	AMOUNT	
1		Install 12" Plastic Below Ground Pipeline	FT	\$26 00		\$0 00			0	\$0.00	
2		Rock Ditch	FT	\$14 00		\$7 000 00			500	\$7,000 00	
3		Rockshield	FT	\$4 00		\$0 00			0	\$0 00	
4		Double Rockshield	FT	\$6 00		\$0 00			0	\$0.00	
5		Anodes	EA	\$25 00		\$0 00			0	\$0 00	
6		Test Stations	EA	\$25 00		\$0 00			0	\$0 00	
7		Line Markers	EA	\$5 00		\$0 00			0	\$0 00	
8		Tile/Drain Replacement	FT	\$15 00		\$0.00			0	\$0 00	
9		Farm Gates	EA	\$200 00		\$0 00			0	\$0 00	
10		16" Conventional Bore w/ Casing	FT	\$195 00		\$0 00			0	\$0 00	
11		16" Open Cut w/ Casing	FT	\$110 00		\$0 00			0	\$0.00	
12		Small Stream Crossing	EA	\$1,000 00		\$0 00			0	\$0 00	
13		Muskingum River Crossing	EA	\$5,000 00		\$0 00			0	\$0.00	
14		Duck Creek	EA	\$3 000 00		\$0 00			0	\$0 00	
15		Directional Drill w/out conduit	FT	\$205 00		\$0 00			0	\$0 00	
16		Directional Drill w/ conduit	FT	\$285 00		\$0 00			0	\$0 00	
17		Pig Launcher/Reclver	EA	\$7,000 00		\$0 00			0	\$0.00	
18		Valve Sets	EA	\$4,500 00		\$0 00			0	\$0 00	
19		Sideline Valves	EA	\$2,000 00		\$0 00			0	\$0.00	
20		Drips w/ tanks	EA	\$3,500 00		\$0 00			0	\$0 00	
21		Welding Rig	HR	\$80 00		\$0 00			0	\$0 00	
22		Welder	HR	\$65 00		\$0 00			0	\$0 00	
23		Welder's Helper	HR	\$55 00		\$0 00			0	\$0 00	
24		750 Dozer	HR	\$80 00		\$4,720 00			59	\$4,720 00	
25		Operator	HR	\$80 00		\$3,540 00			59	\$3,540 00	
26		200 Excavator	HR	\$70 00		\$770 00			11	\$770 00	
27		Operator	HR	\$60 00		\$660 00			11	\$660.00	
28		Tractor Trailer	HR	\$70 00		\$420 00			6	\$420 00	
29		Truck Driver	HR	\$55 00		\$330 00			6	\$330 00	
					TOTAL TO DATE	\$17 440 00	PREVIOUS INV	\$0 00	THIS INVOICE	\$17,440 00	
					NET AMOUNT	\$17 440 00	NET AMOUNT	\$0 00	PAY THIS AMOUNT	\$17,440 00	

PAGE 591

FOREMAN'S DAILY REPORT

DATE 8-27-08 JOB #
 Foreman LEE WIGGS No of Men 8
 Job Location JACKSONVILLE Company TRIAD
 Well # AFE #



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WIGGS	Foreman	12	1
Below ground pipe installed					DURAN Bills	Operator	8	1
ROW cleared / built					Mitch Buck	Operator	8	1
Rock ditch					Janis Kimball	LABOR	8	1
Rock shield installed					ROBERT HENDON	LABOR	8	1
Silt fence installed					JOE MCCRAWLEY	LABOR	8	1
Anodes					BRENT CHIDESTON	LABOR	8	1
Test Stations					BENJAMIN MASTON	LABOR	8	1
Tie-in								
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc items								

Remarks: Looked At New Job

Eq./Unit. Hrs./Worked. Service needed

200 - HOE750 - DIGGER200 - "700 - Boom

Extra Work:

Approved by

Lee Wiggs

FOREMAN'S DAILY REPORT

DATE 8-28-08 JOB # 483
 Foreman LEE WILKS No. of Men 8
 Job Location Jacksonburg Company TRIO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WILKS	Foreman	5	1
Below ground pipe installed					Derek Dills	Operator	12	1
R.O.W. cleared / built					Mitch Buck	Operator	12	1
Rock ditch					Jamie Kimball	LABOR	13	1
Rock shield installed					Rodney Hurdley	LABOR	12	1
Silt fence installed					Don McCachary	LABOR	12	1
Anodes					Brent Chidester	LABOR	12	1
Test Stations					Brendon Markon	LABOR	12	1
Tie-in								
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec. installed								
Misc items								

230 miles
Person
Truck
1
250 miles
Lms + Wash

Remarks. Worked on R.O.W.

Eq./Unit. Hrs./Worked, Service needed

200- HAE

250- DERR

200- "

~~200- "~~

Extra Work. _____

Approved by Lee Wilks

4 PAGE 593

FOREMAN'S DAILY REPORT

DATE 8-29-08 JOB # 483
 Foreman LATE WEAS No of Men 6
 Job Location JACKSONBURG Company TRND
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LIE VEOB	Foreman	10	1
Below ground pipe installed					Mitch Buck	Operator	8	1
R O W cleared / built					RODGER HENDON	LABOR	8	1
Rock ditch					JOE McCAIN	LABOR	8	1
Rock shield installed					BRENT CHILDESTON	LABOR	8	1
Silt fence installed					BRANDON MARSTON	LABOR	8	1
Anodes								
Test Stations								
Tie-in								
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc. items								

140 MILES -
 ONE PERSON IN
 TRUCK

Remarks: Built R.O.W

Eq./Unit: Hrs./Worked. Service needed

200- Hrs
 250- OAZER
 200- "

Extra Work. _____

Approved by Late Weas

FOREMAN'S DAILY REPORT

DATE 9-2-08 JOB # 483
 Foreman LEE WIEGA No of Men 8
 Job Location JACKSON AVE Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WIEGA	FOREMAN	12	1
Below ground pipe installed					DEREK B. ILC	OPERATOR	12	1
R.O W cleared / built					MITCH BUCK	OPERATOR	12	1
Rock ditch					ROBERT HENSLY	LABOR	12	1
Rock shield installed					JOE MCCARTNEY	LABOR	12	1
Silt fence installed					BRENT CHILDESTON	LABOR	12	1
Anodes					BRANDON MASTON	LABOR	12	1
Test Stations					DANNY HARRISON	LABOR	12	1
Tie-in								
Valve setting fab hourly								
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc items								

Remarks: Built R.O.W

 Extra Work. _____

Eq./Unit. Hrs./Worked Service needed

200 - Hrs
 250 - Dozer
 200 - "

Approved by Lee W M

4ME595

FOREMAN'S DAILY REPORT

DATE 9-3-08 JOB # 483
 Foreman LEE WEBB No of Men 10
 Job Location JACKSONBURG Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
TM Above ground pipe installed					LEE WEBB	FOREMAN	12	1
Below ground pipe installed					DEAN DILL	Operator	12	1
R.O.W cleared / built					MITCH DUCK	Operator	12	1
Rock ditch					JAMIE KINNALL	LABOR	12	1
Rock shield installed					RODNEY HANLEY	LABOR	12	1
Silt fence installed					JOE MCCARTHY	LABOR	12	1
Anodes					BRYAN CHAPMAN	LABOR	10	1
Test Stations					BRANDON MASON	LABOR	12	1
Tie-in					DAVEY HARRISON	LABOR	12	1
Valve setting fab hourly					BILL NORMAN	Operator	12	1
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc Items								

Remarks Built R.O.W

Eq./Unit. Hrs./Worked Service needed

200- HOE250- DAZER200- "200- "

Extra Work _____

Approved by _____

Lee Webb

FOREMAN'S DAILY REPORT

DATE 9-4-08 JOB # 483
 Foreman LEE WEBB No of Men 10
 Job Location JACKSONVILLE Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEBB	Foreman	12	1
Below ground pipe installed					Derek Bills	Operator	12	1
R O W cleared / built		1000'			Mitch Buck	Operator	12	1
Rock ditch					Bill Norman	Operator	12	1
Rock shield installed					James Kimball	LABOR	12	1
Silt fence installed					Rodney Hunsley	LABOR	12	1
Anodes					Joe McCarthy	LABOR	12	1
Test Stations					DeWitt Childers	LABOR	12	1
Tie-in					Bernard Mason	LABOR	12	1
Valve setting fab hourly					Danny Harrison	LABOR	12	1
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc Items								

Remarks: Build ROW

 Extra Work _____

Eq./Unit	Hrs./Worked	Service needed
200-	How	
250-	2200	
200-	"	
200-	"	

Approved by: Lee Webb

4 PAGE 597

FOREMAN'S DAILY REPORT

DATE 9-5-08 JOB # 483
 Foreman LEE WILSON No. of Men 10
 Job Location JACKSONVILLE Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WILSON	FOREMAN	10	1
Below ground pipe installed					DOUG BILLS	OPERATOR	8	1
R O W cleared / built					MIKE BUCK	OPERATOR	8	1
Rock ditch					DILL NORMAN	OPERATOR	8	1
Rock shield installed					JAMIE KUMAR	LABOR	8	1
Silt fence installed					RODGER HEARLEY	LABOR	8	1
Anodes			320-MILES	←	JOE MCCARTNEY	LABOR	8	1
Test Stations			300-MILES	←	BRYAN CHIDESTER	LABOR	8	1
Tie-in					BENJAMIN MASTON	LABOR	8	1
Valve setting fab hourly					DONNY HARRISON	LABOR	8	1
Valve setting installed								
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks

Extra Work. 4-Hrs For Dozer & Operator Building Access Road

Eq./Unit. Hrs./Worked Service needed

200- Hoe250- Dozer200 - "700 - "

Approved by:

Lee Wilson

FOREMAN'S DAILY REPORT

DATE 9-8-08 JOB # 483
 Foreman LEE WEBB No of Men 11
 Job Location JACKSONVILLE Company TRIO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					LEE WEBB	FOREMAN	—	—
Below ground pipe installed					DEREK BILLS	OPERATOR	12	1
R O W cleared / built					MICK BUCK	OPERATOR	12	1
Rock ditch					JAMES RIMMALL	LABOR	12	1
Rock shield installed					ROOBE HAMELEY	LABOR	12	1
Silt fence installed					SON MCCARTNEY	LABOR	12	1
Anodes					BRENT CHAMBERS	LABOR	12	1
Test Stations					BRANDON MAXTON	LABOR	12	1
Tie-in					DONNY HARRISON	LABOR	12	1
Valve setting fab hourly					BILL GORDON	LABOR	4	1
Valve setting installed					BILL NORMAN	OPERATOR	12	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks: Built R.O.W

Eq./Unit Hrs /Worked, Service needed

200 - HOE

750 - DOZER

700 - "

700 - "

Extra Work _____

Approved by Lee Webb

4PAGE599

FOREMAN'S DAILY REPORT

DATE 9-9-08 JOB # 483
 Foreman LEE WARD No of Men 11
 Job Location JACKSONVILLE Company TRIM
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WARD	Foreman	10	1
Below ground pipe installed					Derek Dills	Operator	2	1
R.O W cleared / built					Mitch Buck	Operator	2	1
Rock ditch					Bill Norman	Operator	2	1
Rock shield installed					Jamie Kimball	LABOR	0	1
Silt fence installed					ROBERT HENDLEY	LABOR	2	1
Anodes					JOE MCCARTHY	LABOR	2	1
Test Stations					BENJAMIN CHALASTRE	LABOR	2	1
Tie-in					BENJAMIN MASTON	LABOR	2	1
Valve setting fab hourly					DANNY HARRISON	LABOR	2	1
Valve setting installed					Bill GARDEN	LABOR	2	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks Got RAINED OUT + I WORKED AT SHOP

Extra Work. _____

Approved by _____

Lee Ward

Eq./Unit Hrs./Worked. Service needed

200 - 140E
 250 - DORR
 2-200 - 1'

FOREMAN'S DAILY REPORT

DATE 9-10-08 JOB # 483
 Foreman LEE WEBB No of Men 11
 Job Location JACKSONVILLE Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEBB	Foreman	12	1
Below ground pipe installed					Derek Bills	Operator	12	1
R O W cleared / built					Mitch Buck	Operator	12	1
Rock ditch					Bill Norman	Operator	12	1
Rock shield installed					James Kimball	LABOR	12	1
Silt fence installed					Rodney Hamblen	LABOR	12	1
Anodes					Joe McCartney	LABOR	12	1
Test Stations					Brent Chidester	LABOR	12	1
Tie-in					BRANDON MASTON	LABOR	12	1
Valve setting fab hourly					DONNY HARRISON	LABOR	12	1
Valve setting installed					Bill Green	LABOR	12	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc. items								

Remarks: Built R.O.W - 12 Hrs for Power + Operator Taking
UP Pipe.

Extra Work: _____

Eq./Unit Hrs./Worked. Service needed

200- HOE
 240- "
 250- POWER
 2-700- "

Approved by: Lee Webb

4PAGE601

FOREMAN'S DAILY REPORT

DATE 9-11-08 JOB # 483
 Foreman LEE WIGGS No of Men 11
 Job Location JACKSONVILLE Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WIGGS	Foreman	12	1
Below ground pipe installed					DEREK BILLS	Operator	12	1
R O W cleared / built					MITCH BUCK	Operator	12	1
Rock ditch					BILL NORMAN	Operator	12	1
Rock shield installed					JAMIE KIMBALL	LABOR	12	1
Silt fence installed					RODGER HANLEY	LABOR	12	1
Anodes					JOE MCCARTHY	LABOR	12	1
Test Stations					BOB CHIDESTER	LABOR	12	1
Tie-in					BRANDON GLASTON	LABOR	12	1
Valve setting fab hourly					DONNY HARRISON	LABOR	12	1
Valve setting installed					BILL GAYN	LABOR	12	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks: Built R.O.W

Extra Work _____

Approved by: Lee Wigg

Eq./Unit. Hrs./Worked Service needed

200 Hrs

240 - "

250 - 00242

2700 - "

FOREMAN'S DAILY REPORT

DATE 9-12-08 JOB # 483
 Foreman Foreman No of Men 11
 Job Location Sackville Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LETS WEAB	Foreman	11	
Below ground pipe installed					Derek Bills	Operator	4	
R O W cleared / built					Mitch Buck	Operator	8	
Rock ditch					Bill Norman	Operator	4	
Rock shield installed					Jamie Kimball	Labor	4	
Silt fence installed					Ronny Hamel	Labor	4	
Anodes					Joe McCartney	Labor	9	
Test Stations					Brent Childers	Labor	9	
Tie-in					Brandon Maston	Labor	4	
Valve setting fab hourly					Danny Harrison	Labor	4	
Valve setting installed					Bill Green	Labor	4	
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Vacation Day -
 530 miles on Truck -
 200 miles on Truck -

Remarks: _____

 Extra Work _____

Eq./Unit: Hrs./Worked. Service needed
 200- HOF
 240- "
 750- Dozer
 2-700- "

Approved by: L. Hall

4PCE603

FOREMAN'S DAILY REPORT

DATE 9-15-08 JOB # 483
 Foreman LEE WEBB No of Men 11
 Job Location JACKSONBURG Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEBB	FOREMAN	12	1
Below ground pipe installed					DUANE BILLS	OPERATOR	12	1
R O W cleared / built					BILL NORMAN	OPERATOR	12	1
Rock ditch					MITCH BUCK	OPERATOR	12	1
Rock shield installed					JAMIE KIMMELL	LABOR	12	1
Silt fence installed					RODNEY HENRIKSEN	LABOR	12	1
Anodes					JOE MCCARTNEY	LABOR	12	1
Test Stations					BRENT CHIDESTON	LABOR	12	1
Tie-in					DANNY HARRISON	LABOR	12	1
Valve setting fab hourly					BILL GREEN	LABOR	12	1
Valve setting installed					BRAUNEN MASTON	LABOR	12	1
Drip Installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks Built R.O.W

Extra Work: Start of Job to now 40 Hrs For 1-Piece of Eq. &
1- OPERATOR TAKING UP OLD PIPE.

Eq./Unit. Hrs./Worked, Service needed

200- HOE
240- "
750- DOPAR
2-200- "

Approved by

FOREMAN'S DAILY REPORT

DATE 9-16-08 JOB # 483
 Foreman LEE WIEG No of Men 11
 Job Location JACKSONVILLE Company TRIAO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WIEG	Foreman	12	1
Below ground pipe installed					Derek Mills	Operator	12	1
R.O.W cleared / built					Bill Norman	Operator	12	1
Rock ditch					Mitch Buck	Operator	12	1
Rock shield installed					Jamie Kimball	Labor	12	1
Silt fence installed					Rodney Hensley	Labor	10	1
Anodes					Joe McCartney	Labor	10	1
Test Stations					Grent Chidester	Labor	10	1
Tie-In					Donny Harrison	Labor	12	1
Valve setting fab hourly					Bill Green	Labor	12	1
Valve setting installed					BRANDON MASTON	Labor	12	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec. installed								
Misc Items								

Remarks. Built R.O.W - 12Hrs For Plastic Welding + Labor For Fencing

Extra Work # 8 HAS TAKING UP Old PIPE - CHIPPED 150' OF ROCK To Get R.O.W - 2 Pieces OF EQ

Eq./Unit. Hrs./Worked. Service needed

200 - HOE
240 - "
750 - DOZER
0-700 - "

Approved by Lee Wieg

446605

FOREMAN'S DAILY REPORT

DATE 9-17-08 JOB # 483
 Foreman LEE WEBB No of Men 11
 Job Location JACKSONVILLE Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WEBB	Foreman	12	1
Below ground pipe installed					DONK BILLS	Operator	12	1
R O W cleared / built					BILL NORMAN	Operator	12	1
Rock ditch					MITCH BUCK	Operator	12	1
Rock shield installed					JAMES KIMBALL	LABOR	12	1
Silt fence installed					RODNEY HENDRY	LABOR	12	1
Anodes					JOE MCCARTNEY	LABOR	12	1
Test Stations					ARANT CHICKSTER	LABOR	12	1
Tie-in					DONNY HARRISON	LABOR	12	1
Valve setting fab hourly					BILL GARDEN	Plastic Nubbin	12	1
Valve setting installed					ARMON MASTON	LABOR	12	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec. fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks: Built R.O.W. 2 Hrs - 2 Operator - 1-DOZER - 1-Hour TAKING
UP Old PIPE 12-Hrs- FOR Plastic Nub + Labor FOR FENDING

Extra Work _____

Approved by Lee Webb

Eq./Unit Hrs./Worked Service needed
200- 1405
240- "
250- DOZER
2-200- "

FOREMAN'S DAILY REPORT

DATE 9-18-08 JOB # 483
 Foreman LEE WOOD No of Men 11
 Job Location JACKSONBURG Company TRIAD
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY / LENGTH	PRICE	TOTAL	Name	Classification	Hrs	Days
Above ground pipe installed					LEE WOOD	Foreman	14	1
Below ground pipe installed					DEAN BILLS	Operator	12	1
R O W cleared / built					BILL NORMAN	Operator	12	1
Rock ditch					MITCH BUCK	Operator	12	1
Rock shield installed					JAMIE KIMBALL	Operator	12	1
Silt fence installed					ROBERT HENLEY	LABOR	12	1
Anodes					JOE MCCARTHY	LABOR	12	1
Test Stations					DAVE CHIDESTON	LABOR	12	1
Tie-in					DANNY HARRISON	LABOR	12	1
Valve setting fab hourly					BILL GREEN	Plastic Nailer	12	1
Valve setting installed					RAMON MASTON	LABOR	12	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks Swift R.O.W. 200' OF ROCK FOR R.O.W. - 12 HRS FOR PLASTIC
WELDER + LABOR FABING

Extra Work _____

Eq./Unit. Hrs./Worked. Service needed

200- HOG
 240- "
 750- DOZER
 2-700- "

Approved by Lee Wood

4m3607

FOREMAN'S DAILY REPORT

DATE 9-19-20 JOB # 483
 Foreman Lee Webb No. of Men 11
 Job Location JACKSONBURG Company TRIO
 Well # _____ AFE # _____



DESCRIPTION	SIZE	QTY. / LENGTH	PRICE	TOTAL	Name	Classification	Hrs.	Days
Above ground pipe installed					Lee Webb	Foreman	10	1
Below ground pipe installed					Deek Bills	Operator	8	1
R.O.W. cleared / built					Bill Norman	Operator	8	1
Rock ditch					Mike Duck	Operator	8	1
Rock shield installed					Janis Kinnell	Labor	8	1
Silt fence installed					Rodney Hunsley	Labor	8	1
Anodes			300 miles	---	Joe McClintock	Labor	8	1
Test Stations			450 miles	---	Brent Childs	Labor	8	1
Tie-in					Danny Harrison	Labor	8	1
Valve setting fab hourly					Bill Green	Labor	8	1
Valve setting installed					Leonard Maston	Labor	8	1
Drip installation								
Open-cut road								
Road crossing "cased"								
Conventional bore								
Directional bore								
Trucking								
Flag trucks								
Pig launcher/rec fab hourly								
Pig launcher/rec installed								
Misc items								

Remarks Built R.O.W. - 150' Rock Churn For R.O.W. - 1 Hr Taking up Old P.P.C. - 8-Hrs Fab For Plastic Welder + 1-Labor

Extra Work _____

Eq./Unit. Hrs./Worked, Service needed

200- H2E
 240- "
 750- Dancer
 2700- "

Approved by: Lee Webb

VOL 4 PAGE 608
Billable
ARVILLA
OILFIELD SERVICES, LLC

ARVILLA OILFIELD SERVICES, LLC

P O Box 432
St Marys, WV 26170
304-665-2652

7994 S Pleasant Hwy
St. Marys, WV 26170

1821 Moore Ave.
Canton, OH 44707
330-456-9220

Customer Name Traze
Well Name Lee Webb
County _____ State WV

Ticket No **W 16218**

Date 9-15-08

Well I D _____

Work Order No _____

Batch No _____

Employee
Name/Number

Type
Equipment

Employee Name/Number	Type Equipment	Equip No	Hours
<u>Jason Higgins</u>	<u>Tractor Trailer</u>	<u>1430</u>	<u>6</u>
_____	_____	Equip No _____	Hours _____
_____	_____	Equip No _____	Hours _____
_____	_____	Equip No _____	Hours _____

Any Accidents or Injuries? Yes _____ No X

Total Hours Worked 6

From	To	Description of Work Performed
<u>7:00</u>	<u>1:00</u>	<u>Took Short Box Trailer To Lee Webb Lee Webb</u>

STATE OF WEST VIRGINIA, COUNTY OF WETZEL, TO-WIT
OFFICE OF THE CLERK OF THE COUNTY COMMISSION OF WETZEL COUNTY

The foregoing paper writing was this day January 16, 2009, at 12:07
presented for record in my office, and thereupon, together with the certificate thereto annexed, is admitted
to record

Teste Carol S. Haught Clerk,
County Commission of Wetzel County

Per Diem _____ Yes _____

P O # _____ Mat # _____

Total _____

CAROL S. HAUGHT
WETZEL County 12-07-08 PM
Instrument No 87466
Date Recorded 01/16/2009
Document Type M/L
Book-Page 4-487
Recording Fee \$122.00
Additional \$18.00

Authorized Agent

Southern District of Ohio Claims Register

2:08-bk-62744 Triad Energy Corporation

Judge: C Kathryn Preston

Chapter: 11

Office: Columbus

Last Date to file claims 05/25/2009

Trustee:

Last Date to file (Govt):

<i>Creditor</i> (12052774) Arvilla Oilfield Services, LLC c/o J Breckenridge Martin, Esq Bowles Rice McDavid Graff & Love, LLP P O Box 49 Parkersburg, WV 26102	Claim No 2 <i>Original Filed</i> <i>Date</i> 02/13/2009 <i>Original Entered</i> <i>Date</i> 02/13/2009	<i>Status</i> <i>Filed by</i> CR <i>Entered by</i> Bays, Robert <i>Modified</i>
Secured claimed \$655924 31 Total claimed \$655924.31		

<i>History</i>		
<i>Details</i>	<u>2-1</u>	02/13/2009 Claim #2 filed by Arvilla Oilfield Services, LLC, total amount claimed \$655924 31 (Bays, Robert)
<i>Description</i>		
<i>Remarks</i>		

Claims Register Summary